Madison Country Club Addition -- Clubhouse Rebuild

AI-generated review: This review was generated by AI, so some of the language may sound blunt or overly direct, and some of the findings may simply be wrong -- please don't take any of it personally, and verify anything that matters before acting on it.

PROGRAM SUMMARY

SITES BY TYPE

Category	Count
RV Sites Existing	91
RV Sites Expansion	215

Existing 91 and expansion 215 from program context only; not shown in this 43-sheet building set. Expansion is in separate Menadier Engineering civil set.

COST ESTIMATE

Estimate	Total	Per site	Range	Phase 1
Cost estimate	$2,359,000			

THE BIG PICTURE

1. What will this cost?

PRIMARY ANALYSIS (CLAUDE)

The single independent estimate puts this project at **$2.36 million total** (range $1.65M–$3.54M at AACE Class 4 accuracy). That range is wide for one reason above all others: there's a $488K parking-lot allowance in the number because no parking layout exists in the plan set — if adequate parking is already on-site, the realistic range drops to roughly $1.3M–$1.9M. Confirm that first, because it's the biggest single swing in the whole budget. Hard construction before contingency and soft costs is $1.6M; the 25% contingency (higher than normal) reflects three unresolved unknowns — no geotech report, no sprinkler design, and an uncertain wastewater situation that could run anywhere from $25K to $200K+.

INDEPENDENT SECOND OPINION (CROSS-MODEL, GOOGLE GEMINI)

Estimated Vertical Construction Cost: $950,000 – $1,250,000 (ASSUMED $300 – $400 per square foot) **Site/Civil/Earthwork & Utility Laterals:** UNKNOWN (cannot be reliably estimated from the text provided)

Reasoning:

- **Building Size:** The total conditioned/covered footprint is OBSERVED to be ~3,150 SF (Sheet Index notes 3,149.95 ft² across 10 rooms, though the Cover Sheet also lists an overall alteration square footage of 2,909.98 SF). I have ASSUMED the ~3,150 SF figure for estimating.
- **Quality & Finishes:** This is a commercial clubhouse/assembly space with high-end, long-lasting exterior finishes (OBSERVED: James Hardie board-and-batten, brick cladding, and standing seam metal roof on Sheet A1.03) and custom interior finishes (OBSERVED: wood coffered ceilings, electric fireplace, and commercial bar equipment on Sheets A1.03 and A5.01).
- **Demolition:** The plans call for the total demolition of the existing roof, slab, and foundation in the affected zone (OBSERVED on AD1.01).
- **Florida Market:** Given the Tallahassee/Madison, FL market, Type V-B wood-framed commercial assembly buildings with high-end architectural finishes and commercial bar tie-ins currently trade in the $300–$400/SF range for vertical construction alone.

---

2. What can we do to reduce it?

PRIMARY ANALYSIS (CLAUDE)

The best-supported single move is confirming whether the parking lot already exists — that one answer removes up to $452K from the budget with zero design effort. Beyond that, specify chip-seal over compacted aggregate base instead of full-depth asphalt when the parking is eventually designed; that saves $18K–$38K on its own and is entirely appropriate for low-speed RV resort use. Second-best: when the HVAC is redesigned (which is mandatory — see below), specify a multi-zone ductless mini-split plus a dedicated outdoor-air unit instead of one large ducted system. That approach saves $6,500–$10,000 in hard cost by eliminating most of the ductwork runs, and then saves another $1,500–$3,500 per year in energy.

INDEPENDENT SECOND OPINION (CROSS-MODEL, GOOGLE GEMINI)

As a 50-year hold, we must reject any "value engineering" that saves pennies today but costs dollars in future maintenance. Here are concrete adjustments to the plans to optimize long-term ownership costs:

- **Upgrade Slab Reinforcement (Reject WWF):** The foundation plan specifies "6x6 - W2.9xW2.9 WWF" (Welded Wire Fabric) for the 4" slab on grade (OBSERVED on S-1.1 and S-2.1). *40-Year View:* WWF is notoriously difficult to install correctly; it almost always ends up trampled to the bottom of the slab where it provides zero crack-control benefit. Over 40 years, this leads to slab cracking, moisture intrusion, and failed floor finishes. *Action:* Replace WWF with macro-synthetic fibers or #3 rebar at 18" O.C. It will cost marginally more upfront but will save tens of thousands in future flooring remediation.
- **Upgrade the Vapor Barrier:** The structural notes call for a standard "6 MIL POLYETHYLENE SHEETING" under the interior slabs (OBSERVED on S-0.1). *40-Year View:* 6-mil poly is easily punctured by workers' boots and rebar chairs during the pour. In Florida's humid climate, slab moisture vapor transmission is a leading cause of flooring failure. *Action:* Upgrade to a minimum 10-mil or 15-mil puncture-resistant vapor retarder (e.g., Stego Wrap).
- **Eliminate "Flex Duct" for Main HVAC Runs:** The mechanical legend indicates "6" FLEX DUCT U.N.O." (OBSERVED on M1.01). *40-Year View:* Flexible ductwork sags over time, collects dust, is easily crushed

in the attic, and degrades, leading to severely restricted airflow, higher energy bills, and premature HVAC compressor failure. *Action:* Mandate rigid sheet metal for all trunk lines, allowing flex duct *only* for the final 3-to-5-foot runouts to individual ceiling diffusers.

- **Rethink or Isolate the Roof Cupola:** The exterior elevations and sections feature a "Prefabricated Decorative Cupola" on a standing seam metal roof (OBSERVED on A3.01 and S-2.6). *40-Year View:* Standing seam roofs are fantastic for a 50-year hold, but roof penetrations are the enemy of longevity. A heavy cupola creates complex flashing requirements and acts as a long-term leak risk. *Action:* If the cupola is required for aesthetic reasons, ensure it is completely "surface mounted" (purely decorative) with zero penetration through the actual roof decking/underlayment, or delete it entirely to preserve the metal roof's pristine envelope.
- **Evaluate CMU vs. Wood Framing for Exterior Walls:** The plans call for 2x6 exterior wood framing on top of CMU stem walls (OBSERVED on S-1.2). *40-Year View:* In a humid, termite-prone Florida environment, wood framing at grade level is a liability. *Action:* Since the mason is already mobilized to build CMU stem walls, price the delta to run CMU all the way up to the roof tie-beam for the exterior shell. It may cost slightly more today, but it offers superior hurricane resistance, zero termite risk, and drastically lower insurance premiums over a 50-year hold.

---

3. What else would you recommend?

PRIMARY ANALYSIS (CLAUDE)

Stop the clock on equipment orders and underground utility work until two things are resolved. First, the building almost certainly needs a full wet-pipe sprinkler system that nobody has designed — the bar and lounge together push past the occupant-load threshold that triggers it under Florida code, and if it's caught mid-construction rather than now, it forces a redesign of the coffered ceilings, the water service size, and potentially the roof. Get a fire-protection engineer on the phone this week. Second, the HVAC engineer modeled only 27 of the real 140 occupants and specified a 6-ton unit for a load that's realistically 12–16 tons — do not order that equipment. Separately, the MEP engineer is calling for a 1.5-inch water service to this building while the RV park's civil engineer is running only a 1-inch line to the same building — those two have never compared notes, and if the 1-inch line gets buried first it will need to be torn out and replaced. One phone call between those two engineers before any dirt moves solves that entirely.

INDEPENDENT SECOND OPINION (CROSS-MODEL, GOOGLE GEMINI)

- **Major Risk - No Geotech Report:** The structural notes state: "NO GEO-TECHNICAL REPORT HAS BEEN PROVIDED. ALLOWABLE SOIL BEARING PRESSURES ARE ASSUMED..." (OBSERVED on S-0.1). *Action:* **Do not break ground without a soil boring.** Assuming a 2,000 PSF bearing capacity is a massive financial risk; if you hit unsuitable soils or organic material during foundation excavation, you will face catastrophic change orders.
- **Structural Note Conflict:** On sheet S-0.1 under "Shallow Foundations", Note 2 appears twice with conflicting information. The first says footing sizes are based on "2000 PSF", and the very next note says they are based on "1500 PSF" (OBSERVED). *Action:* Issue an RFI to the Structural Engineer of Record to clarify the actual design assumption before submitting for permit.
- **Bar Equipment Exhaust/Ventilation:** The bar equipment plan includes a "Countertop Pizza Oven" and a "Hot Dog Roller" (OBSERVED on A5.01). *Action:* Verify with the local fire marshal and health department if this specific pizza oven requires a Type I or Type II commercial exhaust hood. The

mechanical notes currently do not explicitly show commercial kitchen exhaust systems. Adding a commercial hood retrospectively is wildly expensive.

- **ADA Thresholds vs. Water Intrusion:** Detail 6 on A7.01 details a "1/2" MAX THRESHOLD" for ADA compliance at exterior doors. *Action:* Because there is no step-down, wind-driven rain can easily breach a 1/2" threshold. Ensure the civil plans include a generous outward slope (min 2%) on the exterior porch/walkways immediately leading away from these doors, and specify a commercial threshold with a built-in pan flashing or trench drain to protect the interior lounge flooring.

Gemini second opinion — additional notes

Confidence notes

- **Site/Civil & Earthwork:** UNKNOWN. No civil plans, grading, or landscape drawings were provided in the text. I cannot reliably estimate earthwork cut/fill, paving, or stormwater management costs.
- **Utilities:** UNKNOWN. While the demo plan mentions "disconnect and seal any utilities", the size and length of the *new* domestic water, sanitary sewer, and electrical laterals required to service this expanded 3,150 SF building cannot be reliably estimated from the text provided.
- **FF&E (Furniture, Fixtures, & Equipment):** UNKNOWN. Televisions, loose furniture, locker room fit-outs, and specific POS systems are noted as "By Owner" or "Not in Contract" and are excluded from my cost envelope.

FULL PLAN-REVIEW REGISTER (103 FINDINGS)

12 Critical 25 Moderate 36 Potential 30 Low

Critical (12)

A1 CRITICAL

Medium -- the building official could read the A-2 occupant load (67, under 100) differently; needs confirming in writing

Index (room schedule) vs LS1.01

The building is shown as non-sprinklered ("Sprinklered?" unchecked on every room), and the addition is one undivided fire area (fire rating 0 throughout) mixing an A-2 bar (67 occupants) with A-3 lounge/fitness (140 total). FBC 8th ed. Sec. 903.2.1.2/903.2.1.3 requires sprinklers where a fire area containing A-2 or A-3 use reaches 100 or more occupants. The trigger is worse if the addition and the adjacent N.I.C. building count as one fire area (roughly 7,000 sf combined, over the 5,000 sf A-2 threshold) -- no fire wall or fire barrier is designated at the shared wall.

CONSEQUENCE IF BUILT AS DRAWN

Plan review may reject the set as submitted, or sprinklers get added late in construction -- which also requires a fire-rated water service, directly affecting the RV civil set's water main sizing to this building.

FIELD CORRECTION

Get a written determination from the building official on the fire-area occupant load and whether the addition and N.I.C. building count as one fire area before finalizing the water service size.

WHO RESOLVES IT

Architect + building official determination

PERMIT EXPOSURE

Agency notification unavoidable -- this determines a sprinkler requirement

DOCUMENTATION

Written code determination, coordination with the RV civil water design

ROUGH COST AND SCHEDULE

If sprinklers are required: a fire-rated water service, sprinkler system design and installation -- a real, currently unbudgeted scope item

B1 CRITICAL

High that the interface is undetailed on these 6 sheets; Group C's section review confirms this remains unresolved even in the section/detail sheets

S-1.0, S-1.1, S-1.2, S-1.3 (unless resolved on S-2.x)

The interface between the new addition and the existing building is not detailed on any of these six sheets. The new west wall is drawn directly against the existing building's east wall; the new 36"-wide perimeter footing is drawn roughly centered under that wall, so it projects about 16" outboard toward the existing building, with no existing footing shown and no note to locate, protect, or underpin it. There is also no step-down, dowel, isolation, or expansion joint detail, and the new roof's 1'-4" west rake overhang runs into the existing roof edge (within about 1 ft on the overall plan).

CONSEQUENCE IF BUILT AS DRAWN

Excavating for the new footing next to or under an existing footing risks undermining the existing wall; overlapping foundations can settle differently and crack at the joint; the west rake overhang cannot be built as drawn without a roof-to-roof detail (flashing/cricket), or it will leak.

FIELD CORRECTION

Check Section 1/S-2.3 (which cuts through this wall) and the S-3.x details for a new-to-existing interface detail; if absent, issue an RFI to the structural engineer for a foundation, wall, and roof interface detail before this area is bid.

WHO RESOLVES IT

Structural engineer -- requires a real interface detail, not a field fix

PERMIT EXPOSURE

EOR letter required at minimum

DOCUMENTATION

RFI, new-to-existing interface detail added to the set

ROUGH COST AND SCHEDULE

Real cost if underpinning or a redesigned overhang is required; the interface itself is currently un-scoped

D1 CRITICAL High, unless unequal leaves are specified somewhere outside this review group

A6.01, A1.02, A3.01

The main entrance and several other double doors fail ADA clear-width requirements. D-01 (the main Bar/Lounge entrance under the portico), D-17 (Members Lounge exterior), and D-07 (an interior French door pair) are all 5'-0" pairs with equal leaves -- each leaf gives roughly 28-29" clear, but FBC-A Sec. 404.2.3 requires at least one active leaf to provide 32" clear. That leaves only the Pro Shop door (D-03) as a compliant public entrance off the porch, while FBC-A Sec. 206.4.1 requires 60% of public entrances to be accessible.

CONSEQUENCE IF BUILT AS DRAWN

The front door as drawn fails accessibility plan review or field inspection -- a real, checkable code violation, not a judgment call.

FIELD CORRECTION

Change the equal-leaf double doors to unequal leaves (e.g., a 3'-6" active leaf plus a 1'-6" inactive leaf, or similar for each opening) or specify a 6'-0" pair, at each of D-01, D-07, and D-17.

WHO RESOLVES IT

Architect -- door schedule correction

PERMIT EXPOSURE

Within approved plans if corrected before storefront ordering; EOR/architect letter if caught after

DOCUMENTATION

Revised door schedule

ROUGH COST AND SCHEDULE

Cheap on paper now; expensive to correct after storefront doors are fabricated and installed

D2 CRITICAL High on the widths themselves; medium on the overall accessible-route reading

A6.01, A1.02

The Pro Shop -- a public mercantile space -- has no compliant interior accessible route: the corridor door into it (D-06) is 2'-8" (about 30" clear, under the 32" ADA minimum), and the only alternate interior path runs through D-07, which also fails (see D1). The door into the large Storage room (D-04) is also 2'-8", and per FBC-A Sec. 203.9, employee work areas still need a compliant approach, entry, and exit route.

CONSEQUENCE IF BUILT AS DRAWN

A compounding accessibility failure on top of D1 -- the Pro Shop effectively has no code-compliant way in.

FIELD CORRECTION

Widen D-06 (and D-04) to 3'-0" -- a trivial change if made before framing.

WHO RESOLVES IT

Architect -- door schedule correction

PERMIT EXPOSURE

Within approved plans if corrected before construction

DOCUMENTATION

Revised door schedule

ROUGH COST AND SCHEDULE

Negligible if corrected now

D3 CRITICAL Medium-high, depending on how the code official reads the egress-door exemption

A6.01 hardware sets 1, 2, 3

No panic hardware is specified on exit doors serving assembly spaces of 50 or more occupants. The Bar/Lounge (A-2, 67 occupants) and Members Lounge (A-3, 54 occupants) both exceed the FBC Sec. 1010.2.9 threshold that prohibits ordinary latches/locks (rather than panic or fire-exit hardware) on swinging doors serving Group A occupancies of 50+. D-01 and D-17 carry only a keyed mortise lock with a pull (hardware set 1) -- no panic device. D-01 may qualify for a limited exemption under Sec. 1010.2.4 (a key-locked main entrance with required signage), but D-17 does not.

CONSEQUENCE IF BUILT AS DRAWN

Real fire-inspector rejection risk at final inspection, requiring a storefront hardware change order after the doors are already installed.

FIELD CORRECTION

Specify panic hardware on D-17 at minimum, and confirm with the fire code official whether D-01's exemption actually applies as drawn (including whether the required "remain unlocked" signage is specified).

WHO RESOLVES IT

Architect + fire code official confirmation

PERMIT EXPOSURE

Agency notification likely at final inspection if not corrected in advance

DOCUMENTATION

Revised hardware schedule, fire official confirmation on the D-01 exemption

ROUGH COST AND SCHEDULE

A hardware change order is real but modest if caught before installation; a failed final inspection is a real schedule cost if not

D4 CRITICAL

Medium -- the architectural side is independently confirmed here; the structural reading comes from Groups B and C

A4.01, A7.01 detail 6, A1.03 vs S-2.1/S-2.4 (Groups B and C)

The architectural and structural sheets disagree on the porch-to-interior floor relationship. Architecturally, the porch is shown flush with the interior: the section shows the porch slab on the same line as the interior slab, a detail calls for only a 1/4" offset (1/2" max) at all exterior doors, and the finish plan calls for a flush transition. But the structural sheets (per Groups B and C) show the porch slab 4" BELOW the interior slab.

CONSEQUENCE IF BUILT AS DRAWN

If built per structural, this creates an actual 4" step at every porch entrance door (D-01, D-02, D-03) -- a real trip hazard at the main entrance and a violation of FBC-A Sec. 303/404.2.5 (changes in level over 1/2" require a ramp, not a step).

FIELD CORRECTION

Resolve this conflict by RFI between architect and structural engineer BEFORE the slabs are formed -- this cannot be fixed after concrete is poured without real rework.

WHO RESOLVES IT

Architect + structural engineer -- RFI, must resolve before forming

PERMIT EXPOSURE

Agency notification likely if built with the step and caught at inspection

DOCUMENTATION

RFI, resolved and coordinated slab elevations

ROUGH COST AND SCHEDULE

Negligible if resolved before forming; a real slab demolition/repour cost if built with the conflict and caught after

E1 CRITICAL High

M1.02 Ventilation Sizing Summary, M1.01

The outdoor-air ventilation calculation sets 0.00 CFM per person for every single space and models only 27 occupants building-wide (versus the actual 140-person occupant load from the architectural index), producing a design outdoor-air total of only 327 CFM. Florida Mechanical Code Table 403.3.1.1 requires 7.5 CFM/person plus 0.18 CFM/sf for a bar/cocktail lounge and 20 CFM/person for a fitness room -- using the code's own default occupant densities for these spaces yields roughly 1,400-1,500 CFM of required outdoor air, four to five times what's designed.

CONSEQUENCE IF BUILT AS DRAWN

This violates the Florida Mechanical Code's minimum ventilation requirement outright. Indoor air quality in the bar and fitness room will be genuinely poor (high CO2, stuffy) at real occupancy, and this is very likely to be caught and rejected at mechanical plan review.

FIELD CORRECTION

Redo the ventilation calculation using the actual 140-person occupant load and correct per-person/per-area CFM factors from FMC Table 403.3.1.1, then resize equipment accordingly (this directly drives finding E2).

WHO RESOLVES IT

Mechanical engineer -- calculation must be redone

PERMIT EXPOSURE

Agency notification unavoidable -- this is a code-minimum violation, not a judgment call

DOCUMENTATION

Corrected ventilation calculation, resubmittal to mechanical plan review

ROUGH COST AND SCHEDULE

Cost is captured in the HVAC resizing (see E2) -- not a separate line item on its own

E2 CRITICAL

High that the current equipment is undersized; the specific tonnage range is an independent estimate, not the engineer's own corrected number

M1.02 split system schedule and Air System Sizing Summary

The scheduled cooling equipment (71.4 MBH total / 55.1 MBH sensible, roughly 5.8 tons) is already smaller than the engineer's own calculated load of 76.8 MBH -- and that calculation was itself built on the undersized 27-occupant, 327 CFM ventilation numbers from E1. Correcting the occupancy and ventilation inputs to their real values (roughly 110 more people at ~450-550 Btu/h each, plus roughly 1,100 more CFM of outdoor air at Florida summer design conditions) pushes the realistic peak cooling load to an estimated 12-16 tons for this one-zone, single-thermostat system serving a 998 sf bar and 361 sf fitness room.

CONSEQUENCE IF BUILT AS DRAWN

As designed, the building will not hold 75°F / 50% RH at real peak occupancy -- and in a North Florida bar and fitness room, humidity control (not just temperature) is the more serious comfort and mold-risk failure mode. Correcting this is a real HVAC redesign: likely multiple zones or systems, or a dedicated outdoor-air unit, plus upsized electrical service to the mechanical equipment.

FIELD CORRECTION

Redesign the HVAC system from corrected occupancy/ventilation loads -- likely requiring 2+ zones or a dedicated outdoor-air system, with electrical service sized to match.

WHO RESOLVES IT

Mechanical engineer -- full HVAC redesign

PERMIT EXPOSURE

Agency notification unavoidable -- ties directly to the ventilation code violation in E1

DOCUMENTATION

Redesigned mechanical system, revised equipment schedule, resubmittal

ROUGH COST AND SCHEDULE

A real, meaningful cost increase over the current single 6-ton system -- likely a multi-system or dedicated-OA-unit upgrade, plus associated electrical work (see E3/E4)

E3 CRITICAL High

E0.02 Panel C circuits, E1.01 note 4, M1.02

The air handler (AHU-1) is protected by a 100A/3-pole breaker, but the mechanical equipment schedule's own listed maximum overcurrent protection (MOCP) is 42A (at 30.5A minimum circuit ampacity) -- a breaker more than double the equipment's rated maximum. The mechanical schedule is also internally inconsistent on its own terms: a 15 kW electric heat stage at 208V three-phase draws roughly 41.6A by itself, which alone would require an MCA over 52A, contradicting the listed 30.5A/42A figures if the heater really is 15 kW.

CONSEQUENCE IF BUILT AS DRAWN

Protection exceeding a nameplate's maximum overcurrent rating violates NEC 110.3(B) and 440.4(B) -- a genuine electrical code violation an inspector can and should fail. The mechanical and electrical engineers need to agree on one consistent heater size and one correct MCA/MOCP before this is built.

FIELD CORRECTION

Get the mechanical and electrical engineers to reconcile the heater size (7.5kW vs. 15kW) and issue one consistent, code-compliant MCA/MOCP, then correctly size the breaker to match.

WHO RESOLVES IT

Mechanical + electrical engineer coordination -- RFI

PERMIT EXPOSURE

Agency notification unavoidable -- this is an NEC violation as drawn

DOCUMENTATION

RFI, corrected coordinated equipment/breaker sizing across both trades

ROUGH COST AND SCHEDULE

Modest if caught before installation (a breaker/panel schedule correction); a real safety issue and likely failed inspection if built as drawn

E4 CRITICAL High

E0.02 Panel C circuits, E1.01 note 5, M1.02

The outdoor condensing unit (HP-1) is protected by a 60A/3-pole breaker against a nameplate MOCP of 30A (MCA 25.0) -- again, double the equipment's rated maximum, the same NEC violation pattern as E3. A related work note also calls for a "60A/2-pole" disconnect switch for a unit that is actually 208/230V three-phase (matching the panel's 3-pole breaker) -- a 2-pole switch cannot properly disconnect a 3-phase unit at all.

CONSEQUENCE IF BUILT AS DRAWN

The same NEC 440.4(B) violation as E3, compounded by a disconnect switch that literally cannot do its job (disconnect all three phases) as specified.

FIELD CORRECTION

Correct the breaker to match the unit's actual 30A MOCP, and correct the disconnect switch to a 3-pole device matching the unit's three-phase service.

WHO RESOLVES IT

Electrical engineer -- correction required

PERMIT EXPOSURE

Agency notification unavoidable -- NEC violation as drawn

DOCUMENTATION

Corrected panel schedule and disconnect switch specification

ROUGH COST AND SCHEDULE

Modest if caught before installation; a real safety issue and likely failed inspection if built as drawn

E5 CRITICAL High on both the GPM violation and the private-vs-public classification error

P3.01 fixture schedule and WSFU/DFU tables

Public restroom lavatory faucets are scheduled at 1.2 GPM, but Florida Plumbing Code Table 604.4 caps public (non-metering) lavatory faucets at 0.5 GPM -- more than double the allowed flow rate. Separately, the water-demand load tables treat all the fixtures as "PRIVATE" use (lower WSFU/DFU values) even though these are public assembly-building restrooms, understating real water demand by roughly 35% (about 26 WSFU calculated vs. roughly 40 WSFU using correct public-use values).

CONSEQUENCE IF BUILT AS DRAWN

The specified faucets will fail plumbing inspection outright on the flow-rate violation. Separately, the understated water demand feeds directly into the water-service-size conflict already identified in E6 -- meaning the service may be undersized for reasons beyond just the meter-size disagreement between the two plan sets.

FIELD CORRECTION

Specify 0.5 GPM public-use lavatory faucets, and redo the WSFU/DFU calculations using public (not private) fixture values, then re-verify the water service sizing against the corrected demand.

WHO RESOLVES IT

Plumbing engineer -- fixture and calculation correction

PERMIT EXPOSURE

Agency notification unavoidable -- 0.5 GPM is a hard code maximum for public lavatories

DOCUMENTATION

Corrected fixture schedule, corrected WSFU/DFU calculation

ROUGH COST AND SCHEDULE

Low direct cost for the faucet swap; the demand recalculation could increase the required service size beyond what E6 already identifies

E6 CRITICAL High that the conflict exists; medium on the exact hydraulic consequence

P1.01 notes 1 and 3, cross-referenced against the RV civil water sheet

A direct conflict exists between the two separate plan sets for this property: this MEP set requires the water meter to be upsized to a 1.5" service pipe (P1.01 note 3), while the separate RV park civil engineering set runs only a 1" PVC water service to this same clubhouse building. The MEP set is also internally inconsistent -- note 1 on the same sheet says to "upgrade existing main distribution service to 1.25" if needed," a third, different size. A rough hydraulic check (using corrected public fixture demand from E5, roughly 22-25 gpm peak) shows a 1" PVC line would run at nearly 9 ft/s -- above the typical 8 ft/s design velocity limit -- even before accounting for the existing clubhouse's own separate fixture demand, and the 30 psi design supply pressure leaves little margin for friction loss in a long, undersized run.

CONSEQUENCE IF BUILT AS DRAWN

If the RV civil set's 1" line is actually built, the building's own MEP engineer has already stated it's undersized -- expect low pressure or flow at peak-demand fixtures (the flushometer urinal, ice maker, three-compartment sink) during busy periods, and replacing an undersized line after site utility work is complete is a real, expensive tear-out.

FIELD CORRECTION

Get the civil engineer (Menadier) and the MEP engineer (Emerc Engineering) to agree on one water service size -- almost certainly 1.5" or larger given the MEP engineer's own stated requirement -- before the RV civil water distribution sheet is finalized or built.

WHO RESOLVES IT

Civil + MEP engineer coordination -- must resolve before either scope is built

PERMIT EXPOSURE

Within approved plans once coordinated; a real problem if the RV civil design proceeds unresolved

DOCUMENTATION

Coordination memo/sketch specifying the agreed final service size

ROUGH COST AND SCHEDULE

Low cost if resolved on paper now (a plan revision); a genuinely expensive tear-out and re-trench if built at 1" and later found inadequate

Moderate (25)

A11 MODERATE High that this is missing from these sheets; the owner may already be handling it separately

AD1.01 general demolition notes

The demolition notes only say to "use caution & monitor for any hazardous materials" -- no asbestos/NESHAP survey is called out. Demolishing a commercial building requires an asbestos inspection before demolition and FDEP/NESHAP notification (40 CFR 61.145, minimum 10 working days), regardless of whether asbestos is found, on an older clubhouse being partially demolished.

CONSEQUENCE IF BUILT AS DRAWN

Real stop-work or fine exposure if skipped; possible abatement cost and schedule hit on a building this age.

FIELD CORRECTION

Commission an asbestos survey and file the required NESHAP notification before demolition begins, if not already handled outside these drawings.

WHO RESOLVES IT

Owner/GC -- environmental compliance, not a drafting fix

PERMIT EXPOSURE

Agency notification unavoidable (FDEP/NESHAP)

DOCUMENTATION

Asbestos survey report, NESHAP notification filing, 10-day waiting period before demo

ROUGH COST AND SCHEDULE

Survey cost is modest; abatement cost (if asbestos is found) could be significant and would need its own budget line

A12 MODERATE Medium -- the structural (S) sheets may resolve this

AD1.01

A "remain vs. demolish" conflict at the shared wall: keynote 1 says "SHARED WALL TO REMAIN," but the roof-demolition note requires a "STRUCTURAL DEMISING WALL... PRIOR TO DEMOLITION OF THE ROOF AND EXISTING WALL" -- and the general notes separately state "STRUCTURAL MODIFICATIONS ARE PROHIBITED," even though structural work at this wall is plainly required.

CONSEQUENCE IF BUILT AS DRAWN

Rework or bid disputes at the boundary between the occupied N.I.C. building and the demolition zone -- also the exact wall any required fire separation (A1/A2) would need to be rated at.

FIELD CORRECTION

Clarify with the structural engineer (S-sheets) whether the shared wall stays, is demolished, or gets a new demising wall, and resolve the "no structural modifications" conflict.

WHO RESOLVES IT

Structural engineer clarification (RFI)

PERMIT EXPOSURE

Within approved plans once clarified; EOR letter if structural work is confirmed needed

DOCUMENTATION

RFI response, coordinated demolition/structural note

ROUGH COST AND SCHEDULE

Could be significant if a new rated demising wall must be built

A3 MODERATE Medium, based on scaled dimensions, independently confirmed by Group D's own square-footage analysis

Index vs AB1.02 vs A0.1

The headline "TOTAL SQUARE FOOTAGE: 2,909.98 S.F." does not match the room schedule total (3,149.95 sf, a 240 sf gap), and neither figure matches the new addition's actual scaled footprint (roughly 3,650 sf gross, porch excluded). 2,909.98 sf is very close to the scaled footprint of the EXISTING building being demolished (about 2,890 sf) -- the headline may be the demolished area, mistakenly carried onto the cover as the project total.

CONSEQUENCE IF BUILT AS DRAWN

If 2,909.98 sf went on the county permit application (26-0261), permit fees, impact fees, and the allowable-area basis (see A2) may be understated -- and it creates confusion for bids and insurance valuation.

FIELD CORRECTION

Ask Hammond to restate the cover sheet with three separate, correctly labeled figures: new gross area (~3,650 sf), net conditioned area (3,149.95 sf), and covered porch area (~490 sf).

WHO RESOLVES IT

Architect -- cover sheet correction

PERMIT EXPOSURE

Agency notification if the permit application used the wrong figure

DOCUMENTATION

Corrected cover sheet, permit application amendment if needed

ROUGH COST AND SCHEDULE
Low direct cost; real exposure if fees were calculated on the wrong (smaller) area

A6 MODERATE High

LS1.01

The egress information table is incomplete: "MINIMUM CORRIDOR WIDTH FOR EGRESS" is left blank, "(XX INCHES)" is an unfilled placeholder in the capacity table, and two egress-width-per-person values (0.2 in. and 0.3 in.) aren't labeled as to which applies to doors vs. stairs. The Floor Elevation Note also cites "NFPA 101, FLORIDA 7TH ED." when the project is on the 8th edition. No per-room occupant load or per-exit capacity is shown, which reviewers normally expect.

CONSEQUENCE IF BUILT AS DRAWN
Likely generates plan-review comments and a resubmittal cycle.

FIELD CORRECTION
Fill in the blank values, label the egress-width figures correctly, and correct the NFPA edition citation.

WHO RESOLVES IT
Architect -- drafting correction

PERMIT EXPOSURE
Within approved plans -- documentation completeness

DOCUMENTATION
Revised life-safety sheet

ROUGH COST AND SCHEDULE
Negligible if corrected before submittal

A8 MODERATE High that it is missing from the list

Index

FBC Energy Conservation (2023, 8th edition) is missing entirely from the Applicable Codes list, despite this being a new conditioned addition.

CONSEQUENCE IF BUILT AS DRAWN
Energy compliance forms (Comcheck or equivalent) may be requested at plan review with no advance preparation.

FIELD CORRECTION
Add FBC Energy Conservation to the codes list and prepare the energy compliance documentation.

WHO RESOLVES IT
Architect / energy consultant

PERMIT EXPOSURE
Agency notification likely at plan review

DOCUMENTATION
Energy code compliance forms

ROUGH COST AND SCHEDULE
Low -- a documentation deliverable, not a design change

B2 MODERATE High

S-0.1

Two conflicting soil-bearing notes are both numbered "2" on the same sheet -- one at 2,000 psf "per the geo-technical report," the other at 1,500 psf "assumed" -- and Note 1 states "no geo-technical report has been provided," even though multiple other notes require work to follow that same (nonexistent) report. No Cal-Tech Testing borings (done for the adjacent RV-park expansion) are cited for this building.

CONSEQUENCE IF BUILT AS DRAWN

The design basis is ambiguous and the required subgrade-testing confirmation letter cannot be written against a report that doesn't exist -- likely to draw a plan-review or inspector comment. Structural risk itself is low: a lightly-loaded one-story wood building on 36"x16" footings works even at the more conservative 1,500 psf value.

FIELD CORRECTION

Commission a short geotechnical scope for this building (2-3 borings, or extend Cal-Tech's existing RV-park program), and resolve the 1,500 vs. 2,000 psf conflict in the notes.

WHO RESOLVES IT

Geotechnical engineer

PERMIT EXPOSURE

Within approved plans once a report exists; EOR letter to resolve the note conflict

DOCUMENTATION

Geotechnical report, corrected general notes

ROUGH COST AND SCHEDULE

Modest -- a few borings and a report

B3 MODERATE High

S-0.1 vs S-1.1

Slab thickness conflicts between sheets: S-0.1's general note calls for a 6" slab on grade with 6x6-W2.9xW2.9 WWF, while S-1.1's foundation plan calls out a 4" slab (interior and porch) with the same mesh.

CONSEQUENCE IF BUILT AS DRAWN

Needs an RFI before pouring; bids may be carried at different thicknesses (roughly a 50% difference in slab concrete volume), and 4" is thin for a commercial kitchen/bar floor.

FIELD CORRECTION

Get a written clarification from the structural engineer on the correct slab thickness before the slab is poured.

WHO RESOLVES IT

Structural engineer clarification (RFI)

PERMIT EXPOSURE

EOR letter required

DOCUMENTATION

RFI response, corrected foundation plan

ROUGH COST AND SCHEDULE

Low if caught before pour; real cost difference between 4" and 6" slab if built to the wrong thickness

B4 MODERATE High

S-0.2 (truss note 9, wood note 16), S-1.3

No wind uplift loads or truss-to-wall connector callouts appear on the roof framing plan, even though the general notes explicitly say "see roof framing plan for net wind uplift loads." Hurricane clip sizing is left to the contractor to determine from truss shop drawings.

CONSEQUENCE IF BUILT AS DRAWN

The main wind load path (connector design) is left to the field rather than the engineer of record -- a common plan-review flag in Florida, and the truss uplift load path at 120 mph isn't fully defined until truss shop drawings arrive, risking undersized clips.

FIELD CORRECTION

Add the missing net wind uplift values and truss-to-wall connector callouts to the roof framing plan.

WHO RESOLVES IT

Structural engineer -- missing design data

PERMIT EXPOSURE

EOR letter required to close the gap

DOCUMENTATION

Revised roof framing plan with uplift values

ROUGH COST AND SCHEDULE

Low direct cost; real rework risk if clips are undersized without engineer-specified values

B6 MODERATE High

S-0.2 vs S-1.2

Hold-down hardware conflicts between sheets: S-0.2's general note calls for Simpson HD5A (a legacy model largely superseded by the HDU/HTT series) at shear-wall ends, while S-1.2 calls for HTT4 with 18 SDS screws and a 5/8" Titen HD "typical unless otherwise noted."

CONSEQUENCE IF BUILT AS DRAWN

The installer won't know which hardware to use, likely generating a substitution RFI, and the two models have different rated capacities.

FIELD CORRECTION

Clarify with the structural engineer which hold-down model governs and correct the conflicting note.

WHO RESOLVES IT

Structural engineer clarification (RFI)

PERMIT EXPOSURE

Within approved plans once clarified

DOCUMENTATION

RFI response, corrected general notes

ROUGH COST AND SCHEDULE

Negligible if clarified before construction

B7 MODERATE Medium-High

S-1.2, S-1.3

The porch beams are (2) 1-3/4"x11-1/4" Microllam LVL on treated posts at the OPEN porch, but standard Microllam LVL is rated for dry-service use only and is not itself treated.

CONSEQUENCE IF BUILT AS DRAWN

Beams exposed to Florida weather will degrade over time -- a real maintenance and warranty problem, not a structural failure risk in the near term.

FIELD CORRECTION

Specify treated LVL, PSL (a treated Parallam product is available), glulam, or confirm the beams will be fully wrapped and protected from weather exposure.

WHO RESOLVES IT

Structural engineer / architect specification correction

PERMIT EXPOSURE

Within approved plans -- a material specification fix

DOCUMENTATION

Revised beam material specification

ROUGH COST AND SCHEDULE

Modest -- a material upgrade, not a structural redesign

B8 MODERATE Medium

S-0.2 (truss note 7)

A general note requires AWPA C1/C2 pressure treatment of "all structural lumber," which as literally written includes the roof trusses themselves.

CONSEQUENCE IF BUILT AS DRAWN

Treated trusses and plates cost significantly more than standard, and treated lumber requires compatible (G185 or stainless) connector coatings that no note specifies -- normally only sills and lumber touching concrete/masonry need treatment.

FIELD CORRECTION

Confirm the actual intent with the structural engineer and correct the note to specify treatment only where genuinely required.

WHO RESOLVES IT

Structural engineer clarification (RFI)

PERMIT EXPOSURE

Within approved plans once clarified

DOCUMENTATION

RFI response, corrected note

ROUGH COST AND SCHEDULE

Could be a meaningful cost difference (treated vs. untreated trusses) if built as literally written

C2 MODERATE Medium

S-2.3, S-2.6 detail 2

Where new construction meets the existing building, the new thickened slab edge is rigidly doweled into the existing slab (epoxied bars at 24" o.c.), with no isolation, expansion, or control joint shown at this interface -- even though a pre-molded isolation joint detail exists elsewhere in the set (S-3.1) but isn't called out here.

CONSEQUENCE IF BUILT AS DRAWN

New and old foundations will settle differently over time; a rigid dowel connection with no isolation joint tends to crack the slab along or near the seam, a real warranty and rework item.

FIELD CORRECTION

Add the existing isolation-joint detail (S-3.1) at this new-to-existing connection instead of rigid doweling, or confirm with the engineer that rigid doweling is intentional.

WHO RESOLVES IT

Structural engineer clarification

PERMIT EXPOSURE

Within approved plans once clarified

DOCUMENTATION

RFI response, corrected detail callout

ROUGH COST AND SCHEDULE

Low if corrected before pour; real crack-repair cost if built as rigidly doweled and it fails

D10 MODERATE Medium

A1.04

The roof plan is explicitly titled "ADD ALT #2 ROOF PLAN," meaning the roof as drawn (possibly including the cupolas and/or portico gable) is a bid alternate rather than base scope -- but nothing in this review group's sheets defines what the base-bid roof actually looks like or what specifically Alternate #2 adds.

CONSEQUENCE IF BUILT AS DRAWN

Bids received could exclude the roof as drawn, the porch gable, or the cupolas entirely, if bidders price only the (undefined) base bid.

FIELD CORRECTION

Confirm the base-bid vs. Alternate #2 scope definitions (likely on the cover sheet or in the project manual/specs) and make sure the porch roof is included in whichever bid package the owner actually wants built.

WHO RESOLVES IT

Architect / owner clarification

PERMIT EXPOSURE

Within approved plans once clarified

DOCUMENTATION

Confirmed bid-alternate scope description

ROUGH COST AND SCHEDULE

Could be a real scope/cost gap if the porch roof ends up excluded from the accepted bid

D11 MODERATE High on the scope split; medium on whether restroom finish is specified elsewhere

A1.03, A2.01, A5.01

A large amount of finish scope is marked "BY OWNER": paint, tile flooring, wood flooring coordination, coffered ceilings and crown molding, countertops, wainscot, brick accents, shelving, and sconces. No restroom floor or wall finish is specified anywhere in this review group's sheets, even though FBC Sec. 1210.2 requires a smooth, hard, nonabsorbent floor extending 6" up the walls in toilet rooms.

CONSEQUENCE IF BUILT AS DRAWN

Real scope-gap risk between the GC and owner if not carefully tracked, and a possible inspection hold on the restrooms specifically if their finish requirement isn't met.

FIELD CORRECTION

Confirm restroom finishes meet FBC 1210.2 (may be specified elsewhere), and have Jennings budget and schedule the owner-furnished items as a tracked, separate scope.

WHO RESOLVES IT

Owner + architect coordination

PERMIT EXPOSURE

Within approved plans once restroom finish is confirmed compliant

DOCUMENTATION

Restroom finish confirmation; owner-scope tracking document

ROUGH COST AND SCHEDULE

The owner-furnished items themselves are a real, separate budget line not captured in the GC's contract price

D5 MODERATE Medium-high

A4.01, A2.01

A water heater is shown at an approximate location in the attic, directly over the occupied bar/lounge area, with no pan-drain route, T&P discharge route, service light/receptacle, or adequately-sized service passageway called out -- the nearby attic access is dimensioned at only 1'-10 1/2" minimum wide, which may not be adequate to remove and replace a tank-style water heater.

CONSEQUENCE IF BUILT AS DRAWN

A leak from an attic water heater over a finished bar with coffered ceilings would cause real, expensive water damage, and future replacement access may not be practical as drawn.

FIELD CORRECTION

Add a proper drain pan route, T&P discharge path, service access, and confirm the attic passageway is wide enough for water heater replacement -- or relocate the unit to a ground-floor closet, or specify a tankless unit.

WHO RESOLVES IT

Architect / MEP coordination

PERMIT EXPOSURE

Within approved plans once resolved

DOCUMENTATION

Revised mechanical/plumbing routing detail

ROUGH COST AND SCHEDULE

Modest if resolved on paper now; a real ceiling/finish repair cost if a leak occurs as installed

D6 MODERATE Medium-high

A6.01

The storefront door hardware is mis-specified for the actual door type: hardware set 1 is written for "wood, metal, fiberglass" doors and calls for a standard-backset mortise lock and butt hinges, but it's applied to YKK narrow-stile aluminum storefront doors, which normally need narrow-backset hardware and pivots or a continuous hinge -- and a separate detail on the same sheet actually shows a continuous hinge, contradicting the hardware set. No door closers are specified on any exterior door.

CONSEQUENCE IF BUILT AS DRAWN

Hardware as scheduled likely can't be installed on the actual door type specified -- expect submittal rejections and change orders, and exterior doors left swinging with no closer.

FIELD CORRECTION

Correct the hardware set to match narrow-stile aluminum storefront requirements (narrow-backset lock, continuous hinge or pivots, and closers on exterior doors).

WHO RESOLVES IT

Architect -- hardware schedule correction

PERMIT EXPOSURE

Within approved plans once corrected

DOCUMENTATION

Corrected hardware schedule

ROUGH COST AND SCHEDULE

Modest if corrected before submittal; real change-order cost if caught during construction

D7 MODERATE High

A6.01 hardware set 4

A privacy lock (described as for a "single-occupant toilet") is specified on the doors into both multi-stall restrooms (Men's and Women's) -- meaning one person using either restroom can lock everyone else out.

CONSEQUENCE IF BUILT AS DRAWN

A real, likely-to-be-noticed operational complaint once the building is in use, and a probable field change or reviewer comment.

FIELD CORRECTION

Change to passage or storeroom-function hardware with an occupancy indicator (or no lock at all) on the multi-stall restroom doors.

WHO RESOLVES IT

Architect -- hardware schedule correction

PERMIT EXPOSURE

Within approved plans

DOCUMENTATION

Corrected hardware schedule

ROUGH COST AND SCHEDULE

Negligible if corrected before installation

D8 MODERATE High

A1.03 vs A2.01

The front porch ceiling is specified with two different products on two different sheets: one calls out "New TechWood All Weather System, Finish: Teak," the other calls out "Versatex Canvas Series - Natural Amber WP4."

CONSEQUENCE IF BUILT AS DRAWN

A real bid ambiguity likely to generate a change order once the owner is asked to pick one.

FIELD CORRECTION

Have the owner/architect decide on a single porch ceiling product and correct both sheets to match.

WHO RESOLVES IT

Architect + owner decision

PERMIT EXPOSURE

Within approved plans once resolved

DOCUMENTATION

Corrected finish schedule

ROUGH COST AND SCHEDULE

Low if resolved before bid

D9 MODERATE High that the sheets conflict; high confidence the 6x6 structural spec governs

A1.01 vs S-1.2/S-1.3 (Group B)

The porch column size conflicts between sheets: the architectural foundation plan calls out "P.T. WD. 2x6 COLUMN W/ COLUMN WRAP," while the structural sheets specify 6x6 treated posts with Simpson post caps for the same porch columns. A 2x6 cannot structurally carry the porch beam loads.

CONSEQUENCE IF BUILT AS DRAWN

Almost certainly a labeling error on the architectural sheet, but a framer building strictly from that sheet could under-build a structurally deficient porch column.

FIELD CORRECTION

Correct the architectural callout to match the structural 6x6 post specification.

WHO RESOLVES IT

Architect -- drafting correction

PERMIT EXPOSURE

Within approved plans

DOCUMENTATION

Corrected foundation plan callout

ROUGH COST AND SCHEDULE

Negligible once corrected

E10 MODERATE Medium, based on manufacturer product-line knowledge

P3.01, P1.01, E0.02

The scheduled point-of-use water heater model (EcoSmart "POU 4T") doesn't match its own listed electrical data (120V/3,500W) -- EcoSmart's actual POU 4-series product line runs on 208/240V, while the 120V/3.5kW specification matches a different model (their POU 3.5-series) instead. The electrical panel schedule also lists each unit at 3.0 kVA, not the 3.5 kVA implied by the model designation.

CONSEQUENCE IF BUILT AS DRAWN

If the literally-specified "POU 4T" model number is what gets purchased, it will not work on the 120V single-pole circuits already designed for it -- a real equipment-mismatch problem likely caught at submittal, or worse, after installation.

FIELD CORRECTION

Confirm the correct EcoSmart model number that actually matches the 120V/3,500W electrical specification, and correct the schedule.

WHO RESOLVES IT

Plumbing/electrical engineer coordination -- confirm correct model

PERMIT EXPOSURE

Within approved plans once corrected

DOCUMENTATION

Corrected equipment schedule

ROUGH COST AND SCHEDULE

Negligible if caught at submittal; a real equipment-return/re-order cost if wrong units are purchased and installed

E11 MODERATE Medium-high, pending confirmation of whether the heater elements can run simultaneously

E0.02 Panel A circuit, E1.01 note 9, P3.01

The larger tank-style water heater (WH-3, 6,000W at 240V, drawing 25A) is protected by only a 30A/2-pole breaker with #10 conductors. NEC Sec. 422.13 treats a storage water heater of this size as a continuous load, requiring the breaker to be sized at 125% of the rated current (25A x 1.25 = 31.25A) -- calling for a 35A breaker and #8 conductors, not the 30A/#10 combination shown.

CONSEQUENCE IF BUILT AS DRAWN

A genuine code nonconformance that risks nuisance breaker tripping in service -- a cheap correction on paper now, but a real callback if installed as drawn and it trips repeatedly in the field.

FIELD CORRECTION

Upsize the breaker to 35A and the conductors to #8 per NEC 422.13's continuous-load requirement.

WHO RESOLVES IT

Electrical engineer -- correction required

PERMIT EXPOSURE

Within approved plans once corrected

DOCUMENTATION

Corrected panel schedule and conductor sizing

ROUGH COST AND SCHEDULE

Negligible if corrected before installation

E12 MODERATE High

P1.01 note 4, E1.01 note 9, P0.01 detail 03

The 30-gallon WH-3 water heater sits in an attic/mezzanine space above the ceiling. The standard detail for this type of installation calls for the pan and T&P (temperature/pressure relief) valve to drain "to floor or hub drain," but no floor drain exists in an attic space, and no actual pan/T&P discharge route is drawn for this specific installation.

CONSEQUENCE IF BUILT AS DRAWN

A leak or T&P relief discharge from this attic-mounted heater would land directly on the finished ceiling below -- a real water-damage risk, and a Florida Plumbing Code Sec. 504.6/504.7 compliance question as currently detailed.

FIELD CORRECTION

Design an actual drain route for the pan and T&P discharge from this attic-mounted heater to a point where it can safely discharge, per code.

WHO RESOLVES IT

Plumbing engineer -- design addition required

PERMIT EXPOSURE

Agency notification likely at plumbing plan review

DOCUMENTATION

Added drain routing detail for the attic water heater

ROUGH COST AND SCHEDULE

Modest if designed now; real ceiling/finish repair cost if a leak occurs as currently un-routed

E16 MODERATE High

M1.01, M1.02

The two restroom exhaust fans are drawn without any tag, CFM rating, or dedicated exhaust-fan schedule entry, and neither fan has an identified electrical circuit on either the mechanical or electrical sheets. Florida Mechanical Code Sec. 403.3 requires 70 CFM per water closet/urinal in public toilet rooms -- roughly 140 CFM needed per restroom here based on fixture count.

CONSEQUENCE IF BUILT AS DRAWN

Leaves the contractor to guess at fan sizing and circuiting, and risks an under-exhausted or even negatively-pressurized building, which in North Florida's climate creates a real mold risk by pulling humid outdoor air inward.

FIELD CORRECTION

Add proper exhaust fan tags, CFM ratings meeting the FMC minimum, and identified electrical circuits for both restroom exhaust fans.

WHO RESOLVES IT

Mechanical + electrical engineer coordination

PERMIT EXPOSURE

Agency notification likely at plan review

DOCUMENTATION

Completed exhaust fan schedule and circuiting

ROUGH COST AND SCHEDULE

Low -- a documentation/schedule completion item, not a major redesign

E17 MODERATE High

M1.01

A single constant-volume air handling zone with one thermostat serves the Fitness Room, Bar/Lounge, Members Lounge, Pro Shop, and Office -- five spaces with very different occupancy patterns, internal loads, and comfort needs -- and that single thermostat/humidistat is located on a restroom wall rather than in any of the actually-occupied main spaces.

CONSEQUENCE IF BUILT AS DRAWN

Likely chronic comfort complaints once occupied (the fitness room running warm/humid while the lounge runs cold, or vice versa), plus higher operating cost from a system that can't respond to each space's actual conditions.

FIELD CORRECTION

Consider multiple zones (at minimum separating the fitness room, which has very different load characteristics from the lounge/bar spaces) as part of the HVAC redesign already needed per E1/E2.

WHO RESOLVES IT

Mechanical engineer -- zoning redesign, likely combined with the E1/E2 correction

PERMIT EXPOSURE

Within approved plans -- a design-quality improvement, not a code issue

DOCUMENTATION

Revised zoning/controls design

ROUGH COST AND SCHEDULE

Incremental cost on top of the E1/E2 HVAC redesign, not a separate major cost item

E9 MODERATE High

P2.01, P2.02, P0.01

No cleanouts are shown anywhere in the sanitary sewer design -- not at the building drain exit, at the base of any stack, or at any horizontal direction change -- and no cleanout symbol appears in the plumbing legend at all. Florida Plumbing Code Sec. 708 requires them at these locations.

CONSEQUENCE IF BUILT AS DRAWN

A real long-term maintenance problem (inability to rod/clear the line) and a likely plumbing-inspection rejection as currently drawn.

FIELD CORRECTION

Add the required cleanouts at the building drain exit, base of stacks, and direction changes.

WHO RESOLVES IT

Plumbing engineer -- drafting/design correction

PERMIT EXPOSURE

Agency notification likely at plumbing plan review

DOCUMENTATION

Revised sanitary plan with cleanouts added

ROUGH COST AND SCHEDULE

Low -- a standard fitting addition, not a redesign

Potential (36)

A13 POTENTIAL

Medium -- overlap is likely given both sets reference the same building, but not provable from these sheets alone

AD1.01, AB1.01

No site utilities or site demolition are in this set's scope beyond "demolish and cap all plumbing" and "disconnect and seal utilities... if applicable." The existing septic tank, drainfield, water service and 3" main are never located on these architectural sheets. The separate RV civil set demolishes an "existing drainfield" and abandons an "existing 3" water main" -- if either currently serves the clubhouse (including the N.I.C. portion staying in use), the two contractors' work overlaps physically and depends on timing neither set addresses.

CONSEQUENCE IF BUILT AS DRAWN

The clubhouse could lose sewer or water service mid-construction if the two contractors each assume the other handles the disconnect/reconnect.

FIELD CORRECTION

Have the architect and the RV civil engineer (Menadier) exchange sets and issue one coordinated utility connection point and construction sequence for the clubhouse.

WHO RESOLVES IT

Architect + civil engineer coordination

PERMIT EXPOSURE

Within approved plans once coordinated

DOCUMENTATION

Coordination memo/sketch between the two design teams

ROUGH COST AND SCHEDULE

Low if coordinated in advance; real service-interruption cost if discovered mid-construction

A14 POTENTIAL Medium

AB1.01, A0.1

The site plans show almost nothing beyond the building and porch: no parking count, no setbacks, no dimensions to property lines, and no pool despite public information confirming the club has one. With the addition growing roughly 9-10 ft north of the old building line, any nearby pool deck, barrier fence, or equipment isn't shown or checked for conflict.

CONSEQUENCE IF BUILT AS DRAWN

The county may require a parking/accessible-parking tabulation at permit review, and there could be an unknown conflict with pool infrastructure at the north expansion.

FIELD CORRECTION

Add a parking count and accessible-parking tabulation, and confirm no conflict with the existing pool/deck at the expanded north footprint.

WHO RESOLVES IT

Architect -- site plan completeness

PERMIT EXPOSURE

Agency notification likely for the parking tabulation

DOCUMENTATION

Parking tabulation, pool-conflict confirmation

ROUGH COST AND SCHEDULE

Low if no real conflict exists; real redesign cost if the addition's footprint does conflict with pool infrastructure

A2 POTENTIAL Medium -- N.I.C. area is scaled, not dimensioned

Index, LS1.01, AD1.01

No fire separation is shown between the addition and the adjacent N.I.C. (not-in-contract) building, and no allowable-area calculation appears anywhere in the set. The two buildings together scale to roughly 7,000 sf; FBC Table 506.2 allows 6,000 sf for A-2 in Type V-B without sprinklers before any frontage increase.

CONSEQUENCE IF BUILT AS DRAWN

If the combined building exceeds allowable area, a rated fire wall is needed at the junction between old and new -- real structural and detailing rework.

FIELD CORRECTION

Add an allowable-area calculation to the code sheet, and rate the shared/demising wall as a fire wall or fire barrier if the combined area requires it.

WHO RESOLVES IT

Architect -- code analysis

PERMIT EXPOSURE

Agency notification likely if a fire wall is required

DOCUMENTATION

Allowable-area calculation, revised wall rating

ROUGH COST AND SCHEDULE

Real rework cost if a rated wall must be retrofitted at the junction

A4 POTENTIAL Medium

A0.1, LS1.01

No accessible route or accessible parking is shown anywhere in this set. The floor sits above grade (stairs at the NW exit and SE porch end), and every south exit discharges onto the porch, but no ramp, accessible entrance route, or accessible parking appears on the site or life-safety sheets. FBC-A Sec. 206.2.1 and 206.4 require an accessible route from parking/arrival points and accessible entrances.

CONSEQUENCE IF BUILT AS DRAWN

Likely a plan-review or accessibility-reviewer comment; adding a ramp later could change the porch footprint or design after it's already built.

FIELD CORRECTION

Confirm whether an accessible route/ramp is shown on sheets outside this group (A1.x/A3.01); if not, add one before the porch is finalized.

WHO RESOLVES IT

Architect -- may already exist elsewhere in the set, needs confirming

PERMIT EXPOSURE

Agency notification likely if missing entirely

DOCUMENTATION

Accessible route plan, ramp detail if needed

ROUGH COST AND SCHEDULE

Low if already covered elsewhere; a real redesign cost if the porch must be modified after construction

A5 POTENTIAL Low-Medium

LS1.01, A0.1

Exit discharge off the porch is undefined: three of the six exits (the bar double door and two single doors) discharge onto the porch, and the only way off it appears to be one stair at the east end (drawn dashed on the life-safety sheet, solid on the site plan). No exit-discharge path, width, or capacity is shown for the porch on LS1.01, and the porch occupant load (if used for seating/bar service) isn't counted.

CONSEQUENCE IF BUILT AS DRAWN

If the porch is railed with only a single stair, the discharge capacity needs checking against NFPA 101 Sec. 7.7, and porch occupant load could raise the building total.

FIELD CORRECTION

Clarify the porch's exit-discharge path, width, and whether it counts toward occupant load if used for seating.

WHO RESOLVES IT

Architect / fire code consultant

PERMIT EXPOSURE

Agency notification likely

DOCUMENTATION

Revised life-safety plan showing porch discharge path

ROUGH COST AND SCHEDULE

Low to moderate depending on whether an additional stair/discharge path is needed

B10 POTENTIAL Medium

S-1.1, S-1.0

The project is described as "Demolition and Addition," but the foundation plan has no note addressing removal of existing foundations, slabs, or utilities within the new addition's footprint, and no note about compacting over old footing excavations.

CONSEQUENCE IF BUILT AS DRAWN

Remnant footings or slab fragments left in place can create hard spots under the new slab and footings, leading to differential settlement and slab cracking.

FIELD CORRECTION

Add a note requiring removal of existing foundations/slab within the new footprint and proper compaction of the resulting excavation before new construction.

WHO RESOLVES IT

Structural engineer / GC coordination

PERMIT EXPOSURE

Within approved plans -- a note addition

DOCUMENTATION

Revised foundation plan note

ROUGH COST AND SCHEDULE

Low if addressed on paper; real remediation cost if discovered as a problem during construction

B11 POTENTIAL Medium

S-1.3, S-1.0

Roof drainage at the new/existing interface is unaddressed: the new roof presents its west gable end to the existing roof, and if the existing roof sheds water eastward, it would land against the new west wall and rake with no cricket or gutter shown. A separate east-west "valley" line near the south porch transition is also unexplained -- it reads more like a pitch break than a true valley.

CONSEQUENCE IF BUILT AS DRAWN

Real leak risk at the roof-to-roof joint if not resolved with a proper cricket, flashing, or gutter detail.

FIELD CORRECTION

Check the architectural roof plan (A1.04) for a resolution; if none exists, add a cricket/flashing detail at the interface.

WHO RESOLVES IT

Structural engineer + architect coordination

PERMIT EXPOSURE

Within approved plans once detailed

DOCUMENTATION

Added roof interface detail

ROUGH COST AND SCHEDULE

Modest if addressed now; real repair cost if a leak develops after construction

B12 POTENTIAL Medium

S-1.3, S-0.2

No gable-end wall bracing or balloon-framing detail is shown on these sheets for either gable end (each roughly 9 ft tall at the ridge over a ~55 ft depth, at 4:12 pitch).

CONSEQUENCE IF BUILT AS DRAWN

Gable-end wall failure is a classic hurricane failure mode; without a bracing detail, the field has no guidance for this critical wind-resistance element.

FIELD CORRECTION

Confirm a gable-end bracing detail exists (FBC/SDPWS-style bracing or the truss manufacturer's own detail) before roof framing begins.

WHO RESOLVES IT

Structural engineer / truss engineer confirmation

PERMIT EXPOSURE

Within approved plans once confirmed

DOCUMENTATION

Confirmed bracing detail, likely from the delegated truss engineer

ROUGH COST AND SCHEDULE

Low if already covered by the truss package

B13 POTENTIAL High that the value is non-standard; low actual structural impact

S-0.1

The floor live load for the "Golf Club House" is listed at 75 psf, but ASCE 7-22 Table 4.3-1 specifies 100 psf for dining rooms, restaurants, and assembly areas -- which describes this building's bar/kitchen and open assembly space. A separate "Observation deck 100 psf" load has no matching space anywhere in this building (likely leftover template text).

CONSEQUENCE IF BUILT AS DRAWN

The practical structural effect is small since the floor is slab on grade, not elevated -- it matters only if an elevated deck or attic storage exists, which doesn't appear to be the case here.

FIELD CORRECTION

Correct the design-load table to remove the inapplicable observation-deck load and confirm 100 psf is used if any elevated assembly space exists.

WHO RESOLVES IT

Structural engineer -- documentation correction

PERMIT EXPOSURE

Within approved plans -- low structural impact

DOCUMENTATION

Corrected design-load table

ROUGH COST AND SCHEDULE

Negligible given the slab-on-grade condition

B14 POTENTIAL Medium -- exact contour not independently confirmed from this sheet alone

S-0.1

Design wind speed is stated as 120 mph ultimate, ASCE 7-22, Risk Category II, Exposure C. For the Madison/Tallahassee corridor this appears correct to slightly conservative per FBC 2023 Figure 1609.3(1).

CONSEQUENCE IF BUILT AS DRAWN

No change expected; this is a verification item, not a likely error.

FIELD CORRECTION

Confirm the exact wind speed contour with the ASCE Hazard Tool at the site's specific coordinates for the final record.

WHO RESOLVES IT

Structural engineer verification

PERMIT EXPOSURE

Within approved plans

DOCUMENTATION

Confirmation via ASCE Hazard Tool

ROUGH COST AND SCHEDULE

None expected

B15 POTENTIAL Medium

S-1.1/S-1.2 vs project data

The framed enclosure measures approximately 63'-7 9/16" x 54'-11 3/16" -- about 3,495 SF gross, excluding the porch -- well above the 2,909.98 SF addition area quoted on the project cover sheet (an independent structural-sheet confirmation of Group A's and Group D's same square-footage finding).

CONSEQUENCE IF BUILT AS DRAWN

Code area, permit fee, and impact-fee calculations may be understated if based on the smaller cover-sheet figure.

FIELD CORRECTION

Reconcile the structural floor area against the corrected cover-sheet area figures (see A3).

WHO RESOLVES IT

Architect -- cover sheet correction (same fix as A3)

PERMIT EXPOSURE

Agency notification if the permit application used the wrong figure

DOCUMENTATION

Corrected cover sheet reconciling all area figures

ROUGH COST AND SCHEDULE

Same cost exposure as A3 -- not a separate cost item

B5 POTENTIAL

Medium -- likely resolved on detail sheets not in this group; confirmed still a gap by Group C's section review (see C-5)

S-0.2, S-1.2

The lateral (shear) system is not fully defined: walls are labeled "shear wall" but no sheathing type, nailing schedule, or shear schedule is given on these sheets (the only sheathing note found is gypsum board at 12" o.c., which has minimal shear capacity). In the east-west wind direction, the north wall has only about 17 LF of solid pier out of 63'-7" and the south wall about 25 LF solid, with no drag struts or collectors called out to bring roof diaphragm shear into the two interior shear walls that appear to carry this load.

CONSEQUENCE IF BUILT AS DRAWN

If a structural sheathing/nailing schedule doesn't exist elsewhere in the set (S-2.x/S-3.x), the shear walls cannot be built to a verified capacity, leaving the building's 120 mph wind resistance undocumented.

FIELD CORRECTION

Confirm the shear-wall sheathing type and nailing schedule exists on the detail sheets; if not, get the structural engineer to add it before construction.

WHO RESOLVES IT

Structural engineer verification

PERMIT EXPOSURE

Agency notification likely if the schedule is genuinely missing from the full set

DOCUMENTATION

Shear-wall schedule confirmation or addition

ROUGH COST AND SCHEDULE

Could be significant if a real design gap exists (would need engineering + construction correction)

B9 POTENTIAL Medium

S-1.1

No footing reinforcing is shown for the 36"x16" or 30"x16" wall footings or the 30"x30" post pad, and no porch post base connectors appear on the foundation or framing plans (though post caps do appear on the roof framing plan). Porch posts carry high overhang uplift (the wind zones there run -82 to -101 psf ultimate).

CONSEQUENCE IF BUILT AS DRAWN

Cannot be priced or built without the missing reinforcing/connector information; the porch post uplift anchorage in particular is a real life-safety item given the wind zone loads.

FIELD CORRECTION

Confirm footing reinforcing and porch post base/uplift anchors exist on the detail sheets (S-2.x/S-3.x); if not, get them added.

WHO RESOLVES IT

Structural engineer -- likely resolved on detail sheets, needs confirming

PERMIT EXPOSURE

Within approved plans once confirmed present

DOCUMENTATION

Confirmation or addition of reinforcing/connector details

ROUGH COST AND SCHEDULE

Low if already detailed elsewhere

C1 **POTENTIAL** High that the conflict exists across four sheets; unknown which value is correct

S-2.1, S-2.2, S-2.4, S-2.5 (could be Critical)

Every exterior wall footing is labeled "16\"Dx36\"W WALL FOOTING," but the depth is consistently dimensioned as 1'-2" (14") on the same sheets -- a direct conflict between the label and the drawn dimension, repeated across four separate section sheets. Interior footings are internally consistent at 16" throughout.

CONSEQUENCE IF BUILT AS DRAWN

If poured to the dimensioned 14" instead of the labeled 16", the footing is 2" shallower than the design callout, reducing bearing capacity, uplift resistance, and rebar cover -- and it's not clear from the drawings which value the engineer actually intended.

FIELD CORRECTION

Get a direct written answer from the structural engineer of record on which value (16" label or 14" dimension) governs, before any footing is poured.

WHO RESOLVES IT

Structural engineer -- RFI required before pour

PERMIT EXPOSURE

EOR letter required

DOCUMENTATION

RFI, engineer's written confirmation of the correct depth

ROUGH COST AND SCHEDULE

Low if resolved before pour (a documentation fix); real remediation cost if built to the wrong depth

C3 **POTENTIAL** Medium

S-2.6 detail 2, S-2.3

The new stud wall stands directly against the existing wall with no gap dimensioned; wall sheathing is applied only to the interior face (meaning the exterior face becomes inaccessible once framed), and the existing wall extends above the new building's 11'-0" top-of-wall. No flashing, counterflashing, weather barrier, or roof-to-wall weatherproofing detail is shown anywhere on these structural sheets at this critical intersection.

CONSEQUENCE IF BUILT AS DRAWN

This is a classic high-leak-risk location for any building addition; if not covered on the architectural sheets, it is a genuine, unaddressed weatherproofing gap.

FIELD CORRECTION

Check the architectural (A-series) wall and roof details for coverage of this intersection; if not covered there either, get the structural/architectural teams to add a flashing detail before framing.

WHO RESOLVES IT

Architect + structural engineer coordination

PERMIT EXPOSURE

Within approved plans once detailed

DOCUMENTATION

Added flashing/weatherproofing detail

ROUGH COST AND SCHEDULE

Modest if addressed on paper; a real, recurring leak-repair cost if left undetailed and it fails

C4 POTENTIAL Medium-low -- may be an intentional gable-end design choice

S-2.6 detail 2

Everywhere else on the building, exterior walls bear on an 8" grouted CMU stem wall over a 16"x36" footing. The one wall against the existing building instead bears only on a 16"Dx12"W thickened slab edge poured tight against the existing foundation -- and this same wall is also a sheathed gable-end and shear wall carrying a 6x6 post at a header.

CONSEQUENCE IF BUILT AS DRAWN

Bearing, uplift, and overturning resistance at this specific wall line depend on a meaningfully smaller foundation than the rest of the building, and excavating for it risks undermining the adjacent existing footing.

FIELD CORRECTION

Confirm with the structural engineer whether this reduced foundation is intentional for this gable-end condition, and whether the existing footing needs protection or underpinning during excavation.

WHO RESOLVES IT

Structural engineer confirmation

PERMIT EXPOSURE

Within approved plans once confirmed

DOCUMENTATION

Written confirmation from EOR

ROUGH COST AND SCHEDULE

Low if confirmed intentional and adequate; a real foundation redesign if not

C5 POTENTIAL Medium

S-2.3, S-3.2 detail 3

No specific hold-down model or location is given for the shear-wall end posts on these section sheets -- the interior shear-wall end posts get a standard post base (ABU66Z), which is not a rated shear-wall hold-down, and a generic hold-down detail (S-3.2/3) has no model number specified. One note references "additional #5 bar at embedded hold down" with no further detail.

CONSEQUENCE IF BUILT AS DRAWN

Shear-wall overturning restraint -- a core part of the wind-resistance system -- cannot be confirmed from these sheets; if it isn't specified on the foundation or framing plans either (see B5), this becomes a genuine Critical wind-load gap.

FIELD CORRECTION

Confirm the actual hold-down model and locations with the structural engineer before shear walls are framed.

WHO RESOLVES IT

Structural engineer -- RFI

PERMIT EXPOSURE

EOR letter required if genuinely missing from the full set

DOCUMENTATION

RFI response, confirmed hold-down schedule

ROUGH COST AND SCHEDULE

Low if already specified elsewhere; a real wind-resistance gap if not, requiring engineering correction

C6 **POTENTIAL** Medium-low

S-2.3, S-2.4, S-2.5

Roof sheathing nailing is specified uniformly at 6" edge/6" field throughout, with no tighter nailing called out at roof edge, corner, or gable-end zones -- areas that see meaningfully higher wind uplift per the wind-pressure table on S-0.1. Gable-end wall sheathing does step up to 4" edge nailing, but the roof sheathing itself does not vary by zone.

CONSEQUENCE IF BUILT AS DRAWN

This may still meet code for the stated design wind speed, but standard high-wind practice typically tightens roof sheathing nailing in perimeter zones -- worth checking directly against the wind-pressure zones already established in the general notes.

FIELD CORRECTION

Verify the uniform 6"/6" roof nailing against the wind pressure zones on S-0.1; add zone-specific tighter nailing if the wind pressures require it.

WHO RESOLVES IT

Structural engineer verification

PERMIT EXPOSURE

Within approved plans once verified

DOCUMENTATION

Verification memo or revised nailing schedule

ROUGH COST AND SCHEDULE

Low if confirmed adequate; modest cost for tighter perimeter nailing if required

C7 POTENTIAL Medium

S-2.6 detail 3

The prefabricated decorative cupola's attachment is specified only as "per manufacturer instructions," with just the curb-to-truss/blocking connection detailed (two screws at 8" o.c.) -- no design wind load or uplift capacity is stated for the cupola-to-curb connection itself, and no roofing/flashing detail is shown at the curb.

CONSEQUENCE IF BUILT AS DRAWN

A rooftop cupola is a common hurricane-debris and leak source if its attachment isn't engineered for the actual design wind pressures.

FIELD CORRECTION

Require the cupola manufacturer's attachment design to be engineered for the project's actual FBC wind pressures and submitted for the structural engineer's review before installation.

WHO RESOLVES IT

Manufacturer + structural engineer review

PERMIT EXPOSURE

Within approved plans once the manufacturer's engineered attachment is submitted

DOCUMENTATION

Manufacturer's engineered submittal, EOR review sign-off

ROUGH COST AND SCHEDULE

Modest -- an engineering review, not a redesign, assuming the manufacturer's standard attachment is adequate

C8 POTENTIAL Medium-low

S-2.3

An unlabeled concrete element roughly 26 ft long runs under the slab near the existing building, hatched as roughly 16" deep concrete with no reinforcing shown -- it's unclear whether this represents new work (a grade beam or thickened slab) or existing concrete being retained. A 6x6 post at the left end of the interior shear wall is also drawn with no footing shown beneath it.

CONSEQUENCE IF BUILT AS DRAWN

The contractor can't tell from these drawings whether this is new or existing work, or what foundation supports the shear-wall post -- both need resolving before bid.

FIELD CORRECTION

Get a written clarification from the structural engineer identifying this element and confirming the shear-wall post's foundation.

WHO RESOLVES IT

Structural engineer -- RFI

PERMIT EXPOSURE

Within approved plans once clarified

DOCUMENTATION

RFI response

ROUGH COST AND SCHEDULE

Low if simply a documentation gap; unknown if it reveals a real missing design element

D12 POTENTIAL Medium, pending the licensing determination

A5.01 (Critical if the bar is licensed for food service)

No dedicated hand-washing sink appears in the bar equipment schedule, even though the bar serves ice, drinks, and food (a pizza oven, hot dog roller, and microwave are all in the equipment plan).

CONSEQUENCE IF BUILT AS DRAWN

If the bar operates as a licensed public food-service establishment (Florida DBPR Hotels & Restaurants Division), a hand sink is a required fixture and its absence will fail plan review -- this becomes a real, not theoretical, problem depending on the licensing path.

FIELD CORRECTION

Confirm the intended DBPR licensing category for the bar operation, and add a dedicated hand sink to the equipment plan if food service licensing applies.

WHO RESOLVES IT

Architect / owner -- licensing confirmation, then design addition if needed

PERMIT EXPOSURE

Agency notification likely if DBPR food-service licensing applies

DOCUMENTATION

DBPR licensing confirmation, revised equipment plan if a hand sink must be added

ROUGH COST AND SCHEDULE

Modest -- one additional fixture and its rough-in if required

D13 POTENTIAL Medium

A2.01 (with Group A finding A1) (Critical if confirmed)

The reflected ceiling plan shows no sprinkler heads anywhere, consistent with the index sheet's unchecked "Sprinklered?" boxes -- this independently corroborates Group A's Finding A1 (the fire-area occupant load likely triggers a sprinkler requirement).

CONSEQUENCE IF BUILT AS DRAWN

If sprinklers turn out to be required (per A1), a late redesign would affect the already-detailed coffered ceilings, porch ceiling, and the water service sizing -- a much larger rework than adding sprinklers to an undesigned ceiling.

FIELD CORRECTION

Resolve the sprinkler-requirement question (A1) as early as possible, since it affects this ceiling design directly.

WHO RESOLVES IT

Same resolution as A1 -- not a separate action

PERMIT EXPOSURE

Same as A1

DOCUMENTATION

Same as A1

ROUGH COST AND SCHEDULE

Same cost exposure as A1

D14 POTENTIAL Medium -- based on scaled dimensions, since no enlarged plan exists to check directly

A1.02 (women's restroom), A7.01

In the women's restroom, the clear zone between the accessible compartment and the lavatory counter scales to roughly 42" wide outside the compartment itself -- a 60" turning circle or T-turn (required by FBC-A Sec. 603.2.1) appears to fit only inside the accessible compartment, and the maneuvering clearance at the out-swinging compartment door is also tight. The men's room, by contrast, has roughly 65" of clearance and appears fine.

CONSEQUENCE IF BUILT AS DRAWN

A possible accessibility plan-review comment specific to the women's restroom layout; a fix might require shifting the lavatory counter or partition layout.

FIELD CORRECTION

Request an enlarged, dimensioned restroom plan (none exists in this set -- see D-related finding on A7.01) to confirm the actual clearances before construction.

WHO RESOLVES IT

Architect -- needs an enlarged plan to verify

PERMIT EXPOSURE

Agency notification likely if the clearance genuinely fails

DOCUMENTATION

Enlarged, dimensioned restroom plan

ROUGH COST AND SCHEDULE

Low if confirmed compliant; a real layout change if not

D15 POTENTIAL Medium

A5.01

The bar front counter height is 3'-8" (44") with no lowered 28"-34" accessible section shown, and the Pro Shop cashier counter height isn't dimensioned at all -- FBC-A Sec. 226/902 requires a portion of dining/sales counters to be at an accessible height, and Sec. 904.4 specifically requires a 36" max high x 36" long accessible section at sales counters.

CONSEQUENCE IF BUILT AS DRAWN

A likely accessibility reviewer comment; correcting it after casework is built would mean real millwork rework.

FIELD CORRECTION

Add a lowered accessible section to the bar front and dimension/confirm the Pro Shop counter meets the 36"x36" accessible requirement.

WHO RESOLVES IT

Architect -- casework design correction

PERMIT EXPOSURE

Agency notification likely at plan review

DOCUMENTATION

Revised bar and counter details

ROUGH COST AND SCHEDULE

Modest if corrected in design; real rework cost if built without it and caught later

D16 POTENTIAL Medium

A1.02, A3.01

Several exterior egress/access details are incomplete: the north double door (D-17) has no landing, stair, or walking surface shown even though the floor is above grade there; the southeast porch stair shows a railing on only one side, while FBC Sec. 1014.1 requires handrails on both sides of a stair; and no ramp is shown anywhere to the porch, meaning accessible arrival depends entirely on the flush tie-in to the existing patio on the west side.

CONSEQUENCE IF BUILT AS DRAWN

Multiple potential exit-discharge or accessibility comments at plan review; possible added stair, landing, or ramp construction if any of these gaps is confirmed real.

FIELD CORRECTION

Add the missing landing/walking surface at D-17, add a second handrail at the SE stair, and confirm the west-side flush tie-in genuinely provides the required accessible route.

WHO RESOLVES IT

Architect -- site/egress detail additions

PERMIT EXPOSURE

Agency notification likely for at least one of these items

DOCUMENTATION

Revised site and egress details

ROUGH COST AND SCHEDULE

Modest for the handrail; potentially more if a ramp needs to be added

D17 POTENTIAL Medium

A6.01, A1.02

The door connecting to the existing N.I.C. building (D-13) is an unrated hollow-core wood door. If a fire wall or barrier is ultimately required at this junction (per Group A's findings A1/A2), this opening would need a rated door, frame, and self-closer.

CONSEQUENCE IF BUILT AS DRAWN

A door/frame replacement cost if the fire-separation question resolves in favor of requiring a rated assembly here.

FIELD CORRECTION

Resolve the fire-separation question (A1/A2) first; if a rated wall is required, upgrade this door assembly to match.

WHO RESOLVES IT

Same resolution as A1/A2 -- not a separate action

PERMIT EXPOSURE

Same as A1/A2

DOCUMENTATION

Same as A1/A2

ROUGH COST AND SCHEDULE

A door/frame replacement, modest relative to a full fire-wall retrofit

D18 POTENTIAL Low-medium

A1.02, A2.01

Exit signs are shown at only two of the six identified exit doors (D-02 and D-03); none appear at D-01, D-16, D-17, or D-13, and the reflected ceiling plan shows no emergency lighting fixtures at all. FBC Sec. 1008 and 1013 generally require exit signage and emergency lighting at all exits in an A occupancy with 2 or more exits.

CONSEQUENCE IF BUILT AS DRAWN

Likely covered on the electrical sheets rather than missing entirely, but needs direct verification against this architectural set's own exit count.

FIELD CORRECTION

Verify exit sign and emergency lighting coverage on the electrical sheets matches all six identified exits.

WHO RESOLVES IT

Architect + electrical engineer coordination

PERMIT EXPOSURE

Within approved plans if confirmed covered elsewhere

DOCUMENTATION

Cross-check against electrical life-safety devices

ROUGH COST AND SCHEDULE

Low if already covered; modest addition if any exits are missing coverage

D19 POTENTIAL Medium

A6.01

No service (mop) sink appears anywhere in this review group's sheets, though FBC-P Table 403.1 requires one for A occupancies of this type.

CONSEQUENCE IF BUILT AS DRAWN

May exist in the retained existing (N.I.C.) building, which would resolve this, but needs direct confirmation.

FIELD CORRECTION

Confirm whether a service sink exists in the existing building that serves this addition, or add one if not.

WHO RESOLVES IT

Architect / plumbing coordination

PERMIT EXPOSURE

Within approved plans once confirmed

DOCUMENTATION

Confirmation or added fixture

ROUGH COST AND SCHEDULE

Modest if one must be added

E13 POTENTIAL Medium -- room dimensions not independently verified at this drawing scale

E1.01 (mechanical room), M1.01, M1.02

The electrical panels (A and C) and the air handler (AHU-1) are all shown crowded into a mechanical room scaling to only about 27.5 sf, with a 20" supply duct trunk running directly over the space. NEC Sec. 110.26 requires 36" of clear working depth in front of electrical panels plus dedicated equipment space above them with no ductwork intrusion. The mechanical drawings also contradict each other on how AHU-1 is actually mounted: the legend says "mounted horizontally," a note says "located above ceiling," one detail shows a vertical wall-mounted unit, and the electrical plan shows it inside the small room.

CONSEQUENCE IF BUILT AS DRAWN

Likely a real NEC clearance violation, or equipment that simply won't physically fit as drawn once actual dimensions are worked out -- and the AHU's filter/coil service access may be blocked regardless of the clearance question.

FIELD CORRECTION

Verify actual room dimensions and equipment clearances meet NEC 110.26, and resolve the internal contradiction on how/where the AHU is actually mounted before this room's layout is finalized.

WHO RESOLVES IT

Mechanical + electrical engineer coordination

PERMIT EXPOSURE

Agency notification likely if a genuine clearance violation is confirmed

DOCUMENTATION

Verified/corrected mechanical room layout

ROUGH COST AND SCHEDULE

Could require enlarging the mechanical room if a real clearance violation is confirmed

E15 POTENTIAL Medium, pending resolution of E1/E2

M1.01, M1.02

No economizer or demand-controlled ventilation is included. The specified cooling capacity (roughly 70 MBH before correction, likely more once E2 is resolved) is above the 54 MBH threshold where Florida's energy code (based on IECC 2021 / ASHRAE 90.1, climate zone 2A) generally requires an air economizer, and once outdoor air is corrected upward per E1 to likely exceed 750 CFM, demand-controlled ventilation would likely also apply for this high-density bar space.

CONSEQUENCE IF BUILT AS DRAWN

A real energy-code plan-review comment, adding both equipment cost and controls scope once the ventilation/cooling corrections from E1/E2 are made.

FIELD CORRECTION

Confirm economizer and DCV applicability under the specific energy-code compliance path being used, once the corrected ventilation/cooling loads from E1/E2 are established.

WHO RESOLVES IT

Mechanical engineer -- energy code compliance verification

PERMIT EXPOSURE

Agency notification likely at energy code plan review

DOCUMENTATION

Energy code compliance documentation, economizer/DCV design if required

ROUGH COST AND SCHEDULE

Real added equipment/controls cost once E1/E2 are corrected and this is re-evaluated at the higher loads

E18 POTENTIAL Medium

P3.01, P1.01

Fixture counts appear adequate for the 140-person occupant load as drawn, using FBC Table 2902.1's A-2 bar/nightclub rate of 1 WC per 40 people per sex (with the men's urinal substituting for one WC, allowed up to 67%). However, no service (mop) sink appears in the fixture schedule despite Table 2902.1 requiring one, and only one drinking fountain (EDF-1) is shown -- which is itself missing from the formal fixture schedule table, and FBC 11 (accessibility) generally requires a hi-lo pair wherever fountains are provided.

CONSEQUENCE IF BUILT AS DRAWN

Likely plan-review comments on both the missing mop sink and the single (not hi-lo pair) drinking fountain; either item may already exist in the retained existing clubhouse building, which would resolve the concern.

FIELD CORRECTION

Confirm whether a mop sink and a second (hi-lo pair) drinking fountain exist in the existing building serving this addition; if not, add both.

WHO RESOLVES IT

Plumbing engineer / architect coordination

PERMIT EXPOSURE

Agency notification likely if genuinely missing

DOCUMENTATION

Confirmation of existing fixtures, or added fixtures if needed

ROUGH COST AND SCHEDULE

Modest if fixtures need to be added

E19 POTENTIAL Medium

P1.01, P3.01

No backflow prevention device is shown anywhere in the plumbing design -- not at the water service/meter, not at the ice maker, not at the dishwasher, and not at any soda gun or beverage dispensing point at the bar.

CONSEQUENCE IF BUILT AS DRAWN

A real code and utility-provider requirement gap; a carbonated beverage dispensing setup in particular needs a dedicated backflow device per Florida Plumbing Code Sec. 608.

FIELD CORRECTION

Add backflow prevention at the water service entry and at each of the identified fixture-specific risk points (ice maker, dishwasher, soda gun).

WHO RESOLVES IT

Plumbing engineer -- design addition

PERMIT EXPOSURE

Agency notification likely -- most water utilities require this to be shown for service approval

DOCUMENTATION

Revised plumbing plan with backflow devices added

ROUGH COST AND SCHEDULE

Modest -- standard backflow devices, not a major redesign

E20 POTENTIAL Medium

E1.01, E0.02

Exterior egress lighting at the building's exit discharge points (photocell-controlled fixtures on circuit A-3) has no battery backup or emergency circuit feed, while FBC Sec. 1008.3 generally requires emergency illumination of exterior exit discharge paths in many occupancy configurations. Interior emergency lighting coverage (battery-backed fixtures plus the 5 exit signs) looks reasonable by comparison.

CONSEQUENCE IF BUILT AS DRAWN

A likely life-safety plan-review or inspection comment specifically on the exterior lighting, even though the interior coverage appears adequate.

FIELD CORRECTION

Add battery backup or an emergency circuit to the exterior egress lighting fixtures, and verify exit sign coverage at the openings into the existing clubhouse building against the life-safety plan.

WHO RESOLVES IT

Electrical engineer -- design addition

PERMIT EXPOSURE

Agency notification likely at plan review

DOCUMENTATION

Revised exterior lighting circuit with emergency backup

ROUGH COST AND SCHEDULE

Modest -- battery-backed fixtures or an emergency circuit tap, not a major redesign

E21 POTENTIAL Medium

E0.02

The two new panels (A and C) are rated at only 10,000 AIC (amps interrupting capacity), fed from a much higher-rated 35,000 AIC main service panel through relatively short feeders, with no fault-current calculation or series rating shown anywhere on the riser diagram -- only a generic note requiring field marking of available fault current.

CONSEQUENCE IF BUILT AS DRAWN

If the actual available fault current at panels A and C exceeds their 10 kAIC rating (plausible given the short feeder runs from a 35 kAIC main, especially if the utility transformer is close by), the panels would be underrated -- a genuine NEC 110.9/110.10 safety issue, not just a documentation gap.

FIELD CORRECTION

Perform an actual fault-current calculation for panels A and C and confirm their AIC ratings are adequate, or specify a series rating if the calculation shows a shortfall.

WHO RESOLVES IT

Electrical engineer -- calculation required

PERMIT EXPOSURE

Agency notification likely if a fault-current shortfall is confirmed

DOCUMENTATION

Fault-current calculation, confirmed or corrected panel AIC ratings

ROUGH COST AND SCHEDULE

Low if the calculation confirms adequacy; a real panel upgrade cost if it doesn't

E7 POTENTIAL High that the connection is uncoordinated; unknown whether a physical conflict actually exists

P2.01 note 4, cross-referenced against the RV civil sewer sheet

The sewer connection point between the two plan sets is uncoordinated, though pipe sizes are compatible. This MEP set routes a single 3" building drain out the south face of the addition with only "connect to existing sanitary sewer" as guidance -- no invert elevation, cleanout, or specific tie-in location given. The separate RV civil set brings a 4" PVC lateral described only as running "to existing clubhouse building -- contractor to verify connection point." A 3" drain can tie into a 4" lateral without a sizing problem, but nothing in either set confirms the two pipes are actually aimed at the same physical location.

CONSEQUENCE IF BUILT AS DRAWN

Real risk of a field reroute, or inadequate pipe slope/cover, if the civil lateral's actual endpoint doesn't match where this building's drain exits -- which could land under the new south porch or its ramp/stair.

FIELD CORRECTION

Have one of the two engineers issue a coordinated utility sketch confirming the exact tie-in location, invert elevation, and a cleanout at the connection point.

WHO RESOLVES IT

Civil + MEP engineer coordination

PERMIT EXPOSURE

Within approved plans once coordinated

DOCUMENTATION

Coordinated utility sketch

ROUGH COST AND SCHEDULE

Low if resolved on paper; a real field-rework cost if the two pipes don't actually meet where each set assumes

E8 POTENTIAL Medium, pending confirmation of the actual food-service program

P2.01, P0.01, P3.01

No grease interceptor or grease trap is shown or specified anywhere in the plumbing set, despite the bar area including a 46" triple-basin kitchen sink, a floor sink, a dishwasher, and two "lounge buffet" receptacle circuits suggesting food preparation/warming equipment.

CONSEQUENCE IF BUILT AS DRAWN

If any food is prepared or served from this bar, Florida Plumbing Code Sec. 1003 and the local sewer utility will almost certainly require grease interception -- and retrofitting one after the slab is poured is a real, costly rework.

FIELD CORRECTION

Confirm the intended food-service program with the owner, and add a grease interceptor to the plumbing design now if any food prep/service is planned.

WHO RESOLVES IT

Plumbing engineer + owner coordination

PERMIT EXPOSURE

Agency notification likely if food service is confirmed

DOCUMENTATION

Grease interceptor design addition if required

ROUGH COST AND SCHEDULE

Low if added now; a real, disruptive retrofit cost if discovered after the slab is poured

Low (30)

A10 LOW High

Index

Room-schedule housekeeping: room ID "07" is used three times while IDs 13 and 15 are skipped; the openings totals (4 doors, 1 window) are clearly incomplete against the actual 17-door, multi-window plan (the Bar/Lounge alone shows 0 doors in the schedule despite having double doors); corridors, the AHU closet, and the vending/ice-machine alcove aren't scheduled at all.

CONSEQUENCE IF BUILT AS DRAWN

Confusing for downstream finish and door schedules if not caught before bid.

FIELD CORRECTION

Correct room IDs and update the openings/schedule totals to match the actual door schedule (A6.01).

WHO RESOLVES IT

Architect -- drafting correction

PERMIT EXPOSURE

Within approved plans

DOCUMENTATION

Corrected room schedule

ROUGH COST AND SCHEDULE

Negligible

A15 LOW High

A0.1

The building callout on the site plan reads "2/A.01," but the sheet itself is numbered A0.1.

CONSEQUENCE IF BUILT AS DRAWN

Minor cross-reference error.

FIELD CORRECTION

Correct the callout to match the actual sheet number.

WHO RESOLVES IT

Architect -- drafting correction

PERMIT EXPOSURE

Within approved plans

DOCUMENTATION

Corrected callout

ROUGH COST AND SCHEDULE

Negligible

A16 LOW Medium

AB1.02

Elevation callout markers appear inverted relative to their titles: the marker on the north side is labeled "4" and titled South; the south marker is "2" and titled North; the east marker is "3" and titled West. A callout to elevation "5" appears with no elevation 5 actually drawn.

CONSEQUENCE IF BUILT AS DRAWN

Drafting/cross-reference confusion.

FIELD CORRECTION

Correct the elevation marker numbering and titles to match actual orientation, and either draw the missing elevation 5 or remove its callout.

WHO RESOLVES IT

Architect -- drafting correction

PERMIT EXPOSURE

Within approved plans

DOCUMENTATION

Corrected existing-conditions sheet

ROUGH COST AND SCHEDULE

Negligible

A17 LOW High

Cover / all sheets

The Consultants box on the cover sheet is blank (no structural, MEP, or civil consultant named, despite the set including S, M, P and E sheets), and the revision block is empty on all sheets after the 2026-02-18 seal.

CONSEQUENCE IF BUILT AS DRAWN

Cannot tell from the set alone whether any post-seal change (such as Jay's described front-porch change) has actually been issued as a formal revision.

FIELD CORRECTION

Fill in the consultants box, and confirm with the architect whether a post-seal revision exists that isn't in this set.

WHO RESOLVES IT

Architect -- documentation completeness

PERMIT EXPOSURE

Within approved plans -- documentation only

DOCUMENTATION

Completed consultants box; written confirmation of current revision status

ROUGH COST AND SCHEDULE

None if confirmed current

A7 LOW High

Index

The Fire Prevention Code sub-note cites "Based on Florida Amended 2012 Editions of NFPA 1 & 101," but the 2023 8th edition FFPC is actually based on the 2021 editions of NFPA 1 and 101.

CONSEQUENCE IF BUILT AS DRAWN

Documentation error a plan reviewer may flag.

FIELD CORRECTION

Correct the citation to the 2021 editions.

WHO RESOLVES IT

Architect -- drafting correction

PERMIT EXPOSURE

Within approved plans

DOCUMENTATION

Revised code sheet

ROUGH COST AND SCHEDULE

Negligible

A9 LOW High on the S-2 mislabel; medium on the lounge classification

Index

Occupancy classifications look inconsistent: restrooms are labeled "Storage Group S-2" (restrooms are normally accessory to the main occupancy, not storage), and the Members Lounge (A-3) sits directly adjacent to and flows into the bar -- if drinks are served there it is functionally A-2. The Pro Shop's Mercantile (M) classification doesn't appear in some summaries of the project. No statement addresses whether the mixed uses are separated (FBC Sec. 508). The occupant-load math itself is correct regardless of the labels.

CONSEQUENCE IF BUILT AS DRAWN

Relabeling only in most cases, unless the lounge is reclassified A-2 -- which would strengthen the sprinkler-trigger finding (A1) further.

FIELD CORRECTION

Correct the restroom occupancy labels and confirm the Members Lounge classification with the code official.

WHO RESOLVES IT

Architect -- code analysis correction

PERMIT EXPOSURE

Within approved plans, unless reclassification changes the sprinkler trigger

DOCUMENTATION

Revised occupancy classification table

ROUGH COST AND SCHEDULE

Negligible unless it changes the sprinkler determination

B16 LOW High

S-0.1, S-0.2

Several referenced standards are superseded: ACI 530/ASCE 5/6 is now TMS 402/602 in the FBC 2023 family, and ASTM A-185/A-82 are now ASTM A1064. "Building Category" should read "Risk Category" per current terminology.

CONSEQUENCE IF BUILT AS DRAWN

Documentation only; does not affect what gets built.

FIELD CORRECTION

Update standard references to their current designations.

WHO RESOLVES IT

Structural engineer -- drafting correction

PERMIT EXPOSURE

Within approved plans

DOCUMENTATION

Revised general notes

ROUGH COST AND SCHEDULE

Negligible

B17 LOW High

S-0.2

Lumber stiffness values conflict between notes: the general wood-framing note gives E = 1,200,000 psi, while the truss note requires E >= 1,400,000 psi for "all wood structural members."

CONSEQUENCE IF BUILT AS DRAWN

Needs clarification on which value applies to which members.

FIELD CORRECTION

Clarify with the structural engineer and correct the conflicting note.

WHO RESOLVES IT

Structural engineer clarification (RFI)

PERMIT EXPOSURE

Within approved plans once clarified

DOCUMENTATION

RFI response

ROUGH COST AND SCHEDULE

Negligible

B18 LOW High

S-0.2

Several boilerplate notes don't fit this building: a masonry note references "4 hour rated walls" not applicable here, a truss note anchors diagonal bracing to "reinforced masonry walls" when the actual bearing walls are wood, and a note addressing vaulted ceilings doesn't apply to this design.

CONSEQUENCE IF BUILT AS DRAWN

Field confusion only -- doesn't change what gets built once clarified.

FIELD CORRECTION

Remove or correct the inapplicable boilerplate notes.

WHO RESOLVES IT

Structural engineer -- drafting cleanup

PERMIT EXPOSURE

Within approved plans

DOCUMENTATION

Cleaned-up general notes

ROUGH COST AND SCHEDULE

Negligible

B19 LOW High

S-0.1

A rebar-cover table is garbled: an item meant to be a sub-item under "exposed to earth/weather" is instead formatted as a peer-level item.

CONSEQUENCE IF BUILT AS DRAWN

Documentation clarity only.

FIELD CORRECTION

Correct the table formatting.

WHO RESOLVES IT

Structural engineer -- drafting correction

PERMIT EXPOSURE

Within approved plans

DOCUMENTATION

Corrected table

ROUGH COST AND SCHEDULE

Negligible

B20 LOW High

All six structural title blocks

The engineer's seal is dated 2026.02.13, three days before the 02/16/2026 drawing date shown in the title blocks, and the project title misspells "Commercial" as "Commerical."

CONSEQUENCE IF BUILT AS DRAWN

Documentation only.

FIELD CORRECTION

Correct the spelling; the seal-before-drawing-date sequence is likely just normal workflow (seal applied, then final drawing date set) and probably doesn't need correcting.

WHO RESOLVES IT

Structural engineer -- drafting correction

PERMIT EXPOSURE

Within approved plans

DOCUMENTATION

Corrected title block

ROUGH COST AND SCHEDULE

Negligible

C10 LOW High

S-2.1 vs S-2.4 detail 1

The porch slab is described two different ways on two sheets: one says "4\" concrete slab on grade w/ 6x6 WWF centered in slab" with no vapor barrier mentioned, the other shows the same porch slab "on 6 mil vapor barrier."

CONSEQUENCE IF BUILT AS DRAWN

Minor for an exterior slab, but the two sheets should agree.

FIELD CORRECTION

Clarify and standardize the porch slab description across both sheets.

WHO RESOLVES IT

Structural engineer -- drafting correction

PERMIT EXPOSURE

Within approved plans

DOCUMENTATION

Corrected sheet

ROUGH COST AND SCHEDULE

Negligible

C11 LOW High

S-2.3 vs S-2.4

A fastener callout is abbreviated inconsistently: one sheet reads "(3) Simpson 25300 screws" while another gives the full model "SDS25300" -- and a related angle note on the first sheet is also missing its "SDS" prefix.

CONSEQUENCE IF BUILT AS DRAWN

A minor labeling error the field crew should resolve by using the correct full model number (SDS25300).

FIELD CORRECTION

Correct the abbreviated callout to the full model number for consistency.

WHO RESOLVES IT

Structural engineer -- drafting correction

PERMIT EXPOSURE

Within approved plans

DOCUMENTATION

Corrected callout

ROUGH COST AND SCHEDULE

Negligible

C12 LOW High

S-2.4 detail 1

A typo reads "GABEL END TRUSS" instead of "GABLE END TRUSS."

CONSEQUENCE IF BUILT AS DRAWN

Cosmetic only.

FIELD CORRECTION

Correct the typo.

WHO RESOLVES IT

Structural engineer -- drafting correction

PERMIT EXPOSURE

Within approved plans

DOCUMENTATION

Corrected label

ROUGH COST AND SCHEDULE

Negligible

C13 LOW Medium

S-2.5 detail 2, S-3.2

The "Wall Section at Porch" detail (S-2.5/2) isn't referenced by any callout on the other section sheets (S-2.1 to S-2.3) -- it may be referenced from a plan sheet not in this review group. Detail numbering on S-3.2 also skips detail 2 entirely.

CONSEQUENCE IF BUILT AS DRAWN

A documentation gap that won't affect construction once the missing cross-reference is confirmed or added.

FIELD CORRECTION

Add the missing callout reference, and confirm whether S-3.2 detail 2 was intentionally omitted or simply not included.

WHO RESOLVES IT

Structural engineer -- drafting cleanup

PERMIT EXPOSURE

Within approved plans

DOCUMENTATION

Corrected cross-references

ROUGH COST AND SCHEDULE

Negligible

C9 LOW Medium

S-3.1 details 5-6, S-3.2 detail 7

Several "typical" details on these sheets don't match anything actually built in this design: CMU corner reinforcing, bond-beam/tie-beam corner details, and a steel hoist-beam connection (a W8x28 steel beam on a concrete tie beam) -- the addition is wood-framed above CMU stem walls throughout, with no hoist beam, tie beam, or bond beam shown anywhere in the actual sections. None of these S-3 details is referenced by any callout on the section sheets.

CONSEQUENCE IF BUILT AS DRAWN

These read as boilerplate carried over from a different (likely masonry/steel) project; a contractor could mistakenly price steel or tie-beam work that isn't actually needed, or reviewers could be confused about what applies.

FIELD CORRECTION

Confirm whether any of these details genuinely apply anywhere in this building; delete or mark the inapplicable ones "N/A."

WHO RESOLVES IT

Structural engineer -- drafting cleanup

PERMIT EXPOSURE

Within approved plans -- documentation cleanup

DOCUMENTATION

Cleaned-up details sheet

ROUGH COST AND SCHEDULE

Could prevent real bid-padding cost if left in and mistakenly priced by a contractor

D20 LOW High

A3.01, A4.01

Elevation and section titles appear systematically reversed relative to true orientation: the porch face (confirmed south by the site plan, the SE stair, and the structural sheets) is titled "NORTH ELEVATION"; "WEST ELEVATION" is actually the east gable end; "SOUTH ELEVATION" is actually the north face. Section titles on A4.01 follow the same flipped convention.

CONSEQUENCE IF BUILT AS DRAWN

Real potential for confusion in RFIs and submittals referencing "north windows" or "south elevation" when the actual physical direction is the opposite.

FIELD CORRECTION

Correct the elevation and section titles to match true site orientation.

WHO RESOLVES IT

Architect -- drafting correction

PERMIT EXPOSURE

Within approved plans

DOCUMENTATION

Corrected sheet titles

ROUGH COST AND SCHEDULE

Negligible once corrected, but worth flagging to everyone using these sheets in the meantime

D21 LOW High

A1.01, A1.02 vs S-1.2 (Group B)

Overall building dimensions disagree across sheets: the floor plan's north string reads 63'-1 1/2" while its south string reads 63'-7 1/2"; the foundation plan gives 63'-9 1/2" x 54'-11 1/4"; the structural wall framing plan (Group B) gives 63'-7 9/16" x 54'-11 3/16". The north sub-strings on the floor plan also don't sum cleanly (off by about 1").

CONSEQUENCE IF BUILT AS DRAWN

Minor layout confusion for anyone cross-referencing dimensions across sheets.

FIELD CORRECTION

Standardize on the structural sheet's dimensions (which should govern) and correct the architectural sheets to match.

WHO RESOLVES IT

Architect -- drafting correction

PERMIT EXPOSURE

Within approved plans

DOCUMENTATION

Corrected dimension strings

ROUGH COST AND SCHEDULE

Negligible

D22 LOW High

A1.02

Window tags and wall-type tags share the same "W-0x" prefix (distinguished only by circle vs. rectangle symbol) -- for example "W-05" refers to both an exterior wall type and a specific transom window.

CONSEQUENCE IF BUILT AS DRAWN

Real potential for field misreads given the shared tag prefix.

FIELD CORRECTION

Use distinct tag prefixes for wall types vs. windows.

WHO RESOLVES IT

Architect -- drafting correction

PERMIT EXPOSURE

Within approved plans

DOCUMENTATION

Corrected tagging scheme

ROUGH COST AND SCHEDULE

Negligible

D23 LOW High

Index vs A2.01

The room schedule on the index sheet states all ceilings are 11'-0", but the reflected ceiling plan shows 10'-6" in the restrooms, corridors, and coffer grid -- and the Pro Shop, large Storage, and Mechanical room have no ceiling height tag at all.

CONSEQUENCE IF BUILT AS DRAWN

Minor clarification needed, but not tracking a real height in three rooms is a real documentation gap.

FIELD CORRECTION

Correct the index sheet to match actual ceiling heights and add the missing tags for the three untagged rooms.

WHO RESOLVES IT

Architect -- drafting correction

PERMIT EXPOSURE

Within approved plans

DOCUMENTATION

Corrected room schedule and ceiling plan

ROUGH COST AND SCHEDULE

Negligible

D24 LOW High

A2.01

Coffer depth is described two different ways: one callout says "10\" DEEP," while a coffer detail on the same sheet says "6\" MAX" -- and the stated 11'-0"/10'-6" ceiling heights imply the 6" depth is more likely correct. A separate note that "ALL CEILINGS ARE PAINTED GYP." also contradicts the PVC porch ceiling and stained wood coffers shown elsewhere.

CONSEQUENCE IF BUILT AS DRAWN

Minor -- most of this scope is owner-furnished anyway, per D11 -- but worth clarifying before the owner selects and orders materials.

FIELD CORRECTION

Correct the coffer depth conflict and the "all ceilings painted gyp" note to match the actual design.

WHO RESOLVES IT

Architect -- drafting correction

PERMIT EXPOSURE

Within approved plans

DOCUMENTATION

Corrected finish notes

ROUGH COST AND SCHEDULE

Negligible

D25 LOW High

A1.02, A1.03

Several minor drafting items: "MENS RESTROO" is truncated on the plan, "WOMANS" should read "Women's," a wall-type tag is drawn directly over the men's compartment lavatory, a note reads "FURNTIURE IS FOR RESPRESENTATIONAL PURPOSES" (misspelled), and the portico projection dimension is missing from the floor plan.

CONSEQUENCE IF BUILT AS DRAWN

None of these affect construction once corrected; pure drafting cleanup.

FIELD CORRECTION

Correct the labeling typos and add the missing portico dimension.

WHO RESOLVES IT

Architect -- drafting correction

PERMIT EXPOSURE

Within approved plans

DOCUMENTATION

Corrected floor and finish plans

ROUGH COST AND SCHEDULE

Negligible

D26 LOW Medium

A3.01 vs A6.01 general note 2

The door head height (6'-8" door plus a 2'-1" transom = 8'-9" total) doesn't quite match the window head height shown on the elevation (8'-10"), even though a general note requires window heads to match door heads exactly.

CONSEQUENCE IF BUILT AS DRAWN

A roughly 1" alignment discrepancy worth resolving at the storefront shop-drawing stage, not a major issue.

FIELD CORRECTION

Confirm the exact intended head height and correct whichever dimension is wrong.

WHO RESOLVES IT

Architect -- drafting correction

PERMIT EXPOSURE

Within approved plans

DOCUMENTATION

Corrected elevation or schedule

ROUGH COST AND SCHEDULE

Negligible

D27 LOW High that this is missing from the set

A7.01

A7.01 contains only generic ADA reference details -- there are no enlarged, dimensioned plans of the actual restroom layouts. All the specific compartment, fixture, and grab-bar location checks in this review had to be scaled from the 1/4" overall floor plan rather than verified against a proper enlarged plan.

CONSEQUENCE IF BUILT AS DRAWN

A real field-layout risk: without an enlarged, dimensioned restroom plan, exact compartment and fixture placement is left to on-site interpretation of a small-scale drawing.

FIELD CORRECTION

Request enlarged, dimensioned restroom plans from the architect before construction.

WHO RESOLVES IT

Architect -- missing drawing

PERMIT EXPOSURE

Within approved plans once provided

DOCUMENTATION

New enlarged restroom plan sheet

ROUGH COST AND SCHEDULE

Low direct cost (a drafting deliverable); real risk of field layout errors without it

D28 LOW Medium

A6.01

The door and window schedules carry no Florida Product Approval numbers or design pressure ratings for the exterior storefront systems.

CONSEQUENCE IF BUILT AS DRAWN

A submittal-stage item that will need to be resolved before permit closeout regardless.

FIELD CORRECTION

Add Florida Product Approval numbers and design pressures to the door/window schedule.

WHO RESOLVES IT

Architect / storefront supplier

PERMIT EXPOSURE

Agency notification unavoidable at permit closeout (standard Florida requirement)

DOCUMENTATION

Product approval documentation

ROUGH COST AND SCHEDULE

Negligible -- a standard submittal item

E14 LOW

Medium -- based on a dedicated regulatory-verification pass; the finding rests partly on trade-press reporting of the EPA reversal rather than the Federal Register text itself

M1.02 (AHRI certificate and equipment schedule)

The specified heat pump/AHU is certified as an R-410A refrigerant system (AHRI certificate for the Carrier equipment, dated 10-09-2025). Regulatory verification (2026-09-30) confirms the EPA had originally planned a January 1, 2026 deadline restricting the *installation* of pre-2025-manufactured R-410A equipment under the AIM Act Technology Transitions rule, but that specific installation deadline was reversed by EPA before it ever took effect -- there is currently no installation-date cutoff for already-manufactured R-410A equipment. (The separate manufacturing cutoff, restricting NEW R-410A equipment production, took effect January 1, 2025; the AHRI certificate date reflects certification/model listing, not necessarily the physical unit's manufacture date.)

CONSEQUENCE IF BUILT AS DRAWN

Effectively no current legal barrier to installing this specified R-410A equipment -- the original concern (that it might not be legally installable in 2026) does not hold up under the corrected regulatory understanding. Worth a quick confirmation with the manufacturer/distributor that the specific physical unit was manufactured before the 2025 production cutoff, but this is a low-priority documentation check, not a design problem.

FIELD CORRECTION

Confirm with the equipment supplier that the specific unit to be installed was manufactured before the January 1, 2025 production cutoff (a normal supply-chain question, not a design change) -- no substitution to A2L refrigerant equipment is required based on current EPA rules.

WHO RESOLVES IT

Owner/GC -- supplier confirmation, not an engineering correction

PERMIT EXPOSURE

Within approved plans -- no current regulatory barrier identified

DOCUMENTATION

Supplier confirmation of manufacture date, for the record

ROUGH COST AND SCHEDULE

None expected -- this is a documentation check, not a cost item

E22 LOW Medium

E0.02

The overall electrical service itself appears adequately sized: a 600A main breaker at 240V three-phase against a calculated 130.5 kVA demand (roughly 314A average, with the highest single phase at 477A) -- leaving real spare capacity, including a spare 100A/3-pole position in the main panel that could absorb an HVAC upsizing from the E1/E2 corrections.

CONSEQUENCE IF BUILT AS DRAWN

No consequence -- this is a positive finding. The one item worth flagging early: the design specifies a high-leg delta service configuration, which needs confirming as available from the local utility, since this configuration is becoming less commonly offered for new services.

FIELD CORRECTION

Confirm high-leg delta service availability with the utility early in the process, since the riser note itself says to "coordinate with utility."

WHO RESOLVES IT

Electrical engineer / owner -- utility coordination

PERMIT EXPOSURE

Within approved plans -- an early coordination item, not a design problem

DOCUMENTATION

Utility confirmation of service configuration availability

ROUGH COST AND SCHEDULE

None expected if confirmed available

E23 LOW High

M1.02 air terminal schedule

Minor internal inconsistencies in the mechanical numbers: the outdoor-air intake (OA-1, 330 CFM) is mislabeled "RETURN" in the schedule, the split system schedule leaves "Outside Airflow" blank, supply diffusers total 2,175 CFM against a 2,400 CFM scheduled unit and a separately calculated 2,352 CFM, and external static pressure is listed as 0.80" in one place and 1.00" in the calculation.

CONSEQUENCE IF BUILT AS DRAWN

Likely to cause test-and-balance confusion once the system is commissioned, though these are documentation inconsistencies rather than design failures.

FIELD CORRECTION

Reconcile the CFM and ESP figures across the schedule, calculation, and diffuser totals.

WHO RESOLVES IT

Mechanical engineer -- documentation cleanup

PERMIT EXPOSURE

Within approved plans

DOCUMENTATION

Reconciled mechanical schedule and calculations

ROUGH COST AND SCHEDULE

Negligible

E24 LOW High

P1.01, P1.02, P2.01, P2.02 title blocks and schedules; P3.01

Multiple documentation errors across the plumbing sheets: several sheet title blocks all read "NOTES & DETAILS" regardless of actual content, one sheet's drawing title says "SANITARY SEWER PLAN" though it's actually a riser diagram, a fixture schedule lists five water closets (WC-1 through WC-5) though only three actually appear on the plans, several typos appear in schedule text ("POINTOF," "BATRHOOM," "EXISGINT," "SANITATY"), a water heater's capacity column is labeled "GPM" for what is actually a 30-gallon storage tank, and the drinking fountain (EDF-1) is omitted from the water-demand (WSFU) table.

CONSEQUENCE IF BUILT AS DRAWN

Drafting and documentation cleanup only -- doesn't affect what gets built once corrected, but worth a cleanup pass before final issuance.

FIELD CORRECTION

Correct sheet titles, remove the two non-existent water closets from the schedule, fix the typos, correct the mislabeled capacity column, and add EDF-1 to the WSFU table.

WHO RESOLVES IT

Plumbing engineer -- drafting cleanup

PERMIT EXPOSURE

Within approved plans

DOCUMENTATION

Cleaned-up plumbing sheet set

ROUGH COST AND SCHEDULE

Negligible

E25 LOW High

M1.02

The mechanical load calculation uses weather data for "Tallahassee, Florida" rather than Madison, the actual project location.

CONSEQUENCE IF BUILT AS DRAWN

A negligible climate difference between these two nearby north Florida locations in practice, but should be corrected for a clean plan-review record.

FIELD CORRECTION

Update the load calculation to use Madison, FL weather data.

WHO RESOLVES IT

Mechanical engineer -- calculation correction

PERMIT EXPOSURE

Within approved plans

DOCUMENTATION

Corrected load calculation

ROUGH COST AND SCHEDULE

Negligible

DO THESE NEXT

- ✓ Confirm with the local building official whether the 140-occupant assembly space needs a sprinkler system -- currently designed with none
- ✓ Redesign the HVAC system -- the ventilation calculation only accounts for 27 of the real 140 occupants
- ✓ Fix the ADA clear-width failures at the main entrance and the Pro Shop door before permitting
- ✓ Add panic hardware to exit doors serving the Bar/Lounge and Members Lounge (both over the 50-occupant threshold)
- ✓ Resolve the water-service size conflict with the separate RV park expansion's civil engineer (1.5" needed here vs. 1" being designed)
- ✓ Confirm a builder's-risk / course-of-construction policy is actually bound for the clubhouse demo+rebuild (county permits 26-0243 demo, 26-0261 rebuild) -- the company's own insurance review (Sep 2026) found none on file, despite this page's own budget already assuming ~0.75% of hard cost for it

SOURCE DOCUMENTS (INTERNAL REFERENCES)

- **Plan facts** (internal reference: facts)
- **Cost estimate** (internal reference: cost)
- **Value engineering** (internal reference: value_engineering)
- **Ideas and ROI** (internal reference: ideas)

These are longer internal analysis documents (plan facts audit, cost estimate memo, value-engineering memo, and ideas/ROI memo). They are listed here as references; the full text of each is reproduced in full below.

SOURCE DOCUMENTS (FULL TEXT)

Plan facts

Madison Country Club Addition — Plan Facts Report

Senior Civil/Construction Estimator & Project Manager Review

Project: Madison Country Club Addition, 445 Country Club Rd, Madison FL 32340 **Job:** HDGA 2515 | **Sealed:** 2026-02-16 through 2026-02-18 | **43 Sheets**

> ***Scope Clarification for the Reader:*** *This 43-sheet set is a* ***building-only construction document*** *for the clubhouse addition at Madison Golf and RV Resort. It is* ***not*** *a civil site-development plan set for an RV park or manufactured housing community (MHC). The horizontal infrastructure (RV site grids, roads, utilities to lots) is contained in a* ***separate 21-sheet civil set by Menadier Engineering*** *— that set was reviewed separately and is referenced here only where the two projects intersect. Accordingly, many of the standard MHP/RV civil plan-facts fields (site counts, road network, stormwater pond sizing, RV pedestal schedules, etc.) cannot be answered from this set. All such fields are marked UNKNOWN with an explanation.*

---

1. Scope of Work Audit

1.1 Site Count and Density

Field	Finding	Tag	Confidence
MH lots (new)	Not in this set	UNKNOWN	—
RV sites (new)	Not in this set; the 215-site expansion is in the Menadier civil set	UNKNOWN	—
Existing resort context	91 existing RV sites + 9-hole golf course (owner-provided program context, not shown on these sheets)	ASSUMED (program brief)	Moderate
Pull-through vs. back-in split	Not in this set	UNKNOWN	—
Full-hookup vs. partial	Not in this set	UNKNOWN	—
ADA sites	Not in this set	UNKNOWN	—
Gross developable acreage	Not dimensioned or stated anywhere in this set	UNKNOWN	—
Net developable acreage	Not in this set	UNKNOWN	—
Density (sites/acre)	Not calculable from this set	UNKNOWN	—

Note: The site plan sheet(s) in this set show only the immediate building footprint, the covered porch, and a narrow strip of surrounding grade — not the full resort parcel. No acreage, parcel boundary, or site-count table appears anywhere in the 43 sheets.

1.2 Roadway Network

UNKNOWN for all sub-items. No roadway plan, paving plan, or road cross-section appears in this set. Vehicular circulation and parking at the clubhouse building are not detailed beyond a schematic approach from Country

Club Rd visible at the edge of the site plan sheet. No centerline lengths, surface specifications, curb/gutter details, or pavement sections are shown.

Human verification needed: Confirm whether a parking/paving sheet was intentionally excluded or is a documentation gap. For a 140-occupant assembly use under FBC, parking calculations (FBC Chapter 4 / local ordinance) would typically require approximately 47–70 parking spaces (140 ÷ 2–3 occupants/space for recreation/assembly); no parking count or layout is shown in this set.

1.3 Water Source and Distribution

Field	Finding	Tag	Confidence
Water source	Municipal / public water supply (implied by meter-and-service connection references on MEP sheets and the cross-project coordination conflict)	ASSUMED (MEP sheets + project context)	High
Service size at this building (MEP design intent)	1.5" water service and meter upsizing required per MEP engineer's plumbing design	OBSERVED (MEP/plumbing sheets, water demand calc note)	High
Service size as built (civil side)	1" PVC line brought to this building by Menadier Engineering's separate RV civil set	OBSERVED (cross-project coordination note in plan text)	High
Real conflict:	MEP requires 1.5"; civil delivers 1" — an unresolved undersizing	OBSERVED	High
Existing main at site	3" water main referenced only in the Menadier civil set; not shown in this building set	OBSERVED (cross-reference to separate set)	Moderate
Fire hydrants / fire flow	Not shown anywhere in this 43-sheet set; no fire protection water supply design	UNKNOWN — Critical gap (see Issue #1)	—
Backflow prevention	Not detailed in this set	UNKNOWN	—
Meter location / vault	Not shown	UNKNOWN	—

Human verification needed: The 1.5" vs. 1" service conflict must be resolved between Hammond Design Group (MEP) and Menadier Engineering before permit issuance. If a fire sprinkler system is required (and Issue #1 strongly suggests it is), the service size calculation must be entirely redone to include fire-flow demand — likely requiring a 2" or larger service and a separate fire line.

1.4 Wastewater

Field	Finding	Tag	Confidence
Treatment approach	Connection to what appears to be an existing septic/drainfield system (referenced in the Menadier civil set as an existing drainfield on this parcel)	OBSERVED (cross-reference; not shown in this set)	Moderate

Field	Finding	Tag	Confidence
Municipal sewer	Not referenced anywhere in either set; no manhole invert data, no sewer utility company identified	UNKNOWN	Low
Gravity vs. pressure	Not specified in this set	UNKNOWN	—
Lift station	Not shown	UNKNOWN	—
Package WWTP	Not shown	UNKNOWN	—
Sanitary tie-in location	Uncoordinated between this set and the Menadier civil set — no confirmed shared tie-in point	OBSERVED (coordination gap)	High
Pipe size at building	Not dimensioned on accessible sheets	UNKNOWN	—

This is the single largest cost and regulatory swing item on this project. If the existing drainfield must be abandoned (as the RV expansion project may require, since the 215-site expansion will generate substantially more wastewater), the clubhouse addition could be forced onto a package WWTP or municipal sewer connection — a potential $150,000–$400,000+ cost swing that is completely unaddressed in this set.

Human verification needed: Confirm with Madison County whether public sewer is available at this address; if not, determine whether the existing drainfield has sufficient permitted capacity for the expanded clubhouse occupancy (140 persons vs. whatever the existing permit covers). This determination must be made before finalizing the MEP design and certainly before construction.

1.5 Stormwater

Field	Finding	Tag	Confidence
Detention / retention pond	Not shown in this set	UNKNOWN	—
Culverts	Not shown	UNKNOWN	—
Swales	Not shown	UNKNOWN	—
Storm sewer	Not shown	UNKNOWN	—
SWPPP / NPDES	Not referenced in this set; given the project disturbs less than 1 acre (building footprint only), a full NPDES permit may not be required, but a local erosion-control plan likely is	ASSUMED (acreage inference)	Moderate
Finished floor / grade relationship	The structural sheets show a slab-on-grade with CMU stem wall; a slab-elevation conflict between the architectural and structural sheets is noted for the porch area	OBSERVED (structural sheets, porch detail conflict)	High

Human verification needed: Even though stormwater design is likely in the Menadier civil set, the new building's roof drainage (a large new roof area, ~3,500 sf at 4:12 pitch) adds impervious area that must be

accounted for in the site drainage design. Confirm with the civil engineer whether the addition's roof drain discharge points are coordinated with the site stormwater system.

1.6 Electrical

Field	Finding	Tag	Confidence
Primary utility service	FPL (Florida Power & Light) or local co-op; not explicitly named on sheets	UNKNOWN	—
Service voltage/configuration	120/240V single-phase or 120/208V three-phase (the panel schedule shows 3-pole breakers for HVAC, implying three-phase service)	OBSERVED (panel schedule, HVAC breaker entries)	High
Service entrance size	Not explicitly stated on the electrical sheets in the plan text provided	UNKNOWN	—
Panel schedule	Present; shows the AHU-1 breaker at 100A/3-pole and HP-1 at 60A/3-pole — both exceeding rated equipment MOCP (42A and 30A respectively) — a real NEC violation	OBSERVED (electrical panel schedule)	High
RV site pedestals	Not in this set (building electrical only)	UNKNOWN	—
Site lighting	Not shown in this set beyond what may be on the building's exterior	UNKNOWN	—
Metering	Individual building meter assumed; no submetering or master-meter arrangement described	ASSUMED	Moderate
Transformer	Not specified in this set; utility-owned transformer assumed given residential/small-commercial scale	ASSUMED	Moderate
Conduit/conductor to building	Not shown in this set	UNKNOWN	—

Critical NEC violations (already confirmed):

- AHU-1: 100A breaker vs. 42A rated MOCP — must be corrected before rough inspection
- HP-1: 60A breaker vs. 30A rated MOCP — must be corrected before rough inspection

1.7 Gas (Natural or Propane)

UNKNOWN. No gas piping plan, gas meter, propane tank, or gas equipment appears anywhere in this set. The HVAC system is an all-electric heat pump. No kitchen/bar cooking equipment requiring gas is shown (the

Bar/Lounge appears to be a service bar, not a full commercial kitchen). **If any future cooking equipment, fireplace, or patio heater is contemplated, a gas system must be added to the design.**

1.8 Vertical Structures

Building / Structure	Area	Construction Type	Tag	Notes
New clubhouse addition (conditioned)	3,149.95 sf (room schedule sum)	Type V-B, wood frame, CMU stem wall	OBSERVED (room schedule, code block)	Cover sheet states 2,909.98 sf — confirmed discrepancy; room schedule figure is more reliable
New clubhouse addition (gross framed footprint)	~3,494–3,650 sf	Type V-B	OBSERVED (scaled from floor plan)	Excludes porch; includes wall thickness and mechanical room
Covered front porch	~490 sf (6'-11½" × 63'-7½" + portico)	Wood frame on CMU columns	OBSERVED (architectural sheets, porch plan)	Dimensions taken from plan text; porch is fully integrated into sealed set
Existing clubhouse (N.I.C., to be partially demolished)	~2,910 sf	Unknown (existing)	OBSERVED (cover sheet figure, interpreted as demolished building area)	Not in construction contract; no existing-conditions drawings provided
Bathhouse / laundry	Not in this set	—	UNKNOWN	May be in Menadier civil set or a future phase
Maintenance building	Not in this set	—	UNKNOWN	—
Pool / pool deck	Existing on site (referenced in program context); not in this set	—	UNKNOWN	Poolside F&B revenue opportunity noted in program brief
Dump station	Not in this set	—	UNKNOWN	—

1.9 Site Amenities

Amenity	Finding	Tag
Entry gates / signage	Not in this set	UNKNOWN
Fencing	Not in this set	UNKNOWN
Site lighting (exterior)	Not shown at site scale; building-mounted fixtures may be on electrical sheets	UNKNOWN
Playground	Not in this set	UNKNOWN
Dog park	Not in this set	UNKNOWN
Storm shelter	Not shown or referenced	UNKNOWN
Mail kiosk	Not in this set	UNKNOWN
Dumpster enclosure	Not shown in this set	UNKNOWN

Amenity	Finding	Tag
Pickleball courts	Existing on site (referenced in program context); not in this set	UNKNOWN
Pool (existing)	Existing on site; not in this set	UNKNOWN
Golf course (existing 9-hole)	Existing; not in this set	UNKNOWN

1.10 Engineering and Regulatory Notes

Item	Finding	Tag	Confidence
Floodplain	Not designated or referenced in this set; Madison County FEMA FIRM status not stated	UNKNOWN	—
Wetlands	Not shown; no wetland delineation or buffer setback noted	UNKNOWN	—
Soil bearing capacity	**Conflicting:** 2,000 psf "per geotechnical report" vs. 1,500 psf "assumed" — on the SAME structural sheet; explicit note that no geotechnical report has been provided	OBSERVED (structural general notes sheet)	High
Wind design basis	ASCE 7-22, Risk Category II, Exposure C, V=120 mph ultimate, enclosed, GCpi=±0.18	OBSERVED (structural sheets)	High
Setbacks	Not dimensioned on site plan in this set	UNKNOWN	—
Buffer / landscape	Not shown	UNKNOWN	—
Fire separation (existing/new building)	No fire-rated separation detail between new addition and existing N.I.C. building; no interface detail of any kind at the junction	OBSERVED (all structural, architectural sheets — absence noted)	High
Occupancy separation	A-2 (Bar/Lounge, 67 occ.) and A-3 (Members Lounge, Fitness Room, 62 occ.) with no fire separation = combined 129 occupants in a single fire area, triggering sprinkler requirements under FBC 903.2.1	OBSERVED (room schedule, code analysis)	High
Sprinkler system	Not shown anywhere in the 43-sheet set; "Sprinklered?" unchecked on all room schedule rows	OBSERVED (room schedule)	High
Permits	26-0243 (demolition), 26-0261 (rebuild) — Madison County	OBSERVED (plan text)	High

Item	Finding	Tag	Confidence
FBC Energy Conservation	Applicable but missing from codes list on cover sheet — a documentation gap	OBSERVED	High
NEC edition	2020	OBSERVED	High
Geotechnical report	Referenced but NOT provided; foundation design basis is unresolved	OBSERVED	High

2. Quantity Take-Off Estimates

> ***Important framing note:*** *Because this is a building-only set (not a site-civil set), many standard MHP/RV plan-facts quantities (earthwork for road subgrades, utility trenching to lots, stormwater pond volumes, etc.) are not derivable from these sheets. The quantities below are limited to what can be read from or reasonably inferred from the 43-sheet building construction document set.*

2.1 Earthwork

Item	Quantity	Tag	Confidence	Notes
Clearing / grubbing	~0.10–0.15 acres (building footprint + porch + perimeter)	ASSUMED (footprint scaling)	Moderate	No site grading plan in this set; estimate based on ~4,000–5,000 sf new footprint plus access
Topsoil stripping	~150–225 CY (6" strip over ~0.10–0.15 ac)	ASSUMED (standard practice)	Low	Not specified; standard pre-construction strip assumed
Cut / fill for building pad	UNKNOWN — no existing grade contours shown in this set; the structural sheets show a slab-on-grade and CMU stem wall implying minimal cut, but no earthwork plan exists	UNKNOWN	—	Geotechnical conditions unknown (no report provided)
Demolition debris (existing building)	~2,910 sf building demolished; estimated 50–80 CY of debris at Type V-B construction	ASSUMED (standard demolition yield 1.5–2.5 CY/100sf for wood-frame)	Low	Actual construction type of existing building unknown

2.2 Paving

Item	Quantity	Tag	Confidence	Notes
Roadway paving	UNKNOWN — not in this set	UNKNOWN	—	In Menadier civil set
Curb and gutter	UNKNOWN	UNKNOWN	—	—
Building approach / drop-off	Not detailed in this set	UNKNOWN	—	—

Item	Quantity	Tag	Confidence	Notes
Concrete slab (building interior)	~3,150–3,650 sf	OBSERVED (floor plan dimensions) / ASSUMED (gross footprint scaling)	Moderate	4,000 psi SOG per structural sheets
Covered porch concrete slab	~490 sf	OBSERVED (porch dimensions from plan text)	Moderate	Slab elevation conflict noted between arch and structural sheets — verify finished elevation
Sidewalk / accessible path	Not fully detailed in this set; ADA path of travel from parking to entrance not shown	UNKNOWN	—	ADA violations at entrance doors already flagged
Concrete steps (east end porch stair)	~1 stair assembly, ~3–4 risers, ~4 LF wide	ASSUMED (porch plan reference)	Low	Dimensions not fully stated

2.3 Utilities

Item	Quantity	Tag	Confidence	Notes
Water main (to building)	UNKNOWN — not in this set; Menadier civil set shows 1" PVC stub (conflicts with MEP's 1.5" requirement)	UNKNOWN	—	Critical coordination gap
Sanitary sewer (to building)	UNKNOWN — not in this set; tie-in point uncoordinated	UNKNOWN	—	Wastewater treatment approach not confirmed
Storm drainage (building roof)	Not shown in this set; roof drains / downspouts presumably discharge to grade	UNKNOWN	—	—
Gas line	Not applicable (all-electric building)	OBSERVED (HVAC = heat pump, no gas equipment)	High	—
Manholes / cleanouts	Not in this set	UNKNOWN	—	—

2.4 Electrical

Item	Quantity	Tag	Confidence	Notes
Service entrance conductor / conduit to building	UNKNOWN	UNKNOWN	—	Not shown
Panel board	1 main panel (3-phase based on breaker entries)	OBSERVED (panel schedule)	High	Size not stated in plan text; UNKNOWN
AHU-1 breaker	100A, 3-pole (as designed — NEC violation, must be corrected to 42A)	OBSERVED (panel schedule)	High	—

Item	Quantity	Tag	Confidence	Notes
HP-1 condensing unit breaker	60A, 3-pole (as designed — NEC violation, must be corrected to 30A)	OBSERVED (panel schedule)	High	—
Lighting circuits	Not fully enumerated in plan text; lighting plan is present in set	UNKNOWN (detail not provided in plan text extract)	—	—
Outlet / device circuits	Not enumerated	UNKNOWN	—	—
Transformer	Not specified; UNKNOWN	UNKNOWN	—	—
RV pedestals	Not in this set	UNKNOWN	—	—
Site light poles	Not in this set	UNKNOWN	—	—

2.5 Concrete

Item	Quantity	Tag	Confidence	Notes
Building slab-on-grade	~3,150–3,650 sf × 4" thick ÷ 12 × 1/27 = **~39–45 CY**	ASSUMED (4" SOG per structural notes; footprint from floor plan)	Moderate	Structural sheets specify 4,000 psi; thickness assumed standard SOG
Porch slab	~490 sf × 4" thick = **~6 CY**	ASSUMED	Low	Elevation conflict unresolved
CMU stem wall (perimeter)	Building perimeter ~240–260 LF × 8" CMU × estimated 2–4 courses to slab = **~480–1,040 SF of CMU face**	ASSUMED (perimeter scaling; stem wall height not fully stated)	Low	8" grouted CMU with #5 at 24" per structural sheets
Perimeter footing (16"×36" per structural label; 14" per dimension)	~240–260 LF × 16"W × (14" or 16") D ÷ 27 = **~32–43 CY**	OBSERVED (structural section dimensions, with noted conflict)	Low	Footing dimension conflict (labeled 16", dimensioned 14") must be resolved by EOR
Interior footings / columns	UNKNOWN (column footing schedule not extracted in plan text)	UNKNOWN	—	—
Restroom curbs / equipment pads	~2–4 CY	ASSUMED (standard practice)	Low	—
Pool / pool deck	Not in this set	UNKNOWN	—	—

2.6 Vertical Buildings — Framing and Structure

Item	Quantity	Tag	Confidence
Exterior walls	2×6 studs at 16" o.c.; perimeter ~240–260 LF × 11' plate height	OBSERVED (structural notes)	High

Item	Quantity	Tag	Confidence
Interior partitions	2×4 or 2×6 (not specified in plan text); ~400–500 LF estimated from room layout	ASSUMED	Low
Roof trusses	Pre-engineered, 24" o.c. max, 4:12 pitch; span ~60'± across building width	OBSERVED (structural notes)	High
Roof sheathing	Not specified in plan text	UNKNOWN	—
Roof covering	Not specified in plan text (likely asphalt shingle or metal at this construction type and price point)	UNKNOWN	—
SPH6 stud straps, H10a truss ties, Titen HD anchors, ABU66Z post bases	Specified per structural sheets	OBSERVED	High
Hold-down hardware at shear wall ends	**Not specified** — a real structural gap	OBSERVED (absence)	High
New-to-existing structural interface	**Not detailed anywhere** — a real Critical-level gap	OBSERVED (absence)	High

2.7 MEP Systems — Building-Level Summary

System	As-Designed Quantity	Tag	Confidence	Critical Issue
HVAC cooling	~6-ton (71.4 MBH) split heat pump, Carrier, R-410A, single-zone	OBSERVED	High	Severely undersized; should be 12–16 tons for real occupant load
Outdoor air / ventilation	327 CFM as designed	OBSERVED	High	Should be ~1,400–1,500 CFM; full redesign required
Plumbing fixtures	Per room schedule; lavatory faucets at 1.2 GPM (should be 0.5 GPM for public)	OBSERVED	High	FPC violation
Water service	1.5" required by MEP; 1" provided by civil	OBSERVED	High	Coordination gap
Fire suppression	**None designed**	OBSERVED (absence)	High	Likely code-required for 140-occupant A-2/A-3
Electrical panel	1 panel, 3-phase, size UNKNOWN	OBSERVED (partial)	Moderate	NEC violations on 2 largest breakers
Gas	None	OBSERVED	High	All-electric; no gas

2.8 Doors and Windows

Item	Quantity	Tag	Confidence	Notes
Total doors	17 (100% match between floor plan and	OBSERVED	High	—

Item	Quantity	Tag	Confidence	Notes
	door schedule)			
ADA-noncompliant doors	At minimum 4 (D-01, D-17, D-07, and 2 of D-04/D-06)	OBSERVED	High	Cheap-now fix; expensive-later if built as drawn
Doors lacking panic hardware	At minimum 2 exits serving Bar/Lounge (67 occ.) and Members Lounge (54 occ.) — both >50 occupant threshold	OBSERVED	High	FBC / NFPA 101 violation
Windows	Not enumerated in plan text	UNKNOWN	—	Window schedule present in set

2.9 Landscaping and Erosion Control

Item	Quantity	Tag	Confidence
Seeding / sod area	UNKNOWN — no landscape plan in this set	UNKNOWN	—
Silt fence	UNKNOWN — no SWPPP in this set	UNKNOWN	—
Tree/shrub schedule	Not in this set	UNKNOWN	—
Erosion control method	Not specified	UNKNOWN	—

Critical Issues — Cost/Schedule Risk Weighting

The seven confirmed critical issues carry the following preliminary cost/schedule risk premiums (these are **order-of-magnitude ranges for budgeting only**, not bids; confidence: low to moderate given design unknowns):

#	Issue	Likely Cost Impact	Schedule Risk
1	Sprinkler system (not designed; likely required)	$45,000–$90,000 (wet pipe, ~3,500–4,000 sf + fire service) + potential $20,000–$40,000 fire-line tap and meter	4–8 weeks design + permit; potential construction stop if discovered at inspection
2	HVAC full redesign (6-ton → 12–16 tons)	$35,000–$65,000 incremental (new equipment, ductwork, electrical resizing, structural penetrations)	3–6 weeks for redesign and equipment lead time
3	NEC breaker violations (AHU-1 and HP-1)	$500–$2,000 (breaker swap + panel rebalancing) if caught before rough-in; $5,000–$15,000 if discovered post-installation	Minor if corrected on paper now
4	ADA violations (doors + panic hardware)	$3,000–$8,000 for door hardware, widening, and panic bar addition if corrected now;	Minimal if caught now; significant if built as drawn

#	Issue	Likely Cost Impact	Schedule Risk
		$15,000–$40,000 if walls must be moved post-framing	
5	New-to-existing structural interface (no detail)	$8,000–$25,000 for isolation joint, roof flashing, and footing protection design and installation; $30,000–$80,000+ if existing footing is disturbed or settlement occurs	High — could trigger stop-work if discovered during framing inspection
6	Water service size conflict (1" vs. 1.5")	$5,000–$15,000 for upsizing the civil stub; potentially $40,000–$120,000+ if fire sprinkler system forces 2"+ service with separate fire line	Blocks MEP rough-in if not resolved pre-construction
7	Square footage discrepancy (permit/impact fees)	$2,000–$10,000 in additional permit and impact fees (depends on Madison County fee schedule)	Potential permit revision delay of 2–4 weeks
Total risk premium (combined, rough order of magnitude)	**$100,000–$350,000** depending on sprinkler trigger determination	**8–16 weeks** aggregate schedule risk if issues discovered sequentially during construction	

Sheet Index and Reading Notes

The following is reconstructed from the plan text description of the 43-sheet set. I cannot independently verify sheet titles I was not given; sheets are listed as described in the plan text, with gaps and unreadable items flagged.

Sheet Range	Discipline	Notes
Cover / Title Sheet	Architectural	Square footage discrepancy flagged; codes list incomplete (FBC Energy missing); permit numbers present
Demolition Plan	Architectural	Porch area prepped; confirms porch is integrated into scope
Floor Plan (Finish Plan)	Architectural	Room schedule, door schedule (17 doors), ADA issues; room areas sum to 3,149.95 sf
Reflected Ceiling Plan	Architectural	Ceiling heights noted (10'-6" restrooms/corridors vs. 11'-0" index claim)
Exterior Elevations	Architectural	Porch column details; column-size mislabel noted
Door/Window Schedules	Architectural	100% cross-check with floor plan confirmed
ADA Details	Architectural	Restroom ADA dims otherwise acceptable; entrance ADA failure confirmed
Structural General Notes	Structural	Wind parameters; conflicting soil bearing values; no geotech report

Sheet Range	Discipline	Notes
Foundation Plan	Structural	16"×36" footing (14" dimension vs. 16" label conflict); CMU stem wall
Structural Sections (×4)	Structural	Footing depth conflict repeated on all 4 section sheets; H10a, SPH6, ABU66Z hardware specified; hold-down location/model absent
Framing Plan	Structural	2×6 @ 16" o.c. walls; trusses @ 24" o.c., 4:12 pitch; porch framing shown
Mechanical Plan	MEP	Single-zone split HP ~6 tons; ventilation calc showing 27 occupants at 0.00 CFM/person
Plumbing Plan	MEP	1.5" water service requirement; 1.2 GPM lavatory faucets (FPC violation)
Electrical Plan + Panel Schedule	MEP	3-phase panel; AHU-1 at 100A, HP-1 at 60A (both NEC violations)
Equipment Schedule(s)	MEP	Carrier R-410A heat pump; 71.4 MBH cooling
Sheets not readable / not described in plan text:		Window schedule details; lighting fixture schedule; site plan extent; structural column footing schedule; roof plan details; interior finish schedule; specification sections (if any); fire protection sheets (confirmed absent — none exist in the 43-sheet set)

Total sheets reported in set: 43 **Sheets confirmed described in plan text:** Approximately 20–25 (disciplines covered; individual sheet count not enumerated in source text) **Sheets not accessible or not described:** Approximately 18–23 (titles unknown; contents unknown beyond what the plan text summarizes)

Key reading notes:

1. The plan text is a high-quality summary of a real sealed set but is not the raw PDF — I am working from the text description, not pixel-level sheet images. Any dimension, label, or callout I cite comes from the plan text; I have not independently scaled drawings.
2. The porch has two different ceiling products specified (noted as an inconsistency in the plan text) — the specific product names are not given in the text I was provided; human verification of the porch ceiling spec sheet is needed.
3. The existing building's construction type, framing, and foundation are not documented anywhere in this set — no existing-conditions drawings, no as-builts. This is a significant gap for the addition interface design.
4. No specifications (CSI divisions) are referenced or described in the plan text. If a project manual exists separately, it was not provided for this review.

Cost estimate

Madison Country Club Addition — AACE Class 4 Preliminary Cost Estimate

Senior Civil/Construction Estimator and Project Manager Review

---

> ***Critical framing note before any number is read:*** *This estimate covers* ***only the clubhouse addition building project*** *(HDGA 2515, 43-sheet set). It does NOT estimate the 215-site RV park expansion (Menadier Engineering set — a separate project). The "developed sites" metric at the end is therefore not meaningful in the traditional MHP/RV park $/site sense; I will explain this explicitly in that section and flag it rather than produce a misleading per-site number. The estimate is AACE Class 4 (−30% / +50% accuracy range), based on schematic/design-development level documents with the specific gaps and errors identified in the Plan Facts and Error Register stages.*

Regional Baseline and Labor/Material Multiplier

Location: Madison, FL 32340 (Madison County, Florida — rural North Florida, approximately 90 miles east of Tallahassee)

Baseline: RSMeans 2024 national average unit costs (Building Construction Cost Data, 2024 edition)

Regional multiplier applied: 0.82 composite (Madison County, FL)

- RSMeans City Cost Index for Tallahassee, FL (nearest published index city): approximately 0.84 composite
- Madison County is rural, smaller labor pool, no union labor premium; adjusted downward to 0.82
- Material costs (lumber, concrete, steel, MEP equipment) are close to national average for Florida; the downward adjustment is primarily on labor
- **Confidence: Moderate** — RSMeans does not publish a Madison County-specific index; the Tallahassee proxy with a rural discount is a standard estimating practice but introduces ±5% additional uncertainty

ASSUMED — regional multiplier of 0.82 applied uniformly to all divisions unless noted otherwise. Equipment costs (HVAC, electrical gear, plumbing fixtures) are closer to 1.00 since they are purchased nationally and delivered.

Estimate Basis and Scope Clarifications

Quantities are carried forward from the Plan Facts stage without re-derivation unless a correction is noted. All OBSERVED/ASSUMED/UNKNOWN tags from that stage are inherited. Error Register items that affect cost are called out explicitly by issue number.

Key scope decisions carried into this estimate:

1. **Error Register Issue #1 (HVAC redesign):** The specified 6-ton Carrier unit is treated as NOT PURCHASED. The estimate prices a 12-ton, two-zone split system as the corrected replacement. The 6-ton unit cost is NOT included. **ASSUMED** — 12 tons is the midpoint of the 12–16 ton corrected range; final size is UNKNOWN pending MEP redesign.
2. **Error Register Issue #2 (Sprinkler system):** A full wet-pipe NFPA 13 sprinkler system is included as a hard-cost line item. This is the single largest error-driven cost addition. **ASSUMED** — sprinkler system will be

required; design not yet complete.

3. **Error Register Issue #4 (Geotechnical):** A geotechnical investigation allowance is included in soft costs. Foundation unit costs use the 2,000 psf bearing value (the more conservative design basis); if actual soils are weaker, foundation costs will increase. **ASSUMED** — 2,000 psf governs pending report.
4. **Error Register Issue #5 (New-to-existing interface):** An allowance for isolation joint, roof flashing, and footing protection is included in Division 03 and Division 07. **ASSUMED** — standard addition interface scope.
5. **Error Register Issue #6 (Water service upsizing):** The estimate prices a 1.5" water service from the property line to the building, plus a meter vault allowance. The civil stub upsizing (Menadier set) is flagged as a separate cost not in this contract. **ASSUMED.**
6. **Error Register Issue #8 (ADA door corrections):** Revised door hardware and two rough-opening widenings are included in Division 08. **ASSUMED** — corrected before framing.
7. **Error Register Issue #9 (Panic hardware):** Panic hardware on 4 exit doors is included in Division 08.
8. **Porch:** Fully included as designed (~490 sf covered, open-sided). The porch slab elevation conflict (Issue #12) is flagged as a risk; no cost premium added beyond standard concrete allowance.
9. **Parking lot:** UNKNOWN — not in this set. An allowance is included in Division 32 for a code-required parking lot (estimated 50 spaces) because the building cannot receive a CO without one, but confidence is Low.
10. **Wastewater:** UNKNOWN — the estimate includes an allowance range for drainfield expansion. If municipal sewer or a package WWTP is required, the cost swing is large and is called out explicitly.

Hard Cost Estimate by CSI Division

Division 01 — General Requirements

Mobilization, supervision, temporary facilities, SWPPP, safety, bonds, insurance

Confidence: Moderate

Line Item	Qty	Unit	Unit Cost	Extended	Tag
Mobilization / demobilization	1	LS	$18,000	$18,000	ASSUMED
Project superintendent (6-month duration)	26	weeks	$2,800/wk	$72,800	ASSUMED — 6-month schedule for this scope is standard for a Type V-B addition of this size
Temporary facilities (trailer, fencing, sanitary, power)	1	LS	$12,000	$12,000	ASSUMED
SWPPP preparation and monthly maintenance (6 months)	1	LS	$4,500	$4,500	ASSUMED — disturbed area <1 acre; no NPDES permit likely required but local erosion control plan required

Line Item	Qty	Unit	Unit Cost	Extended	Tag
Construction survey and layout	1	LS	$6,500	$6,500	ASSUMED
Testing and special inspections (concrete, masonry, welding)	1	LS	$8,000	$8,000	ASSUMED — required by FBC for Type V-B commercial
Safety / first aid / signage	1	LS	$2,500	$2,500	ASSUMED
Final cleaning	1	LS	$3,500	$3,500	ASSUMED
Dumpsters and waste hauling	1	LS	$4,000	$4,000	ASSUMED
Division 01 Subtotal				**$131,800**	

Regional multiplier (labor-weighted ~0.88 for supervision): $131,800 × 0.88 = ~$116,000 rounded **Division 01 Hard Cost: $116,000**

Division 02 — Existing Conditions (Demolition, Clearing)

Confidence: Moderate-Low

Line Item	Qty	Unit	Unit Cost	Extended	Tag
Demolition of existing clubhouse building (~2,910 sf, Type V-B wood frame)	2,910	SF	$8.50/SF	$24,735	ASSUMED — existing construction type unknown; $8.50/SF is standard light wood-frame selective demo in FL; includes haul-off
Selective interior demolition (walls, finishes, MEP within existing building at interface zone)	1	LS	$12,000	$12,000	ASSUMED — interface zone only; full interior demo scope UNKNOWN
Clearing and grubbing (0.12 acres, building footprint + buffer)	0.12	Acres	$4,500/ac	$540	ASSUMED — light clearing, golf course property; no heavy vegetation
Concrete saw-cutting and removal (existing slab, if present)	1	LS	$6,500	$6,500	ASSUMED — existing slab under demolished building; thickness and reinforcement UNKNOWN
Existing utility disconnection and capping (water,	1	LS	$5,500	$5,500	ASSUMED — scope not shown in this set; overlaps with

Line Item	Qty	Unit	Unit Cost	Extended	Tag
sewer, electric at existing building)					Menadier civil set responsibilities (UNKNOWN split)
Hazardous material survey allowance (asbestos/lead in existing 1953-era structure)	1	LS	$4,500	$4,500	ASSUMED — building origin 1953; pre-1980 construction requires hazmat survey before demo per NESHAP
Hazardous material abatement allowance (contingent)	1	LS	$8,000	$8,000	ASSUMED — allowance only; actual scope UNKNOWN pending survey
Division 02 Subtotal (pre-multiplier)				**$61,775**	

Regional multiplier 0.82: $61,775 × 0.82 = ~$50,655 **Division 02 Hard Cost: $51,000**

> ***Note:*** *The 1953 construction date of the existing building creates a real hazmat risk. If asbestos-containing materials (ACM) are found in floor tiles, roofing, pipe insulation, or joint compound, abatement costs could reach $25,000–$75,000. This is an UNKNOWN and is reflected in the contingency.*

Division 03 — Concrete

Confidence: Moderate

Quantities carried from Plan Facts. Note: earthwork volume for the building pad cannot be reliably estimated from the plan text provided — grading/contour data is not in the 43-sheet set. The slab-on-grade and footing quantities are estimated from floor plan dimensions and structural section data.

Line Item	Qty	Unit	Unit Cost	Extended	Tag
Perimeter footing (16"W × 14"–16"D, ~250 LF; dimension conflict per Error Register Issue #10 — pricing at 16" depth pending EOR clarification)	250	LF	$95/LF (formed, reinforced, poured)	$23,750	ASSUMED — LF from floor plan perimeter scaling; unit cost includes forming, #5 rebar, 4,000 psi concrete, stripping
Slab-on-grade, building interior (~3,500 sf, 4" thick, 4,000 psi, WWF or fiber)	3,500	SF	$9.50/SF	$33,250	ASSUMED — area from gross footprint estimate; 4" thickness per structural notes (OBSERVED)
CMU stem wall, 8" grouted, #5 at 24" (~250 LF × avg 3	500	SF	$28/SF	$14,000	OBSERVED (structural notes specify 8" grouted

Line Item	Qty	Unit	Unit Cost	Extended	Tag
courses = ~500 SF face)					CMU, #5 at 24"); ASSUMED height and LF
Porch slab (~490 sf, 4" thick, broom finish, slope to drain)	490	SF	$10.50/SF	$5,145	OBSERVED (porch dimensions); ASSUMED thickness
Concrete steps at east porch stair (~1 assembly, 4 risers, 4' wide)	1	LS	$3,500	$3,500	ASSUMED
Interior column footings (count and size UNKNOWN — not extracted from structural sheets)	1	Allow	$8,000	$8,000	UNKNOWN — allowance for point loads under interior columns; actual schedule not provided
Equipment pad (mechanical room, ~43 sf, 6" thick)	43	SF	$14/SF	$602	ASSUMED
New-to-existing interface: concrete cut-and-patch at existing slab (Error Register Issue #5)	1	LS	$3,500	$3,500	ASSUMED
Division 03 Subtotal (pre-multiplier)				**$95,747**	

Regional multiplier 0.82: $95,747 × 0.82 = ~$78,512 **Division 03 Hard Cost: $79,000**

Divisions 04/05 — Masonry and Structural Steel

Confidence: Moderate

Line Item	Qty	Unit	Unit Cost	Extended	Tag
Masonry — CMU stem wall (priced in Div 03 above; no additional CMU superstructure)	—	—	—	$0	—
Structural steel — none specified (wood frame throughout); pre-engineered truss uplift hardware (H10a, SPH6, Titen HD, ABU66Z, hold-downs per corrected design	1	LS	$12,500	$12,500	OBSERVED (hardware spec in structural notes); ASSUMED total quantity and hold-down hardware added per Issue #15 correction

Line Item	Qty	Unit	Unit Cost	Extended	Tag
per Error Register Issue #15)					
Divisions 04/05 Hard Cost (pre-multiplier)				**$12,500**	

Regional multiplier 0.87 (hardware is material-heavy): $12,500 × 0.87 = ~$10,875 **Divisions 04/05 Hard Cost: $11,000**

Divisions 06/07/08/09 — Building Superstructure, Envelope, Openings, Finishes

Summarized on a $/SF basis as directed, with component breakouts

Confidence: Moderate

Basis area: 3,500 SF gross conditioned + 490 SF covered porch = 3,990 SF total **$/SF basis:** All-in building cost for Type V-B wood frame, commercial assembly finish level, North Florida

National average for Type V-B assembly (restaurant/clubhouse quality) per RSMeans 2024: $185–$230/SF gross **Applied regional multiplier 0.82:** $152–$189/SF

This estimate uses $172/SF for conditioned space (mid-range, reflecting the quality level visible in the room program — commercial bar, fitness room, pro shop) and $68/SF for the covered porch (structural frame, roofing, columns, concrete floor, no HVAC or interior finish).

Line Item	Qty	Unit	Unit Cost	Extended	Tag
Division 06 — Wood Framing					
Exterior wall framing, 2×6 @ 16" o.c., ~250 LF × 11' plate	2,750	SF wall	$14/SF	$38,500	OBSERVED (structural notes); ASSUMED LF
Interior partition framing (~450 LF estimated from room layout, 2×4/2×6)	4,950	SF wall	$9/SF	$44,550	ASSUMED
Pre-engineered roof trusses, 24" o.c., 4:12 pitch, ~60' span	3,500	SF roof	$18/SF	$63,000	OBSERVED (structural notes); ASSUMED span
Roof sheathing (5/8" OSB or plywood, UNKNOWN specified)	3,500	SF	$4.50/SF	$15,750	ASSUMED

Line Item	Qty	Unit	Unit Cost	Extended	Tag
Porch framing (columns, beams, rafters)	490	SF	$28/SF	$13,720	ASSUMED — heavier per-SF cost for custom porch framing
Division 06 Subtotal				**$175,520**	
Division 07 — Thermal and Moisture Protection					
Roofing system (UNKNOWN type — ASSUMED 30-yr architectural shingle over felt, flashing, ridge vent)	3,990	SF	$9/SF	$35,910	ASSUMED — metal roofing would add ~$4–6/SF
Exterior wall sheathing + WRB (ZIP System or equivalent)	2,750	SF	$5.50/SF	$15,125	ASSUMED
Insulation — walls (R-21 batt in 2×6 cavity) and ceiling (R-30+ blown)	3,500	SF	$4.25/SF	$14,875	ASSUMED — FBC Energy Conservation minimum
Caulking, sealants, joint treatment	1	LS	$4,500	$4,500	ASSUMED
New-to-existing interface: isolation joint, roof flashing, waterproofing (Error Register Issue #5)	1	LS	$8,500	$8,500	ASSUMED — standard addition interface; detail not yet designed
Division 07 Subtotal				**$78,910**	
Division 08 — Doors, Windows, Hardware					
17 doors per schedule, commercial grade, including frames (average installed)	17	EA	$1,850/EA avg	$31,450	OBSERVED (door count); ASSUMED unit cost at commercial quality
ADA door corrections — rough opening widenings (2 locations per Issue #8, D-04 and D-06)	2	EA	$2,200/EA	$4,400	ASSUMED — framing modification + new frame/door unit

Line Item	Qty	Unit	Unit Cost	Extended	Tag
Panic hardware upgrade — 4 exit doors (Issue #9)	4	EA	$850/EA	$3,400	ASSUMED — Von Duprin 99 series or equal
Windows (count and type UNKNOWN — allowance based on exterior elevation scale)	1	Allow	$22,000	$22,000	UNKNOWN — window schedule exists in set but specs not provided in plan text; allowance for ~12–16 commercial windows at $1,200–$1,800 each installed
Storefront / curtainwall at main Bar/Lounge entry (portico)	1	Allow	$12,000	$12,000	ASSUMED
Division 08 Subtotal				**$73,250**	
Division 09 — Finishes					
Drywall and taping (~8,000 SF of wall and ceiling surface, ASSUMED)	8,000	SF	$5.25/SF	$42,000	ASSUMED
Flooring — luxury vinyl plank, bar/lounge/fitness/lounge (ASSUMED — finish schedule not provided in plan text)	2,200	SF	$9.50/SF	$20,900	ASSUMED
Flooring — ceramic tile, restrooms and entry (ASSUMED)	350	SF	$14/SF	$4,900	ASSUMED
Flooring — commercial carpet or LVT, office/pro shop (ASSUMED)	350	SF	$8/SF	$2,800	ASSUMED
Painting, interior (walls and ceilings)	8,000	SF	$2.25/SF	$18,000	ASSUMED
Painting, exterior	2,750	SF wall	$2.00/SF	$5,500	ASSUMED
Suspended ceiling grid and tile (restrooms, corridors at 10'-6")	450	SF	$8.50/SF	$3,825	ASSUMED
Porch ceiling — one product (ASSUMED exterior-rated T&G wood or equivalent per architect	490	SF	$18/SF	$8,820	ASSUMED

Line Item	Qty	Unit	Unit Cost	Extended	Tag
clarification per Issue #14)					
Millwork — bar, pro shop counter, office casework (ASSUMED mid-grade)	1	Allow	$35,000	$35,000	ASSUMED — bar is the largest room at 998 SF; no millwork schedule in plan text
Signage, toilet accessories, mirrors	1	Allow	$6,500	$6,500	ASSUMED
Division 09 Subtotal				**$148,245**	

Divisions 06/07/08/09 Subtotal (pre-multiplier): $475,925 *Regional multiplier 0.82: $475,925 × 0.82 = ~$390,258* **Divisions 06/07/08/09 Hard Cost: $390,000**

Implied $/SF check: $390,000 ÷ 3,500 SF conditioned = $111/SF (structure + envelope + openings + finishes only, excluding MEP, concrete, and site). Adding MEP (~$65–75/SF at this size) and concrete/earthwork (~$25–30/SF) would produce a total building cost in the $200–215/SF range for conditioned space — within the expected range for Type V-B commercial clubhouse in rural North Florida. **Confidence: Moderate.**

Division 10/11/12 — Specialties, Equipment, Furnishings

Confidence: Low

Line Item	Qty	Unit	Unit Cost	Extended	Tag
Restroom accessories, toilet partitions (2 restrooms)	2	EA	$4,500	$9,000	ASSUMED
Fitness room equipment (cardio, weights — ASSUMED mid-range per 362 SF fitness room per program brief)	1	Allow	$25,000	$25,000	ASSUMED — not in drawings; owner-furnished is possible; allowance only
Bar equipment (back bar, ice machine, draft system — ASSUMED per 998 SF bar program)	1	Allow	$30,000	$30,000	ASSUMED — commercial bar at this scale; no equipment schedule in this set
Pro shop fixtures and display	1	Allow	$8,000	$8,000	ASSUMED
Furniture, fixtures (tables, chairs, bar stools — owner typically furnishes;	1	Allow	$40,000	$40,000	ASSUMED — 140-person assembly space; likely owner-furnished but included for budget

Line Item	Qty	Unit	Unit Cost	Extended	Tag
included as allowance)					
AV/sound system allowance	1	Allow	$18,000	$18,000	ASSUMED — bar/lounge setting; no AV spec in this set
Divisions 10/11/12 Subtotal (pre-multiplier)				**$130,000**	

Regional multiplier 0.90 (equipment is largely material; furniture is national pricing): $130,000 × 0.90 = $117,000 **Divisions 10/11/12 Hard Cost: $117,000**

Division 22 — Plumbing

Confidence: Moderate-Low

Line Item	Qty	Unit	Unit Cost	Extended	Tag
Rough-in plumbing — fixtures per room schedule (restrooms, mechanical room; 2 restrooms, ~10 fixtures total ASSUMED)	10	Fixtures	$1,800/fixture	$18,000	ASSUMED — fixture count from restroom schedule; unit cost includes rough-in labor and trim
Plumbing fixtures (water closets, lavatories, urinal if applicable — spec UNKNOWN)	10	Fixtures	$650/fixture avg	$6,500	ASSUMED — commercial grade
Lavatory faucet correction to 0.5 GPM WaterSense (Error Register Issue #11)	4	EA	$180/EA delta	$720	ASSUMED — marginal cost of code-compliant faucet vs. as-specified
Water service — 1.5" from meter to building, ~50 LF (ASSUMED run length; meter location UNKNOWN)	50	LF	$42/LF	$2,100	ASSUMED — 1.5" copper or PVC; includes trench, bedding, backfill
Water meter vault and meter allowance (1.5" meter)	1	LS	$3,500	$3,500	ASSUMED
Backflow preventer (double-check or RPZ, required at service entry)	1	EA	$2,200	$2,200	ASSUMED

Line Item	Qty	Unit	Unit Cost	Extended	Tag
Sanitary sewer service — 4" PVC from building to existing system tie-in, ~40 LF (ASSUMED; tie-in location UNKNOWN)	40	LF	$38/LF	$1,520	ASSUMED
Sanitary cleanout at property line	1	EA	$650	$650	ASSUMED
Bar sink, mop sink, ice machine drain (bar rough-in)	1	Allow	$4,500	$4,500	ASSUMED
Water heater (electric, commercial, sized for 140 persons — UNKNOWN specification)	1	Allow	$3,800	$3,800	ASSUMED
Drainfield expansion allowance (Error Register Issue #19 — UNKNOWN whether existing drainfield is adequate; allowance for expansion sizing to 140-person public assembly use)	1	Allow	$25,000	$25,000	UNKNOWN — range is $8,000–$80,000 depending on soil percolation and required field area; midpoint used; does NOT include package WWTP or municipal sewer connection if required
Division 22 Subtotal (pre-multiplier)				**$72,490**	

Regional multiplier 0.84 (plumbing labor slightly above composite in rural FL due to trade scarcity): $72,490 × 0.84 = ~$60,892 **Division 22 Hard Cost: $61,000**

> ***Wastewater risk flag:*** *If the existing drainfield cannot accommodate 140 public-assembly occupants and must be replaced with a new system, or if the RV expansion forces abandonment of the drainfield and municipal sewer is not available, costs could increase by $50,000–$200,000. This is the single largest wastewater cost swing and is NOT captured in the base estimate. It is reflected in the contingency.*

Division 23 — HVAC (Mechanical)

Confidence: Low — based on corrected scope per Error Register Issue #1; original 6-ton design is NOT priced.

Line Item	Qty	Unit	Unit Cost	Extended	Tag
Split heat pump system — 12-ton, two-zone	2	Systems	$18,500/system	$37,000	ASSUMED — two 6-ton zones as corrected scope;

Line Item	Qty	Unit	Unit Cost	Extended	Tag
(ASSUMED midpoint of 12–16 ton corrected range; two air handlers to address zoning of bar vs. lounge/fitness)					actual equipment model UNKNOWN pending MEP redesign
Ductwork, supply and return, full building (sheet metal or flex, ASSUMED mix)	3,500	SF	$12/SF	$42,000	ASSUMED — full ductwork for two-zone system in 11'-0" ceiling height spaces
Outdoor air intake and exhaust (corrected to ~1,400–1,500 CFM per Issue #1)	1	LS	$8,500	$8,500	ASSUMED
Diffusers, grilles, registers	3,500	SF	$2.50/SF	$8,750	ASSUMED
Thermostat and controls (two-zone)	1	LS	$4,500	$4,500	ASSUMED
Refrigerant line sets (two systems, ~30 LF each, A2L-rated per Issue #22 refrigerant transition)	60	LF	$35/LF	$2,100	ASSUMED — A2L refrigerant piping premium per Error Register Issue #22
Condensate drain lines	1	LS	$1,500	$1,500	ASSUMED
Mechanical room equipment (disconnect, vibration isolation, etc.)	1	LS	$2,500	$2,500	ASSUMED
Division 23 Subtotal (pre-multiplier)				**$106,850**	

Regional multiplier 0.84 (mechanical labor slightly scarce in rural FL): $106,850 × 0.84 = ~$89,754 **Division 23 Hard Cost: $90,000**

> ***Note:*** *This is the corrected HVAC cost. The original as-designed 6-ton system would have cost approximately $35,000–$45,000 installed. The corrected 12-ton two-zone system costs approximately $90,000 — an incremental correction cost of ~$45,000–$55,000, consistent with the Error Register ROM. This incremental cost is included in the base estimate (not the contingency) because the code-correct scope is the only defensible design basis.*

Division 26 — Electrical

Confidence: Moderate-Low

Line Item	Qty	Unit	Unit Cost	Extended	Tag
Service entrance — 200A or 400A, 3-phase, 120/208V (ASSUMED; service size UNKNOWN from plan text — sized for corrected HVAC loads)	1	LS	$12,500	$12,500	ASSUMED — includes meter base, service entrance cable, utility coordination
Main distribution panel (corrected breaker schedule per Issue #3)	1	EA	$6,500	$6,500	OBSERVED (panel exists); ASSUMED corrected size
AHU-1 breaker correction to 42A (Issue #3)	1	EA	$350	$350	OBSERVED (violation confirmed); corrected spec
HP-1 breaker correction to 30A (Issue #3)	1	EA	$350	$350	OBSERVED (violation confirmed); corrected spec
Branch circuit wiring — lighting, receptacles, small appliances (~3,500 SF at standard commercial density)	3,500	SF	$14/SF	$49,000	ASSUMED — includes wire, conduit, boxes, devices
Lighting fixtures — interior (UNKNOWN schedule; allowance for commercial LED fixtures at 140-person assembly quality)	3,500	SF	$8/SF	$28,000	UNKNOWN — lighting schedule exists in set but fixture specs not provided in plan text; allowance
Exterior lighting — building-mounted (porch, exits, parking approach; UNKNOWN count)	1	Allow	$8,500	$8,500	UNKNOWN — allowance
HVAC electrical rough-in (corrected for two-zone system per Division 23; includes new 3-phase circuits sized to corrected equipment MOCP)	1	LS	$7,500	$7,500	ASSUMED
Fire alarm system (ASSUMED required for 140-person A-	3,500	SF	$4.50/SF	$15,750	ASSUMED — addressable fire alarm system

Line Item	Qty	Unit	Unit Cost	Extended	Tag
2/A-3 assembly; not shown in this set)					required per FBC/NFPA 72 for assembly occupancy; not addressed in this set — a documentation gap that is a likely additional cost
Emergency / exit lighting (battery-backed, ASSUMED per FBC egress requirements)	1	Allow	$5,500	$5,500	ASSUMED
Underground conduit from utility transformer to building service entrance (~75 LF ASSUMED)	75	LF	$28/LF	$2,100	ASSUMED — conduit, wire, trench, backfill
Division 26 Subtotal (pre-multiplier)				**$146,050**	

Regional multiplier 0.83: $146,050 × 0.83 = ~$121,222 **Division 26 Hard Cost: $121,000**

> ***Fire alarm note:*** *A building-wide addressable fire alarm system is included as an ASSUMED cost because FBC Section 907.2.1 requires a fire alarm system in Group A occupancies with an occupant load of 300 or more for manual pull stations, but NFPA 101 and the fire marshal may require a fire alarm system at lower occupant loads if a sprinkler system is installed (standard practice: sprinkler system triggers fire alarm system requirement). This is a $15,750 line item added to the error-correction scope.* ***Confidence: Low.***

Division 13 — Special Construction — Fire Suppression (Sprinkler System)

(Treated as its own division for clarity given it is an error-correction item)

Confidence: Low — system not designed; estimate based on standard wet-pipe NFPA 13 pricing for this occupancy and square footage.

Line Item	Qty	Unit	Unit Cost	Extended	Tag
Wet-pipe sprinkler system, NFPA 13, complete (heads, mains, branches, risers, inspector's test, flow switch, tamper switch)	3,990	SF	$12.50/SF	$49,875	ASSUMED — $12–15/SF is current FL market for wet-pipe in new light commercial; 3,990 SF includes porch (open-sided covered porch may require heads per NFPA 13 — EOR determination needed)

Line Item	Qty	Unit	Unit Cost	Extended	Tag
Fire department connection (Siamese)	1	EA	$2,800	$2,800	ASSUMED
Backflow preventer (dedicated fire service)	1	EA	$3,500	$3,500	ASSUMED
Water service upsizing to 2" for combined domestic + fire demand (if required; ASSUMED likely)	1	Allow	$8,500	$8,500	ASSUMED — civil stub to be upsized by Menadier (separate cost); this is the building-side service upgrade
Sprinkler system design and engineering (fire protection engineer)	1	LS	$8,000	$8,000	ASSUMED — typically $1.50–2.50/SF for fire protection engineer design
Division 13 Subtotal (pre-multiplier)				**$72,675**	

Regional multiplier 0.86 (fire suppression contractors partially travel from Tallahassee area): $72,675 × 0.86 = ~$62,500 **Division 13 Hard Cost: $63,000**

Division 31 — Earthwork

Confidence: Low

> ***Earthwork volume limitation statement (per general instructions):*** *Earthwork volume for the building pad cannot be reliably estimated from the plan text provided. No grading plan, contour data, or spot elevations at existing and proposed grade appear in the 43-sheet building set. A naive area × assumed-depth calculation would systematically undercount. The quantities below are allowance-based estimates only and should be replaced with a proper grading design before construction bidding.*

Line Item	Qty	Unit	Unit Cost	Extended	Tag
Excavation for perimeter footing (250 LF × 1.5' wide × 1.5' avg depth ASSUMED)	65	CY	$18/CY	$1,170	ASSUMED — manual/small machine; confined site adjacent to existing building
Building pad preparation (fine grade, compact subgrade)	3,500	SF	$1.25/SF	$4,375	ASSUMED

Line Item	Qty	Unit	Unit Cost	Extended	Tag
Fill import and compaction for pad elevation (UNKNOWN volume — assumed minimal, <50 CY based on slab-on-grade design; cannot be confirmed without grading plan)	50	CY	$28/CY	$1,400	ASSUMED — if site is generally flat (golf course); fill requirement UNKNOWN
Topsoil stripping and respread (~0.12 ac, 6" strip)	160	CY	$14/CY	$2,240	ASSUMED
Demolition debris excavation and haul (existing footing removal)	40	CY	$35/CY	$1,400	ASSUMED
Trench excavation and backfill — utilities (water, sewer, electric — see Divisions 22/26/33; no double-counting; earthwork component only)	1	Allow	$6,500	$6,500	ASSUMED
Division 31 Subtotal (pre-multiplier)				**$17,085**	

Regional multiplier 0.80 (earthwork labor is locally available): $17,085 × 0.80 = ~$13,668 **Division 31 Hard Cost: $14,000**

> ***Earthwork risk note:*** *If the geotechnical report (currently absent — Error Register Issue #4) reveals unsuitable soils, high water table, or bearing conditions below 1,500 psf, earthwork costs could increase by $20,000–$80,000 for overexcavation, import fill, or ground improvement. This is an UNKNOWN and is reflected in the contingency.*

Division 32 — Exterior Improvements

Confidence: Low

Line Item	Qty	Unit	Unit Cost	Extended	Tag
Parking lot — 50 spaces ASSUMED (FBC-required for 140-occupant assembly; layout UNKNOWN; ASSUMED 9'×18' spaces, 24' drive	18,500	SY	$28/SY	$518,000	UNKNOWN — parking lot is not in this set; 50-space estimate is ASSUMED from occupant load; actual required count depends on

Line Item	Qty	Unit	Unit Cost	Extended	Tag
aisle, asphalt surface)					local ordinance. This is the largest Division 32 unknown. NOTE: $28/SY is 2024 FL market for full-depth asphalt parking lot including subgrade prep, base, and 2-layer asphalt.
ADA parking spaces — 2 van-accessible, striping, signage	2	EA	$850/EA	$1,700	ASSUMED
Accessible route from parking to building entrance (~80 LF, 5' wide, concrete)	80	LF	$65/LF	$5,200	ASSUMED
Curb and gutter at parking lot perimeter (ASSUMED ~400 LF)	400	LF	$28/LF	$11,200	ASSUMED
Concrete approach apron / drop-off at porch (ASSUMED 20'×20')	400	SF	$10/SF	$4,000	ASSUMED
Site grading and drainage at parking lot (swales, minimal; no pond required at this scale ASSUMED)	1	Allow	$8,000	$8,000	ASSUMED
Landscaping — foundation plantings, sod restoration around new building	1	Allow	$12,000	$12,000	ASSUMED
Signage — building identification, directional	1	Allow	$5,500	$5,500	ASSUMED
Exterior lighting — parking lot (ASSUMED 4 light poles)	4	EA	$3,800/EA	$15,200	ASSUMED — includes pole, fixture, conduit, wire to panel
Dumpster enclosure (ASSUMED 1 required per local code)	1	EA	$6,500	$6,500	ASSUMED
Division 32 Subtotal (pre-multiplier)				**$595,300**	

Regional multiplier 0.82: $595,300 × 0.82 = ~$488,146 **Division 32 Hard Cost: $488,000**

> ***CRITICAL NOTE on parking lot cost:*** *The $488,000 Division 32 estimate is dominated by the UNKNOWN parking lot, which itself depends entirely on a site layout that does not exist in any current plan set. If the parking lot is already built (serving the existing 91-site resort) and only minor modifications are needed, this line item could drop by $400,000–$450,000. Conversely, if a full new parking lot must be built, $488,000 is a reasonable allowance.* ***This single line item has the highest uncertainty of any in this estimate and should be the first item confirmed by the owner.*** *The parking lot cost is shown here because the building cannot receive a CO without it; if it is already existing and adequate, remove this division from the estimate.*

Division 33 — Utilities (Site Utilities Beyond Building Connection Points)

Confidence: Low

Line Item	Qty	Unit	Unit Cost	Extended	Tag
Water service stub from property line/meter to building (1.5" PVC, ~50 LF — priced in Division 22; not double-counted)	—	—	—	$0	—
Civil-side water service upsizing from 1" to 1.5" (Menadier Engineering's scope — not in this contract; flagged as a separate cost)	1	Flag	UNKNOWN	$0	UNKNOWN — this cost falls in the Menadier/RV expansion contract; estimated $5,000–$15,000 in that contract's budget
Sanitary sewer service to building (priced in Division 22; not double-counted)	—	—	—	$0	—
Drainfield expansion (priced in Division 22 allowance; not double-counted)	—	—	—	$0	—
Stormwater management — roof leader discharge, splash blocks, minor grading (ASSUMED no detention pond required for this building footprint addition)	1	LS	$3,500	$3,500	ASSUMED

Line Item	Qty	Unit	Unit Cost	Extended	Tag
Division 33 Subtotal (pre-multiplier)				**$3,500**	

Regional multiplier 0.80: $3,500 × 0.80 = ~$2,800 **Division 33 Hard Cost: $3,000**

Hard Cost Summary

Division	Description	Hard Cost	Confidence
01	General Requirements	$116,000	Moderate
02	Existing Conditions / Demolition	$51,000	Moderate-Low
03	Concrete	$79,000	Moderate
04/05	Masonry / Structural Steel / Hardware	$11,000	Moderate
06/07/08/09	Building Superstructure, Envelope, Openings, Finishes	$390,000	Moderate
10/11/12	Specialties, Equipment, Furnishings	$117,000	Low
13	Fire Suppression (Sprinkler — error correction)	$63,000	Low
22	Plumbing	$61,000	Moderate-Low
23	HVAC — Mechanical (corrected scope)	$90,000	Low
26	Electrical	$121,000	Moderate-Low
31	Earthwork	$14,000	Low
32	Exterior Improvements (incl. parking allowance)	$488,000	Low
33	Site Utilities	$3,000	Low
TOTAL HARD COST (pre-contingency)		**$1,604,000**	**Low-Moderate**

Hard cost excluding parking lot allowance (if parking already exists): $1,604,000 – $488,000 + $36,000 (minor parking modifications) = **~$1,152,000**

> *The $452,000 range between the "parking exists" and "parking needed" scenarios is the dominant source of estimate uncertainty at the hard-cost level. The owner must clarify this before any budget is relied upon.*

Soft Cost Estimate

Basis: Percentage of hard cost and line items where inferable. Hard cost basis for soft cost calculations: $1,604,000 (full scope including parking). If parking is excluded, scale proportionally.

Line Item	Basis	Amount	Tag	Confidence
Architecture and engineering fees (design through CA — Hammond Design Group, Primus Mtenga, Coleman, Lamb)	~8% of hard cost (standard for this project type and complexity)	$128,000	ASSUMED	Moderate
Fire protection engineer (new discipline, not in current team)	LS	$18,000	ASSUMED — Error Register Issue #2	Moderate
MEP redesign — HVAC (Error Register Issue #1 — additional service beyond original scope)	LS	$12,000	ASSUMED	Moderate
Structural EOR field directives and interface detail design (Error Register Issues #5, #10, #15)	LS	$8,000	ASSUMED	Moderate
Geotechnical investigation (soil borings, report — Error Register Issue #4)	LS	$6,500	ASSUMED	High
Boundary and topographic survey	LS	$5,500	ASSUMED	Moderate
Permitting — building permit fee (Madison County; ASSUMED ~$12–15/SF on corrected 3,500 SF)	3,500 SF × $13/SF	$45,500	ASSUMED — fee schedule not provided; $13/SF is a typical FL commercial permit fee; UNKNOWN actual rate	Low
Fire protection permit (separate from building permit)	LS	$2,500	ASSUMED	Low
Impact fees — Madison County (type and rate UNKNOWN; allowance)	1	Allow $15,000	$15,000	UNKNOWN
Water/sewer tap and capacity fees (UNKNOWN — depends on utility provider and meter size; allowance)	1	Allow $8,000	$8,000	UNKNOWN
Energy compliance documentation (COMcheck — Error Register Issue #18)	LS	$1,500	ASSUMED	High
Legal / entitlement (permits already issued; minimal legal exposure assumed)	~0.5% hard cost	$8,000	ASSUMED	Low

Line Item	Basis	Amount	Tag	Confidence
Owner's construction management / project management	~3% hard cost	$48,000	ASSUMED	Moderate
Builder's risk insurance (during construction, ~6 months)	~0.75% hard cost	$12,000	ASSUMED	Moderate
Construction testing and special inspections (structural, concrete, masonry — priced in Div 01 but listed here for soft cost alternative; do not double-count)	—	$0	Already in Div 01	—
Furniture, fixtures, and equipment (FF&E) above Div 12 allowance (owner's procurement, not in GC contract)	Allow	$0	Excluded — owner procures	—
Financing / interest carry (construction loan, ~6 months at 7.5% on 60% of hard cost)	$1,604,000 × 60% × 7.5% × 0.5 yr	$36,090	ASSUMED — private financing; rate UNKNOWN; developer/owner may self-fund	Low
TOTAL SOFT COST		**$354,090**		Low-Moderate

Soft Cost rounded: $354,000

Contingency and Risk Allowances

Recommended contingency: 25% of hard cost Basis: AACE Class 4 estimate with significant design incompleteness (7 critical errors, 2 major UNKNOWN quantities, 1 missing design discipline, no geotechnical report, and a parking lot that is entirely undesigned).

Risk Factor Assessment

Risk Factor	Exposure	Rationale
Wastewater treatment approach	**HIGH**	Existing drainfield adequacy for 140-person assembly occupancy is UNKNOWN; if drainfield must be replaced or municipal sewer connected, cost swing is $50,000–$200,000. RV expansion may force drainfield abandonment. Neither design team has addressed this.
Fire suppression system	**HIGH**	Sprinkler system is not designed; cost is estimated at $63,000 but could be higher if fire line, vault, and meter upsizing are required. Fire protection engineer not yet engaged.
HVAC redesign scope	**HIGH**	The 12-ton corrected scope is an estimate; actual corrected load is UNKNOWN pending MEP redesign. Equipment lead times for

Risk Factor	Exposure	Rationale
		larger commercial HVAC are 8–16 weeks in current market.
Geotechnical unknowns	**HIGH**	No geotechnical report exists. Florida Panhandle/North Florida soils can include soft clays, high water tables, and localized organics. Golf course soils may have been filled or modified historically. Foundation cost swing could be $20,000–$80,000.
Electrical service	**MODERATE**	Utility transformer sizing and line extension cost are UNKNOWN; rural North Florida (likely Talquin Electric or similar co-op) may have long lead times (6–12 months) for transformer upgrades. Three-phase service availability at this rural location is UNKNOWN.
Stormwater and floodplain	**MODERATE**	FEMA FIRM status unknown; if in Zone AE, Elevation Certificate and potential foundation elevation change required. Stormwater for parking lot (if new) requires a design not currently in any set.
Entitlement / zoning	**LOW**	Permits already issued (26-0243, 26-0261). Risk is limited to permit amendments required by error corrections (sprinkler, HVAC, door widths, square footage).
Impact fees and tap fees	**MODERATE**	Madison County fee schedule not provided; impact fees for an expansion from existing clubhouse to 140-person assembly could be material. Water/sewer tap fees for meter upsizing are UNKNOWN.
Parking lot	**HIGH**	The largest single cost uncertainty in the estimate. Entirely absent from the design set. Could be $0 (if existing parking is adequate) or $488,000 (if new lot must be built).
Hazardous materials	**MODERATE**	1953 construction; ACM survey has not been performed. Abatement could add $25,000–$75,000.
Phasing	**LOW**	This appears to be a single-phase project. No phasing plan is shown. The RV expansion (Menadier set) is a separate project that should be coordinated in schedule to avoid utility conflicts during construction.

Contingency calculation: $1,604,000 hard cost × 25% = **$401,000**

Note: A 20% contingency would be standard for a AACE Class 4 estimate with complete documents. The extra 5% (to 25%) is warranted specifically by: (1) the missing parking lot design, (2) the absent geotechnical report, (3) the sprinkler system being entirely undesigned, and (4) the wastewater uncertainty.

Total Project Cost Summary

Category	Amount
Hard Cost (pre-contingency)	$1,604,000
Contingency (25%)	$401,000
Total Hard Cost with Contingency	**$2,005,000**
Soft Costs	$354,000
TOTAL PROJECT COST	**$2,359,000**

Range (AACE Class 4 –30% / +50%):

- Low end: $2,359,000 × 0.70 = **$1,651,000**
- High end: $2,359,000 × 1.50 = **$3,539,000**

Excluding parking lot allowance (if parking already exists):

- Total project cost: ~$1,870,000
- Range: $1,309,000 – $2,805,000

Cost per Site and Cost per Acre — Interpretation

> ***This section requires a frank explanation.*** *The standard MHP/RV park benchmark metrics ($/developed site, $/acre) are not meaningful as primary metrics for this project because* ***this is a single amenity building, not a site-development project.*** *There are no new RV sites being developed by this contract.*

Applicable benchmarks:

Cost per SF of new construction:

- Total project cost: $2,359,000 ÷ 3,500 SF conditioned = **$674/SF total project cost**
- Hard cost only: $1,604,000 ÷ 3,500 SF = **$458/SF hard cost**
- Hard cost excluding parking: ~$1,152,000 ÷ 3,500 SF = **$329/SF hard cost**

Comparison to market:

- Type V-B commercial clubhouse/assembly, Florida, 2024: $275–$375/SF hard cost (construction only, no parking, no FF&E) is the typical range for a mid-quality finish. The $329/SF (ex-parking) is within this range. The $458/SF (with parking) and $674/SF (total project) reflect the significant error-correction costs (sprinkler, HVAC) and soft costs that a cleanly-designed project would not carry.
- **The error-correction premium** (sprinkler + HVAC redesign + electrical corrections + ADA corrections) adds approximately $120,000–$135,000 to hard cost — roughly $34–$39/SF of avoidable cost attributable to the design errors identified in the Error Register.

Cost per existing site (for context only — not a development benchmark):

- The 91-site existing RV resort: $2,359,000 ÷ 91 sites = **$25,923/site**

- This is NOT a development cost; it is the clubhouse addition cost amortized across existing sites, useful only for pro-forma revenue analysis (does the amenity upgrade justify the per-site investment in terms of rate premium or occupancy lift?).

Typical amenity building cost benchmark for comparison:

- A 3,500 SF clubhouse/amenity building in a Florida RV resort, including site work and utilities but excluding parking, typically costs $250,000–$600,000. This project at $1,152,000–$2,359,000 is above that range, primarily because: (a) it includes a full bar/lounge build-out with commercial equipment allowances, (b) it carries a significant error-correction premium, and (c) the soft costs are elevated due to multiple required redesign cycles. A cleaner design with resolved errors would likely come in at $900,000–$1,400,000 total project cost.

Error Register Items Driving Cost Allowances in This Estimate

Error Register #	Issue	Cost Allowance in Estimate	Division
#1	HVAC undersizing — corrected to 12-ton two-zone	$90,000 (vs. ~$42,000 as-designed = +$48,000)	23
#2	Sprinkler system — full wet-pipe NFPA 13	$63,000	13
#3	NEC breaker violations — correction	$700	26
#4	Geotechnical investigation	$6,500 (soft cost)	—
#5	New-to-existing interface — isolation joint, flashing	$12,000 (Div 03 + 07)	03/07
#6	Water service upsizing to 1.5" / 2"	Included in Div 22 + Div 13 fire service	22/13
#7	Square footage — cover sheet correction	$45,500 permit fee basis	Soft
#8	ADA door corrections	$4,400	08
#9	Panic hardware	$3,400	08
#10	Footing depth conflict — allowance for potential revision	$5,000 in contingency	—
#11	Plumbing faucet spec correction	$720	22
#12	Porch slab elevation conflict	$0 base; $8,000–$20,000 in contingency	—
#13	Column size mislabel	$0 base; $3,000–$8,000 in contingency	—
#14	Porch ceiling product conflict	$0 base; $1,000–$4,000 in contingency	—
#15	Missing hold-down hardware	$12,500 in Div 04/05 (already includes correction)	04/05

Error Register #	Issue	Cost Allowance in Estimate	Division
#18	FBC Energy compliance (COMcheck)	$1,500 (soft cost)	—
#19	Wastewater coordination — drainfield allowance	$25,000	22
#20	Parking lot — code-required for 140 occ.	$488,000	32
#22	Refrigerant transition to A2L	$2,100	23
Fire alarm	(Not in Error Register but identified in Div 26 review)	$15,750	26

Value engineering

Madison Country Club Addition — Value-Add & Value-Engineering Analysis

Section 5: Alternatives Analysis

Base Case Reference: 43-sheet building construction document set, HDGA 2515, sealed 2026-02-16 through 2026-02-18

> ***Critical framing note for the reader:*** *This 43-sheet set is a* ***building-only construction document*** *for the ~3,150–3,650 sf clubhouse addition at Madison Golf and RV Resort. It is* ***not*** *a civil site-development plan set for an RV park or manufactured housing community. The horizontal infrastructure (RV site grids, roads, stormwater, utility mains to lots) is in the separate Menadier Engineering set reviewed independently. Accordingly, many standard MHP/RV VE categories (road section, site pad type, lift station elimination, pedestal spec) apply to the* ***Menadier civil project****, not to this building set. Where a VE category does not apply to this building scope, I say so explicitly and redirect to where it does apply. Where it applies to both, I address both.* ***All NOI deltas are directional estimates based on 2025 golf/RV resort market knowledge and the Golf Life Navigators market data cited in the project brief; treat them as planning-level guidance, not an appraisal or feasibility study.***

Base Case Cost Summary (Reconstructed from Plan Facts and Error Register)

Cost Category	Base Case Estimate	Confidence	Notes
Building construction (hard cost, as-designed)	$850,000–$1,050,000	Moderate	~3,150–3,650 sf Type V-B, CMU stem wall, wood frame, fully detailed MEP; $230–$290/sf range for rural North Florida commercial
Critical issue corrections (Issues #1–#7)	$100,000–$350,000	Low–Moderate	Sprinkler, HVAC upsize, electrical, ADA, interface details, water service, permit corrections

Cost Category	Base Case Estimate	Confidence	Notes
Total base case (corrected, as-permitted)	**$950,000–$1,400,000**	Low–Moderate	Wide range reflects primarily the sprinkler and HVAC redesign uncertainty
Soft costs (architecture, engineering, permits)	$85,000–$130,000	Moderate	~10–12% of hard cost; already partially spent (sealed set exists)
All-in base case	**$1,035,000–$1,530,000**	Low	

ASSUMPTION: No site civil costs (parking lot, utility service from main to building, exterior lighting, landscaping) are in the base case above because they are not designed in this set. I add these as a separate line in the recommended plan. **Confidence: Moderate that these are missing; Low on their cost range.**

A. Cost-Side Value Engineering

A-1. HVAC System Architecture — Multi-Zone Mini-Split vs. Single Large Packaged Unit

What changes: The corrected HVAC load is 12–16 tons (per confirmed Issue #1). The EOR's current approach (single-zone ducted split) scaled to that size would require a large rooftop or split unit with extensive ductwork across a 3,650 sf building with varied occupancy density. Alternative: **multi-zone ductless mini-split system** (e.g., Mitsubishi Electric, Daikin, or Carrier VRF-lite) with individual indoor cassettes in each major space (Bar/Lounge, Members Lounge, Fitness Room, Pro Shop, Offices) and a dedicated ventilation unit (ERV or DOAS) to handle the corrected OA requirement independently.

Item	Base Case (corrected single-zone)	Mini-Split / DOAS Alternative	Delta
Equipment cost	$18,000–$28,000 (12–16-ton packaged)	$22,000–$35,000 (VRF-lite + DOAS)	+$4,000–+$7,000
Ductwork	$15,000–$25,000 (extensive runs, 3,650 sf)	$4,000–$8,000 (minimal; linesets only)	-$11,000–-$17,000
Electrical (panel, wire, breakers)	$6,000–$10,000 (one large circuit)	$8,000–$13,000 (multiple smaller circuits, lower MOCP per unit)	+$2,000–+$3,000
Roof penetrations / structural	$3,000–$6,000 (single large curb)	$1,500–$3,000 (multiple small penetrations)	-$1,500–-$3,000
Net hard cost delta	—	—	**-$6,500–-$10,000 savings**

Revenue/NOI delta: Individual zone control allows the bar to run full cooling during evening events while the fitness room runs independently at a different setpoint during morning hours — real operating cost savings. Estimated $1,500–$3,500/year in reduced energy cost at Florida utility rates. **Directional; confidence: moderate.**

Schedule effect: Mini-split systems typically have shorter lead times than large packaged units; mini-split installation is also faster (no duct fabrication). Net schedule benefit: **1–2 weeks** in mechanical rough-in.

Regulatory/engineering constraint: The DOAS unit must be sized and specified by the MEP EOR as part of the required HVAC redesign (Issue #1). The A2L refrigerant transition (Issue #22) is actually easier with modern mini-split equipment, which is already transitioning to R-32/R-454B.

Recommendation: ACCEPT. Net savings $6,500–$10,000 hard cost plus ongoing energy savings. Should be incorporated into the mandatory HVAC redesign. **Confidence: Moderate.**

A-2. Fire Sprinkler System Design — NFPA 13 vs. NFPA 13R

What changes: Issue #2 confirms a wet-pipe sprinkler system is required. The base case estimate uses NFPA 13 (full commercial standard). Alternative: **NFPA 13R** (residential/light commercial standard, permitted for buildings up to 4 stories with certain occupancy conditions). However, Group A-2 (bar) occupancies are **explicitly excluded from NFPA 13R** per its scope. Therefore this alternative applies only if the architect successfully separates the A-2 Bar/Lounge from the rest of the building with a fire-rated assembly, making the remainder (A-3 + M + B + S) potentially 13R-eligible.

Item	NFPA 13 Full	NFPA 13R (if A-2 separated)	Delta
Sprinkler heads	Full coverage every space including closets	Dwelling-unit-style coverage, fewer heads in non-sleeping areas	-15–25% head count
System cost	$45,000–$90,000	$32,000–$60,000	-$13,000–-$30,000
Fire-rated separation cost	$0	$8,000–$20,000 (1-hr rated wall, doors, fire dampers)	+$8,000–+$20,000
Net delta	—	—	**-$5,000–-$10,000**

Reality check: The Bar/Lounge and Members Lounge are designed as a connected open floor plan with no fire separation. Adding a rated wall changes the building program significantly and requires architectural and structural revisions. The NOI impact of walling off the bar from the lounge may be negative (reduced event flexibility). **NFPA 13R path is marginal at best and requires a material program change.**

Recommendation: REJECT for 13R. Accept the NFPA 13 cost and design the best open-plan bar/lounge the program allows. The $5,000–$10,000 potential savings do not justify the program disruption, the added fire-rated construction cost, and the design revision effort. **Confidence: High on rejection rationale.**

A-3. Foundation — Reduce Footing Size If Geotechnical Report Supports Higher Bearing Value

What changes: The current 16"×36" perimeter footing is designed on an unresolved 1,500–2,000 psf bearing assumption. If the geotechnical report (required per Issue #4) returns a value of 2,500 psf or higher (common in North Florida upland sandy soils with competent bearing), the footing can potentially be reduced to a 12"×24" or 14"×30" configuration, saving concrete and excavation.

Item	Base Case (16"×36")	Reduced (12"×24" at 2,500 psf)	Delta
Footing concrete (260 LF perimeter)	~42 CY	~18 CY	-24 CY

Item	Base Case (16"×36")	Reduced (12"×24" at 2,500 psf)	Delta
Concrete cost savings (@$175/CY placed)	—	—	-$4,200
Excavation savings	—	—	-$800–-$1,500
Rebar savings (minor)	—	—	-$500–-$1,000
Net delta	—	—	**-$5,500–-$6,700**

Constraint: Cannot be confirmed until geotechnical report is received. If the report returns 1,500 psf or lower, the footing must be upsized, not reduced — a cost increase. **This is a conditional VE item, not a guaranteed saving.**

Recommendation: HOLD — evaluate after geotechnical report is received. Do not redesign until data is in hand. Potential savings of $5,500–$6,700 are worth the EOR's 2-hour redesign time if the report supports it. **Confidence: Low on savings realization (depends on soils).**

A-4. Covered Porch — Simplify Column and Portico Design

What changes: The front porch as designed has 6 square columns plus a projecting 2-column portico centered on the main entrance — a relatively elaborate architectural gesture. The portico (projecting beyond the porch roofline, requiring its own framing, roofing, and flashing) adds construction complexity and was identified as a source of coordination errors (column mislabel, two ceiling products, slab elevation conflict). Alternative: **eliminate the projecting portico and use a flat-fascia gable-end porch** with the same 6 columns, no projection. The porch retains its full width and depth; only the projecting center element is removed.

Item	Base Case (with portico)	Simplified (flat porch)	Delta
Portico framing and roofing	$4,000–$7,000	$0	-$4,000–-$7,000
Reduced coordination errors / RFI time	—	Eliminates Issues #13, #14 partially	-$1,000–$3,000 (saved RFI/redesign time)
Architectural fee for redesign	$0 (already designed)	$800–$1,500 (minor revision)	+$800–+$1,500
Net delta	—	—	**-$4,200–-$8,500**

Revenue/NOI delta: The portico is a curb-appeal element. Removing it slightly reduces the building's visual presence from the parking area, which could marginally affect first-impression quality for new members and resort guests. This is a real but unquantifiable negative. **Directional; confidence: low.**

Plan amendment required: Yes — architectural sheet revision required. Not an agency resubmittal if the footprint does not change (the porch outline stays the same); an architect's revision letter is sufficient.

Recommendation: CONDITIONAL ACCEPT — only if the owner agrees the portico is expendable. The savings are real but the curb-appeal cost is real too. Present to owner as an option, not a default. **Confidence: Moderate on savings.**

A-5. Electrical — Correct Breaker Sizes as Part of HVAC Redesign (Zero-Cost VE)

What changes: Issues #1 and #3 together require both an HVAC redesign and a panel schedule revision. If the electrical EOR waits until the HVAC redesign is complete before issuing the corrected panel schedule, the panel is sized correctly the first time and the NEC violations are resolved without a separate revision cycle.

Cost delta: $0 additional cost vs. base; **saves $2,000–$8,000** in revision and potential rework cost vs. correcting the violations after the panel is set. This is pure sequencing discipline, not a design change.

Recommendation: ACCEPT immediately. Sequence the electrical revision after the HVAC redesign, not before. **Confidence: High.**

A-6. Road Section, Site Pads, Electrical Pedestals, Stormwater — Menadier Civil Set

Note: These categories (road section, site pad type, pedestal spec, stormwater pond design, lift station) apply to the **Menadier Engineering civil set for the 215-site RV expansion**, which was reviewed separately. They do not apply to this 43-sheet building set. VE recommendations for those items belong in the Menadier civil VE analysis.

For this clubhouse project specifically, the only road/paving element is the **parking lot** (not yet designed — see Issue #20). When parking is designed, the following VE guidance applies:

- **Surface:** For an RV resort clubhouse parking area in rural North Florida, **chip seal over 6" compacted aggregate base** is approximately 35–45% cheaper than full-depth asphalt and is entirely appropriate for a low-traffic, low-speed parking application. ASSUMED unit cost: chip seal ~$2.50–$3.50/sy vs. asphalt ~$5.50–$7.50/sy.
- **Curb:** Eliminate curb and gutter; use grass swales for drainage (appropriate for North Florida sandy soils with good infiltration). Saves $12–$18/LF of curb.
- **ADA spaces:** Regardless of surface choice, ADA-designated spaces must be paved with a firm, stable surface — a small concrete or asphalt island for 2–3 ADA spaces within a chip-seal lot is code-compliant and cost-effective.

Estimated savings vs. full-asphalt curbed lot (50 spaces, ~8,500 sy): $18,000–$38,000. **Confidence: Moderate. ASSUMED 50 spaces and lot dimensions — parking design not yet complete.**

A-7. Over-Specification Review — Plumbing Pipe Class and Concrete Strength

What changes: Two potential over-specifications are visible in the plan text:

1. **Concrete strength:** The structural notes specify 5,000 psi for walls and columns. For wood-frame Type V-B construction with CMU stem walls, 4,000 psi is the standard minimum per FBC and is adequate for this application. The 5,000 psi spec adds approximately 8–12% to the concrete material cost for those elements. **ASSUMED 15–20 CY of wall/column concrete affected.**
   - Savings: ~$400–$800. **Too small to pursue unless the structural EOR agrees without a redesign fee that exceeds the savings.**
2. **Water service pipe:** The MEP-required 1.5" service (or 2" with fire sprinklers) is appropriate and should not be reduced — it is already undersized relative to the fire protection requirement. **No savings available here without code compromise.**

Recommendation on A-7: The concrete over-specification saving ($400–$800) is below the EOR's minimum revision fee. **REJECT as a standalone VE item.** If the structural EOR is already revising the foundation design for another reason (geotechnical report result, footing depth correction), ask them to evaluate 4,000 psi walls at the same time — zero incremental cost.

B. Revenue-Side Value-Add

> ***Market input basis:*** *Golf Life Navigators 2025 report (8M+ data points, 55,000 buyers surveyed), cited in project brief. RV resort market rents estimated from 2024–2025 national averages for Class A/B resort properties in the Southeast US market. Treat all NOI deltas as* ***directional planning estimates****; a formal appraisal or feasibility study is needed for investment decisions.*

B-1. Bar/Lounge as a Revenue Center — Food & Beverage Programming

What changes (no plan change required): The Bar/Lounge (997 sf, 67 occupants, the largest room in the addition) is already designed as the primary revenue space. The Golf Life Navigators data confirms ~50% of buyers cite F&B quality as top-of-mind, with specific demand for a "sports bar" atmosphere and **breakfast service**. No plan change is needed; this is an operational programming recommendation.

Revenue Stream	Estimated Annual Gross	Assumptions	Confidence
Bar/beverage sales (resort guests + golf members, 91 existing + 215 expansion sites)	$120,000–$200,000/yr	300 covered lives at buildout; $400–$670/site/year average F&B spend; 60–70% margin on beverage	Low–Moderate
Breakfast service (7 days, resort guests)	$40,000–$80,000/yr	50 covers/day avg at $12–$15/cover, 250 operating days	Low
Golf 19th-hole F&B (existing 9-hole course)	$30,000–$60,000/yr	30 rounds/day avg at $10–$15/round F&B attachment	Low
Private event rental (clubhouse buyout)	$15,000–$35,000/yr	10–20 events/year at $1,500–$1,750/event	Low
Total gross F&B revenue (stabilized)	**$205,000–$375,000/yr**	—	Low
Less: F&B operating costs (food cost, labor, supplies)	($140,000–$260,000/yr)	65–70% operating cost ratio for small venue F&B	Low
Net F&B contribution	**$65,000–$115,000/yr**	—	Low
Capitalized NOI delta (@8.5% cap rate)	**$765,000–$1,350,000**	Directional only	Low

This is the single highest-return element of the entire addition. The building cost is justified primarily by this revenue stream. **Directional; treat as a range, not a projection.**

Plan change required: No. Operational decision only. However, if a commercial kitchen (even a minimal prep kitchen with a hood system, 3-bay sink, and health department permit) is added behind the bar, F&B revenue potential roughly doubles. This IS a plan change — see B-2.

B-2. Add a Minimal Commercial Prep Kitchen Behind the Bar

What changes: The Bar/Lounge as designed appears to be a service bar (no kitchen shown, no hood, no commercial cooking equipment). Adding a **Type II hood, 3-bay sink, undercounter refrigeration, and a flat-top grill/panini press** behind the bar — a "snack bar" or "pub kitchen" rather than a full restaurant kitchen — enables breakfast service, light lunch, and bar food without a full commercial kitchen permit. ASSUMED approximately 80–100 sf of bar back-of-house is available within the existing 997 sf Bar/Lounge footprint.

Item	Cost Delta	Revenue Delta (annual)	Confidence
Type II hood (vs. Type I — no cooking fires required for snack bar)	$8,000–$15,000	—	Moderate
3-bay sink, undercounter refrigeration, prep table	$6,000–$10,000	—	Moderate
Plumbing for additional fixtures	$3,000–$6,000	—	Moderate
Electrical for equipment	$2,000–$4,000	—	Moderate
Health department plan review and permit	$1,500–$3,000	—	Moderate
Total incremental hard cost	**$20,500–$38,000**	—	Moderate
Incremental annual gross F&B revenue enabled	—	$60,000–$120,000	Low
Incremental NOI (@65% cost ratio)	—	$21,000–$42,000/yr	Low
Capitalized NOI delta (@8.5% cap)	—	**$247,000–$494,000**	Low
Return on incremental capital	—	**550–1,200%**	Low

Plan change required: Yes — architectural, MEP (plumbing, mechanical/hood), and health department plan amendment required. **Agency resubmittal to Madison County building department and Florida Department of Business and Professional Regulation (DBPR) Division of Hotels and Restaurants for food service license.**

Recommendation: STRONG ACCEPT. Even at conservative estimates, this is the highest-return incremental investment available on this project. The Golf Life Navigators data (50% of buyers cite F&B quality, specific demand for breakfast) independently validates the demand. **Confidence: Moderate on cost delta; Low on revenue (market-dependent).**

B-3. Poolside Food & Beverage Service Connection

What changes: The existing pool at the resort is not part of this addition, but the Golf Life Navigators data explicitly validates that 55% of buyers want **poolside F&B service** and 44% of buyers cite the pool as a valued amenity. A **walk-up service window or pass-through from the Bar/Lounge to an exterior poolside area** would capture this demand.

ASSUMED: the pool is within reasonable proximity to the south face of the clubhouse addition (not confirmed from the 43-sheet set — pool location not shown). If the pool is within 50–100 feet of the covered porch, a walk-up window cut into the south wall of the Bar/Lounge (or serving from the porch) is architecturally and structurally feasible.

Item	Cost Delta	Revenue Delta	Confidence
Walk-up service window (CMU wall penetration, counter, shutter)	$4,000–$9,000	—	Low
Extended porch or path to pool area (not in current scope)	$5,000–$15,000	—	Low
Total incremental cost	**$9,000–$24,000**	—	Low
Incremental poolside F&B revenue (seasonal, North Florida)	—	$15,000–$40,000/yr	Low
Incremental NOI (@65% cost ratio)	—	$5,250–$14,000/yr	Low
Capitalized NOI delta (@8.5% cap)	—	**$62,000–$165,000**	Low

Plan change required: Yes — architectural sheet revision, structural EOR approval of wall penetration, MEP for the service window. Agency resubmittal likely if the exterior footprint changes.

Constraint: Pool proximity must be confirmed before this is designed. If the pool is more than 150 feet from the bar, the operating model changes (food delivery logistics).

Recommendation: ACCEPT if pool proximity is confirmed. Low cost, meaningful revenue upside, and directly validated by market data. **Confidence: Low overall (pool location unknown from this set).**

B-4. Fitness Room — Premium Equipment Package and Membership Upsell

What changes (no plan change required): The Fitness Room (361 sf, A-3) is designed as a room; no equipment is specified in this set. The Golf Life Navigators data confirms a **6% year-over-year increase in health/wellness demand** with specific demand for modern cardio equipment. A premium equipment package (4–6 pieces of commercial-grade cardio equipment plus free weights and a mirror wall) transforms a bare room into a genuine amenity that supports a membership tier upsell.

Item	Cost Delta (one-time)	Revenue Delta	Confidence
Commercial cardio equipment (4–6 units, Precor/Life Fitness)	$20,000–$40,000	—	Moderate
Free weight station + mirrors	$3,000–$6,000	—	Moderate
Equipment maintenance contract	$1,500–$3,000/yr	—	Moderate
Total incremental cost	**$23,000–$46,000**	—	Moderate

Item	Cost Delta (one-time)	Revenue Delta	Confidence
Premium "resort member" tier vs. standard tier (50 members at $20–$40/month premium)	—	$12,000–$24,000/yr	Low
Reduced member churn (retention value)	—	$5,000–$15,000/yr (avoided re-leasing cost)	Low
Net NOI delta	—	**$13,500–$36,000/yr**	Low
Capitalized NOI delta (@8.5% cap)	—	**$159,000–$424,000**	Low
Return on incremental capital	—	**350–780%**	Low

Plan change required: No (equipment purchase only; no structural or MEP change needed for standard commercial cardio equipment within a 361 sf room with 11' ceilings and existing electrical service). Confirm with MEP EOR that dedicated 20A circuits are available for each cardio unit.

Recommendation: ACCEPT. High return, no plan change required, directly validated by market data. **Confidence: Moderate on cost; Low on revenue.**

B-5. Pro Shop Revenue Optimization — Golf + Resort Retail

What changes (minor plan change): The Pro Shop (247 sf, M occupancy) is appropriately sized for a 9-hole course operation. Revenue optimization does not require a plan change but a **retail display and POS system investment** (approximately $8,000–$15,000) transforms it from a storage-adjacent space into a genuine retail revenue center. For the 215-site expansion adding 215 households as potential customers, the pro shop has a natural expanded market.

Revenue Stream	Annual Estimate	Confidence
Golf equipment/apparel retail	$15,000–$30,000/yr	Low
Green fees and cart rental (existing course)	$40,000–$80,000/yr (existing, not incremental)	Low
Resort-branded merchandise	$5,000–$12,000/yr	Low
Incremental NOI from retail investment	**$8,000–$20,000/yr**	Low

Recommendation: ACCEPT as a low-cost operational decision. No plan change required. **Confidence: Low on revenue.**

B-6. Members Lounge — Private Event and Pickleball Tournament Hub

What changes: The existing pickleball courts (referenced in project brief as a strong member-retention driver per Golf Life Navigators data) and the Members Lounge (805 sf, A-3, 54 occupants) create a natural combination: **pickleball tournament hosting with post-match social events in the Members Lounge.** This requires no plan change but does require operational programming and potentially a small equipment storage area (folding tables, portable bar cart). The large Storage room (319 sf) adjacent to the Members Lounge is well-positioned for this purpose.

NOI delta (directional): 6–10 hosted events/year at $500–$1,200 net per event = **$3,000–$12,000/yr incremental.** Small but zero capital cost.

Recommendation: ACCEPT as an operational decision. No plan change, no capital cost. **Confidence: Low on revenue.**

B-7. Submetering and Utility Pass-Through

What changes: This clubhouse addition does not have individual site utility metering (it is a single building, not a multi-tenant site). However, the **broader resort operation** (existing 91 sites + 215-site expansion) benefits enormously from individual site water and electric submetering. This is a recommendation for the Menadier civil set, not this building set.

For this building specifically: if the building hosts **member or tenant uses** (e.g., a pro shop operator or F&B concessionaire), a **submeter for the commercial kitchen circuit and the bar's refrigeration circuits** allows utility cost pass-through to the concessionaire. Cost: $1,500–$3,000 for 2–3 submeters. Revenue: direct utility cost recovery from concessionaire, estimated $3,000–$6,000/yr depending on kitchen load.

Plan change required: Minor MEP revision to add submeter locations on the panel schedule. **No agency resubmittal required** if submeters are on the load side of the main meter (within the building's own electrical system).

Recommendation: ACCEPT as part of the mandatory electrical panel redesign (Issue #3). Negligible incremental cost; meaningful long-term cost recovery. **Confidence: Moderate.**

C. Phasing and Capital Alternatives

C-1. Minimum Viable Phase 1 — Open and Cash-Flow

Current plan: The addition is designed as a single-phase project — all rooms built simultaneously. Given the seven confirmed critical issues (particularly sprinkler, HVAC, and ADA corrections), the project cannot be occupied until all critical issues are resolved. There is no phasing shown in the 43-sheet set.

Alternative Phase 1 (minimum openable): Build the following rooms first, deferring the balance:

Space	Area	Priority	Reason
Bar/Lounge	997 sf	Phase 1 — highest revenue	Largest NOI generator
Members Lounge	805 sf	Phase 1 — core amenity	Member retention
Both restrooms	237 sf	Phase 1 — required for occupancy	Code requirement
Mechanical room	43 sf	Phase 1 — required	HVAC service
Covered porch	490 sf	Phase 1 — curb appeal	Guest first impression
Phase 1 subtotal	**~2,572 sf**	—	~70% of new building area

Space	Area	Priority	Reason for Deferral
Fitness Room	361 sf	Phase 2	Equipment lead time; not required for occupancy
Pro Shop	247 sf	Phase 2	Revenue positive but not day-one critical
Office	97 sf	Phase 2	Administrative function; can use temporary space
Large Storage	319 sf	Phase 2	Deferred without operational impact

Phase 1 hard cost estimate: ~$620,000–$820,000 (proportional to area, with sprinkler and HVAC corrections carried entirely in Phase 1 since the systems serve the whole building). **Confidence: Low — phasing does not proportionally reduce infrastructure costs.**

Critical constraint: The sprinkler system, HVAC system, and fire service must be sized for the **full building** even in Phase 1, because the Phase 2 spaces will be connected. Phasing this building does not provide meaningful infrastructure cost savings — it only defers the interior fit-out of the smaller rooms. **The capital savings from phasing are limited to approximately $80,000–$130,000 (Phase 2 interior construction only), while the schedule benefit is 3–6 weeks.**

Recommendation: PARTIAL ACCEPT on phasing. Build Phase 1 as the Bar/Lounge + Members Lounge + restrooms + porch, with all infrastructure (sprinkler, HVAC, electrical) sized for the full building. Defer Fitness Room fit-out and equipment, Pro Shop millwork, and large Storage shelving to Phase 2 after the building is generating revenue. This is a **finish deferral, not a structural phasing** — the framing and MEP rough-in for the full building should be completed in one mobilization to avoid re-mobilization costs. **Confidence: Moderate.**

C-2. Developer-Owned Utilities — Asset vs. Liability Analysis

Wastewater: If the existing drainfield is inadequate for 140-occupant clubhouse + 215-site expansion (a real possibility per Issue #19), the developer faces a choice between:

Option	Capital Cost	Operating Cost	Asset Value	Recommendation
Municipal sewer connection (if available)	$50,000–$200,000 (tap fee + line extension)	$800–$2,000/month utility bill	Zero — it's an expense	Preferred if available; clean, no regulatory liability
Package WWTP (developer-owned)	$150,000–$400,000 installed	$15,000–$40,000/yr O&M + permit	Real asset; can be expanded; potentially sellable to utility	Consider if municipal sewer unavailable or very expensive
Drainfield expansion (if soils permit)	$20,000–$80,000	Minimal	No asset value; regulatory liability	Cheapest if soils support it; get FDOH confirmation
Gravity sewer to municipal (long extension)	$200,000–$600,000+ (distance-dependent)	$800–$2,000/month	Zero	Only if extension distance is short

ASSUMPTION: Municipal sewer availability at this address in Madison County is unknown from the drawings. Madison is a small county seat; sewer availability at a rural golf course/RV property 445 Country Club Rd is

uncertain. **Owner must confirm with Madison County Utility Department before wastewater design proceeds.**

Developer-owned well (water supply): The existing water source appears to be a municipal connection (3" main in the Menadier civil set). A developer-owned well is theoretically possible but would require FDEP permitting, fire flow testing, and water treatment — generally not cost-competitive with municipal connection for a property this size unless the utility refuses to upsize the service.

Recommendation on utilities: Pursue municipal connections for both water and sewer if available. If wastewater requires a package plant, treat it as infrastructure (not an asset to monetize) and size it for the full 215-site + clubhouse load to avoid a second plant installation.

C-3. Structural Choices That Foreclose Future Expansion

Issue: This addition is drawn hard against the existing building with no interface details (Issue #5). Beyond the immediate safety and code problems, this placement creates a future constraint: **the new building's south face (covered porch) and north face (existing building) both limit future horizontal expansion.** The only unobstructed expansion direction is east or west along the building's long axis.

Optionality-preserving actions:

Action	Cost Now	Cost to Preserve Option	Value of Option
Design the east gable end with a removable (non-load-bearing) wall section for future eastward expansion	$500–$1,500 (framing modification)	$500–$1,500	Eliminates $8,000–$20,000 future demo and reframing cost
Upsize the main electrical panel to 400A (vs. minimum required for current load)	$1,500–$3,000 incremental	$1,500–$3,000	Avoids $5,000–$12,000 panel replacement if future expansion adds load
Install a capped 2" sanitary stub-out on the east wall for future restroom addition	$800–$1,500	$800–$1,500	Avoids $4,000–$8,000 of concrete saw-cutting if restrooms must expand
Size the sprinkler system main (when designed) for 25% additional capacity	$1,000–$2,500 incremental in pipe sizing	$1,000–$2,500	Avoids $6,000–$15,000 of fire line rework if building expands

Total cost to preserve expansion optionality: $3,800–$8,500. This is one of the highest-return investments on the project — optionality is cheap at rough-in and expensive after close-in. **Confidence: High on cost; Moderate on future value.**

Recommendation: ACCEPT all four optionality-preservation actions. Incorporate into the mandatory engineering revisions already required by the critical issues. **These should be added to the RFI list for each respective EOR.**

C-4. Road Dead-Ends and Utility Mains — Menadier Civil Set

These items apply to the Menadier civil set (215-site RV expansion), not to this building set. The one relevant cross-project note: the water main serving this clubhouse building should be **looped back to the RV**

expansion's distribution system (not dead-ended at the building) to provide flushing capability and redundant supply — particularly important if fire sprinklers are added. This should be a coordination requirement in the joint RFI between the two design teams (Issue #6).

Recommended Alternative Plan — Top 5 Changes

Summary Table

Change	Hard Cost Delta	Soft Cost Delta	Annual NOI Delta	Cap Value Delta (@8.5%)	Confidence
1. Add minimal commercial prep kitchen behind bar (B-2)	+$20,500–+$38,000	+$3,000–$5,000	+$21,000–$42,000	+$247,000–+$494,000	Low–Moderate
2. Multi-zone mini-split HVAC instead of large ducted unit, as part of mandatory HVAC redesign (A-1)	-$6,500–-$10,000	$0 (same redesign)	+$1,500–+$3,500 (energy)	+$18,000–+$41,000	Moderate
3. Premium fitness equipment package and membership tier upsell (B-4)	+$23,000–+$46,000	$0	+$13,500–+$36,000	+$159,000–+$424,000	Low
4. Preserve expansion optionality (east gable, panel, stubs, sprinkler main) (C-3)	+$3,800–+$8,500	$0	$0 now	$30,000–+$56,000 (future)	High–Moderate
5. Chip-seal parking lot instead of full-asphalt (A-6, when parking is designed)	-$18,000–-$38,000	$0	$0	$0	Moderate
Net of top 5	**+$22,800–+$44,500 net increase**	**+$3,000–$5,000**	**+$36,000–$81,500/yr**	**+$454,000–+$1,015,000**	Low

Revised Cost and Program (Recommended Plan)

Item	Base Case (corrected)	Recommended Plan	Delta
Building construction (hard)	$950,000–$1,400,000	$975,000–$1,445,000	+$25,000 (kitchen and optionality additions net of HVAC savings)
Fitness equipment (FF&E, not hard cost)	$0	$23,000–$46,000	+$23,000–+$46,000
Parking lot (chip seal, when designed)	$47,000–$68,000 (full asphalt, ASSUMED 50 spaces)	$29,000–$30,000 (chip seal)	-$18,000–-$38,000
Soft costs	$85,000–$130,000	$90,000–$140,000 (additional MEP and arch for kitchen)	+$5,000–+$10,000

Item	Base Case (corrected)	Recommended Plan	Delta
All-in recommended total	**$1,082,000–$1,598,000**	**$1,117,000–$1,661,000**	**+$35,000–+$63,000**
Stabilized annual NOI (directional)	**$65,000–$115,000 (F&B only)**	**$101,000–$196,500 (F&B + fitness + events)**	**+$36,000–+$81,500**
Capitalized value of building (@8.5% cap)	**$765,000–$1,350,000**	**$1,188,000–$2,312,000**	**+$423,000–+$962,000**

Recommended site count: Not applicable — this is a building addition, not a site-count project. The building serves the existing 91 sites + 215-site expansion = **306 sites at full buildout.** The recommended plan does not change the site count.

Recommended cost per site (building cost allocated across served sites):

- Base case all-in: $1,082,000–$1,598,000 ÷ 306 sites = **$3,536–$5,222 per site**
- Recommended plan: $1,117,000–$1,661,000 ÷ 306 sites = **$3,651–$5,428 per site**
- Incremental cost per site for the recommended enhancements: **+$115–$206 per site** — a very small premium for a meaningful amenity upgrade

Alternatives Ranked by Return on Incremental Capital

Rank	Alternative	ROI	Recommendation
1	Commercial prep kitchen (B-2)	550–1,200%	STRONG ACCEPT
2	Fitness equipment + membership tier (B-4)	350–780%	ACCEPT
3	Multi-zone mini-split HVAC (A-1)	Positive savings + energy ROI	ACCEPT (within mandatory redesign)
4	Poolside F&B window (B-3)	260–690% (if pool is nearby)	ACCEPT if pool proximity confirmed
5	Submetering (B-7)	100–200%	ACCEPT
6	Expansion optionality (C-3)	High (insurance value)	ACCEPT
7	Chip-seal parking (A-6)	Pure savings, no revenue	ACCEPT
8	Portico simplification (A-4)	Pure savings, minor curb-appeal cost	CONDITIONAL ACCEPT
9	Footing size reduction (A-3)	Moderate savings, conditional on soils	HOLD
10	NFPA 13R sprinkler path (A-2)	Marginal, program-disruptive	REJECT
11	Concrete over-spec reduction (A-7)	Below revision fee threshold	REJECT as standalone

Ideas and ROI

Madison Country Club Addition — Value Engineering & Revenue Ideas Report

Parts 1–4: Revenue, Cost Reduction, Implementation, and Summary

> ***Critical framing note for the reader:*** *The approved 43-sheet set is a* ***building-only construction document*** *for the clubhouse addition. It is not a civil site plan for an RV park expansion. Accordingly, "approved envelope" for this analysis means: the interior and exterior of the new ~3,150–3,650 sf clubhouse addition, the ~490 sf covered front porch, the immediate building perimeter (landscaping, signage, lighting within the building's approved footprint zone), and the existing resort amenities (pool, golf course, pickleball courts, fitness room) that are referenced in the program but not altered by this permit. The separate 215-site RV park expansion is a different permit and is excluded from this analysis entirely. All ideas are evaluated for the existing 91-site resort plus the new clubhouse addition as the combined operating asset.*

> ***Seven confirmed critical issues*** *(sprinkler, HVAC, electrical breakers, ADA doors, structural interface, water service coordination, and square footage) are assumed to be corrected before opening, as they are prerequisites for a certificate of occupancy. Their correction costs are* ***not*** *included in this report's incremental cost totals — they are base-case costs the project must absorb regardless. This report covers only* ***incremental*** *decisions above and beyond code-compliance corrections.*

> ***Market assumptions stated explicitly:*** *- Existing resort: 91 RV sites, Madison FL (rural North Florida, golf/recreation destination) - Occupancy baseline: 70% annual average (ARVC industry median for destination RV resorts; see source below) - Average nightly rate baseline: $45–$55/night (rural North Florida RV park range; Campspot/Campendium comp data for Madison County area, unverified at specific property level — grade D) - Cap rate applied:* ***7.5%*** *(rural Florida RV resort, stabilized; broker market range, grade B) - All NOI figures are* ***incremental*** *above base case; they do not represent total property NOI - Golf Life Navigators 2025 report cited in the project brief is used where applicable (grade A for survey methodology, grade B for specific demand statistics as I cannot independently verify the URL)*

Part 1 — Revenue-Generating Ideas

Assumptions for Revenue Table

Assumption	Value	Source / Grade
Occupied site-nights per year (91 sites × 365 × 70%)	~23,270	ARVC 2023 Industry Outlook (grade A, unverified URL)
Average nightly rate	$50	Campspot comp data, rural FL (grade D)
Bar/Lounge capture rate (% of guests spending per visit)	40–60%	National Restaurant Association lodging F&B benchmarks (grade B, unverified)
Fitness room demand increase	6% YoY	Golf Life Navigators 2025 (grade A per project brief)
Pool F&B demand	55% of guests want poolside service	Golf Life Navigators 2025 (grade A per project brief)
Pickleball retention value	Strong driver per GLN 2025	Golf Life Navigators 2025 (grade A per project brief)

Assumption	Value	Source / Grade
Annual occupied site-nights used for ancillary revenue	23,270	Derived

Part 1 Revenue Ideas — Ranked Table (Best to Worst ROI)

Rank	Idea	Installed Cost (Range)	Unit Cost Basis	Ann. O&M	Revenue Mechanism	Annual NOI Contribution	Cash-on-Cash Return	Payback (yrs)	Value Creation @ 7.5% cap	Source / Grade	Permit Class	Confidence
1	**Bar/Lounge F&B programming: sports-bar setup with breakfast service** — specify commercial bar equipment within the approved Bar/Lounge footprint (back bar shelving, 2-tap draft system, commercial refrigerator, TV mounts for 4 displays), launch breakfast servic	$18,000–$32,000 (FF&E: bar shelving $3k, draft system $4k, commercial under-counter fridge $3k, 4× 55" commercial TVs + mounts $6k, bar stools/high-tops already in FF&E, POS system $2k, opening inventory $4k)	FF&E market pricing, 2024	$8,000–$14,000/yr (beer/wine license ~$1,800/yr FL, liability insurance add-on ~$2k, product COGS ~40% of revenue, part-time bartender ~$12k/yr)	91 sites × 70% occ × 365 = ~23,270 occupied nights; 40% capture × $12 avg spend = ~$111,700 gross; at 40% COGS + labor margin, ~$44,700 net; breakfast service adds ~$8,000 net on top	~$38,000–$52,000 net (midpoint ~$45,000)	140–250%	0.6–0.8 yrs	$600,000 at 7.5% cap	Golf Life Navigators 2025 (50% of buyers cite F&B quality as top-of-mind; "sports bar" and breakfast demand explicit) / Grade A (survey) + D (revenue model)	No permit contact (FF&E and operations; beer/wine license is a DABT license, not a building permit)	Moderate

Rank	Idea	Installed Cost (Range)	Unit Cost Basis	Ann. O&M	Revenue Mechanism	Annual NOI Contribution	Cash-on-Cash Return	Payback (yrs)	Value Creation @ 7.5% cap	Source / Grade	Permit Class	Confidence
	e 7–10am and evening social hours; no kitchen hood required if menu stays cold/packaged/beer-wine											
2	**Pro Shop merchandise and golf rental revenue** — stock the approved 248 sf Pro Shop (approved Mercantile M occupancy) with golf consumables (balls, gloves, tees, sunscreen), logo merchandise, and offer pull-cart / push-	$8,000–$15,000 (shelving/fixtures $3k, initial inventory $6k, POS add-on $1k, logo merchandise $3k seed stock, cart rental fleet 10 carts $2–4k)	FF&E and inventory market pricing	$2,000–$4,000/yr (inventory replenishment, shrinkage reserve, POS subscription ~$600/yr)	91 sites; golf course already on property; golf members + resort guests; assume 30% of guests make 1 purchase/stay avg $18 net margin = ~$125/site-night × 23,270 × 30% × $18 = ~$125,600 gross; net ~$30,000 after	~$26,000–$34,000 net (midpoint ~$30,000)	200–375%	0.4–0.6 yrs	$400,000 at 7.5% cap	National Golf Foundation 2024 (golf participation at 26.6M; resort pro shop benchmarks) — grade B (unverified URL); D for this specific revenue model	No permit contact (FF&E and retail operations; retail license per FL Dept of Revenue, not building permit)	Moderate

Rank	Idea	Installed Cost (Range)	Unit Cost Basis	Ann. O&M	Revenue Mechanism	Annual NOI Contribution	Cash-on-Cash Return	Payback (yrs)	Value Creation @ 7.5% cap	Source / Grade	Permit Class	Confidence
	cart rental; partner with a regional golf distributor for consignment				COGS and labor							
3	**Members Lounge premium membership program** — create a tiered annual membership ($600–$1,200/yr "Country Club Member") giving priority tee times, lounge access, locker/storage rights (approved Storage room), monthly social events;	$2,000–$5,000 (signage, membership card system, POS upgrade, initial marketing materials)	Administrative/marketing cost	$3,000–$6,000/yr (event supplies, administration, CRM software ~$1,200/yr)	Target 50 members × $900/yr avg = $45,000 gross; events drive F&B capture (Item #1 synergy); net after admin and events ~$28,000	~$22,000–$34,000 net (midpoint ~$28,000)	560–1,700 %	0.1–0.2 yrs	$373,000 at 7.5% cap	Golf Life Navigators 2025 ("clubs within the club" explicit finding for member retention and premium attachment) / Grade A (concept) + D (revenue model)	No permit contact (operations and pricing; no physical change)	Moderate

Rank	Idea	Installed Cost (Range)	Unit Cost Basis	Ann. O&M	Revenue Mechanism	Annual NOI Contribution	Cash-on-Cash Return	Payback (yrs)	Value Creation @ 7.5% cap	Source / Grade	Permit Class	Confidence
	target existing 91-site residents plus Madison County locals											
4	**Poolside F&B service via Members Lounge / Bar** — designate an approved staff member to run a poolside order-and-deliver service (no new structure; use existing pool area); use a commercial-grade insulated cart ($800–$1,500) to deliver beer, seltzers,	$1,500–$3,500 (insulated service cart, branded uniform set, signage at pool, menu cards)	Equipment and print costs	$4,000–$8,000/yr (part-time poolside staff, cart maintenance, licensing already covered under bar license)	Pool used by ~55% of guests per GLN 2025; 23,270 occ nights × 55% pool users × 35% F&B capture × $15 avg ticket × 60% margin = ~$25,400 net	~$17,000–$25,000 net (midpoint ~$21,000)	600–1,400%	0.1–0.2 yrs	$280,000 at 7.5% cap	Golf Life Navigators 2025 (55% of buyers want poolside F&B) / Grade A (demand) + D (revenue model)	No permit contact (operations; no structural change to pool area)	Moderate

Rank	Idea	Installed Cost (Range)	Unit Cost Basis	Ann. O&M	Revenue Mechanism	Annual NOI Contribution	Cash-on-Cash Return	Payback (yrs)	Value Creation @ 7.5% cap	Source / Grade	Permit Class	Confidence
	packaged snacks from the Bar/Lounge; charge a $3 delivery convenience fee											
5	**Fitness Room equipment package** — equip the approved 362 sf Fitness Room (A-3 occupancy, 8 persons) with commercial-grade cardio and strength equipment: 2 treadmills, 1 elliptical, 1 recumbent bike, 1 multi-station cable machine, rubber	$22,000–$38,000 (2 treadmills $6k, elliptical $3k, recumbent $2k, multi-station $5k, rubber flooring 362 sf × $8/sf = $3k, mirrors $2k, 1 TV + mount $1.5k, equipment freight + install $3k)	Commercial fitness equipment pricing, 2024 (Life Fitness, Precor commercial entry-level)	$2,000–$4,000/yr (equipment maintenance contract ~$1,500/yr, cleaning supplies, periodic re-flooring reserve)	23,270 occ nights; 25% fitness capture × $5/day non-member fee = ~$29,000 gross; subtract non-member share (~60% included in membership) = ~$11,600 direct fee income; fitness amenity drives 2–3% occupancy lift (~500 additional	~$18,000–$26,000 net (midpoint ~$22,000)	58–118%	1.5–2.5 yrs	$293,000 at 7.5% cap	Golf Life Navigators 2025 (6% YoY increase in health/wellness demand; modern cardio equipment specifically cited) / Grade A (demand) + D (revenue model)	No permit contact (FF&E within approved A-3 room; commercial equipment does not require permit if not permanently affixed and does not change load-bearing structure)	Moderate

Rank	Idea	Installed Cost (Range)	Unit Cost Basis	Ann. O&M	Revenue Mechanism	Annual NOI Contribution	Cash-on-Cash Return	Payback (yrs)	Value Creation @ 7.5% cap	Source / Grade	Permit Class	Confidence
	flooring, wall mirrors, TV mount + display; charge a daily fitness fee ($5/day non-members) or include in membership (Item #3 synergy)				site-nights × $50 = $25,000 revenue × 60% flow-through = $15,000)							
6	**Wi-Fi system: enterprise-grade access point network throughout building and porch** — install enterprise APs (Ubiquiti UniFi or equivalent) in approved ceiling/wall locations;	$4,500–$9,000 (6–8 APs × $150–$300 each, managed switch $400, router/firewall $600, ISP upgrade to 500 Mbps business fiber ~$300 install, low-voltage rough-in within building)	Low-voltage contractor pricing, 2024	$3,600–$5,400/yr (ISP subscription $200–$350/mo business fiber, equipment maintenance reserve $500/yr)	23,270 occ nights; 30% premium Wi-Fi capture × $8 avg (mix of day and week passes) = ~$55,800 gross; subtract ISP and ops = ~$25,000 net; additionally drives booking conversion (ARVC	~$19,000–$25,000 net (midpoint ~$22,000)	244–556%	0.4–0.6 yrs	$293,000 at 7.5% cap	ARVC 2023 Industry Outlook (78% of guests cite Wi-Fi as top amenity — grade A, unverified URL); KOA 2024 North American Camping Report (Wi-Fi demand consistent finding —	Separate trade permit only (low-voltage / data; may require electrical permit in FL for any new circuit to router/switch equipment)	Moderate

Rank	Idea	Installed Cost (Range)	Unit Cost Basis	Ann. O&M	Revenue Mechanism	Annual NOI Contribution	Cash-on-Cash Return	Payback (yrs)	Value Creation @ 7.5% cap	Source / Grade	Permit Class	Confidence
	offer tiered: free basic (128 kbps) included in site fee; "StreamPass" premium ($5/day or $20/week) for streaming quality; no change to building structure				2023: Wi-Fi cited by 78% of RV guests as top amenity factor)					grade A, unverified) + D revenue model		
7	**Golf course event programming: tournaments, leagues, twilight specials** — use the approved Office (97 sf, B occupancy) as tournament	$1,000–$3,000 (tournament software/scoring app subscription ~$600/yr, trophies/prizes ~$1,500/yr, marketing materials)	Administrative cost	$2,000–$4,000/yr (prize pool subsidy, software, printing)	8 tournaments/yr × 40 players × $55 entry (net of prize pool $20) = $11,200; 32 twilight league weeks × 12 players × $15 net = $5,760; "Breakfast &	~$18,000–$24,000 net (midpoint ~$21,000)	700–2,400%	0.1–0.2 yrs	$280,000 at 7.5% cap	National Golf Foundation 2024 (resort/daily-fee tournament programming benchmarks) — grade B (unverified URL); D for this specific revenue model	No permit contact (operations; Office space already approved)	Low

Rank	Idea	Installed Cost (Range)	Unit Cost Basis	Ann. O&M	Revenue Mechanism	Annual NOI Contribution	Cash-on-Cash Return	Payback (yrs)	Value Creation @ 7.5% cap	Source / Grade	Permit Class	Confidence
	operations HQ; run 2 weekend shotgun tournaments/month in season (Oct–Apr), weekly twilight league ($25/player, 4-person scrambles), and a monthly "Breakfast & 9" package bundled with Bar/Lounge breakfast (Item #1 synergy); no physical change				9" 20/month × $35 bundled net = $8,400; F&B attach from each event (synergy with Item #1) adds ~$6,000 net							
8	**Pickleball court programming and equipment rentals** — on	$1,500–$3,500 (commercial paddle set 12 paddles × $40 =	Retail and hardware pricing	$500–$1,000/yr (equipment replacement, lockbox maintenance)	GLN 2025 validates pickleball as strong member-retention	~$14,000–$18,000 net (midpoint ~$16,000)	457–1,200%	0.2–0.3 yrs	$213,000 at 7.5% cap	Golf Life Navigators 2025 (pickleball explicit retention	No permit contact (FF&E and operations within approved	Low

Rank	Idea	Installed Cost (Range)	Unit Cost Basis	Ann. O&M	Revenue Mechanism	Annual NOI Contribution	Cash-on-Cash Return	Payback (yrs)	Value Creation @ 7.5% cap	Source / Grade	Permit Class	Confidence
	existing approved courts, add a permanent ball/paddle rental station (lockbox with keyed rentals, $5/hour), post tournament signup sheets in the clubhouse, run weekly round-robins (small entry fee or F&B minimum); within approved building, dedicate a section of Storage (approved, large 320 sf) for equipment storage	$480, ball sets $200, lockbox rental unit $800, court-side signage $300, storage shelving $400)			driver; 23,270 occ nights × 20% pickleball users × $5 rental avg = ~$23,270 gross; net after equipment loss reserve ~$11,600; retention effect: reduce 5% turnover × 4.6 sites × $50/night × 30 nights avg stay uplift = ~$6,900					driver) / Grade A (demand) + D (revenue model)	storage and existing courts)	

Rank	Idea	Installed Cost (Range)	Unit Cost Basis	Ann. O&M	Revenue Mechanism	Annual NOI Contribution	Cash-on-Cash Return	Payback (yrs)	Value Creation @ 7.5% cap	Source / Grade	Permit Class	Confidence
9	**Covered porch event rental and private dining** — market the approved 490 sf covered porch (with 6-column portico) as a premium private event rental (birthday parties, golf awards dinners, rehearsal dinners); charge $150–$300/event + F&B minimum; porch is already approved, covered, and accessible	$2,000–$5,000 (outdoor-rated string lighting within porch ceiling spec, 4 high-top tables + stools for porch, branded event menu cards, booking calendar integration)	FF&E and low-voltage	$1,000–$2,000/yr (linen/setup labor, cleaning, lighting maintenance)	24 events/yr × $225 avg rental fee + $75 avg F&B net per event = $7,200 + $1,800 = $9,000 gross; net ~$6,500; additionally drives weekday/shoulder-season occupancy among event attendees who book sites	~$5,500–$8,000 net (midpoint ~$6,500)	130–400%	0.6–1.8 yrs	$87,000 at 7.5% cap	Outdoor Hospitality Group benchmarks (event rental at RV resort clubhouses) — grade C (operator anecdote, unverified); D for revenue model	No permit contact (operations and FF&E; porch is fully approved structure)	Low

Rank	Idea	Installed Cost (Range)	Unit Cost Basis	Ann. O&M	Revenue Mechanism	Annual NOI Contribution	Cash-on-Cash Return	Payback (yrs)	Value Creation @ 7.5% cap	Source / Grade	Permit Class	Confidence
10	**Laundry revenue optimization** — install coin-op or card-reader commercial washers/dryers in the approved building (Mechanical room at 43 sf is too small; this applies to an approved utility/laundry space if one exists in the existing building being retained, or within the approved Storage areas) — **Caveat: no laundry**	$8,000–$16,000 for 2W + 2D commercial units if replacing existing; $1,000–$2,000 for card-reader retrofit if machines are already present	Speed Queen commercial pricing 2024	$800–$1,500/yr (machine service contract, soap dispenser stock)	91 sites × 70% occ × 3.5 loads/week × $3.50/load net (wash + dry) × 52 weeks × 70% utilization = ~$21,500 gross; net after ops ~$18,000	~$15,000–$20,000 net (midpoint ~$17,500)	94–250%	0.8–1.1 yrs	$233,000 at 7.5% cap	KOA 2024 North American Camping Report (laundry cited as top amenity demand by 71% of campers — grade A, unverified URL) + D revenue model	Separate trade permit only (plumbing and electrical permit for machine hookups if in existing building; no change to addition footprint)	Low

Rank	Idea	Installed Cost (Range)	Unit Cost Basis	Ann. O&M	Revenue Mechanism	Annual NOI Contribution	Cash-on-Cash Return	Payback (yrs)	Value Creation @ 7.5% cap	Source / Grade	Permit Class	Confidence
	room is explicitly shown in the 43-sheet addition set; if the existing N.I.C. building has laundry, optimize pricing and machine quality there. If no approved laundry space exists, this idea is excluded from the addition itself. Upgrade to commercial-grade Speed Queen or Maytag commercial units; switch to											

Rank	Idea	Installed Cost (Range)	Unit Cost Basis	Ann. O&M	Revenue Mechanism	Annual NOI Contribution	Cash-on-Cash Return	Payback (yrs)	Value Creation @ 7.5% cap	Source / Grade	Permit Class	Confidence
	card-based payment (LaundryCard or similar)											

Most Cost-Effective Amenity: **Bar/Lounge F&B Programming (Rank #1)**

The Bar/Lounge F&B program beats every other idea on this specific site because:

1. **The approved plans already gave it the infrastructure**: the 998 sf Bar/Lounge (the largest room in the addition, A-2 occupancy, 67 seats) is designed and permitted exactly for this use. No footprint change, no structural change.
2. **The demand evidence is exceptional**: Golf Life Navigators 2025 (8M+ data points, 55,000 buyers surveyed) explicitly identifies F&B quality and sports-bar atmosphere as top-of-mind for ~50% of buyers at this exact asset type — not a generic hospitality finding, but one specific to golf-and-RV resort guests.
3. **The payback is sub-1-year**: at $25,000–$32,000 installed cost and ~$45,000 net NOI contribution, this is a less-than-1-year payback even at conservative revenue assumptions.
4. **It has the highest synergy multiplier**: every other revenue idea (poolside service, golf tournaments, membership program, porch events) drives incremental F&B revenue that flows back through this same Bar/Lounge. It is the hub of the revenue network.

Amenity on Current Plans That Can Be Value-Engineered

Covered Porch column and portico spec: The porch is 490 sf, fully approved, and structurally sound — but the plan text confirms a column-size mislabel and two conflicting ceiling products. If the porch ceiling is currently specified as a premium product (e.g., beadboard tongue-and-groove stained wood), switching to a commercial-grade fiber cement soffit panel (e.g., James Hardie Soffit at ~$2.50/sf installed vs. $6–$9/sf for wood beadboard) saves $1,700–$3,200 on the ~490 sf porch ceiling with no change to the approved footprint, fire rating, or structural design. This is a spec-level decision within the architect's clarification on the conflicting ceiling product. **Savings: $1,700–$3,200; no revenue impact.**

Part 2 — Reducing Future Maintenance and Capital Costs

Rank	Idea	Installed Cost Delta vs. Plans	Unit Cost Basis	Ann. O&M Savings	Avoided/ Deferred CapEx (When)	Payback (yrs)	Source / Grade	Permit Class	Confidence
1	**LED lighting with occupanc**	$3,500–$6,000 above standard	Electrical contractor pricing, 2024	$1,800–$3,200/yr (30–45% energy	Deferred lamp/ballast replaceme	1.9–3.3 yrs	DOE Building Technologies Office	No permit contact (spec selection	High

Rank	Idea	Installed Cost Delta vs. Plans	Unit Cost Basis	Ann. O&M Savings	Avoided/ Deferred CapEx (When)	Payback (yrs)	Source / Grade	Permit Class	Confidence
	y sensors and daylight harvesting throughout building — specify commercial LED fixtures (0–10V dimmable, 3500K, Title 24/FBC Energy compliant) with ceiling-mounted occupancy sensors in all rooms; the approved reflected ceiling plan already shows fixture locations; this is a spec-level upgrade from standard LED to sensor-controlled LED. Estimated upgrade delta: $3,500–$6,000 over standard LED spec	LED (sensors: $60–$90 each × 10 rooms = $900; dimmable drivers: $15–$20/fixture delta × ~60 fixtures = $1,200; labor: $1,200–$1,800)		reduction in lighting; FL commercial rate ~$0.12/kWh; ~3,150 sf × 1.5 W/sf avg lighting power density × 8,760 hrs × 35% savings)	nt: LED with sensors lasts 8–12 yrs vs. 4–6 yrs standard; avoids $4,000–$8,000 fixture replacement at year 5		(LED commercial savings benchmarks, grade A, unverified URL) + D for this property	within approved electrical design; no circuit changes)	
2	**Commercial-grade HVAC equipment spec (once redesign**	$2,000–$5,000 above minimum-code equipment spec	HVAC contractor and manufacturer pricing, 2024	$2,400–$4,800/yr (15–25% HVAC energy reduction vs.	Avoids compressor replacement at year 8–10: $6,000–	1.0–2.1 yrs	ENERGY STAR Commercial HVAC data (grade A, unverified	No permit contact (spec selection within MEP redesign;	Moderate

Rank	Idea	Installed Cost Delta vs. Plans	Unit Cost Basis	Ann. O&M Savings	Avoided/ Deferred CapEx (When)	Payback (yrs)	Source / Grade	Permit Class	Confidence
	ed per Critical Issue #1) — when the HVAC is redesigned to 12–16 tons, specify equipment with a minimum 18 SEER2 / 10 HSPF2 rating (above FBC Energy minimum of 15 SEER2) and a 10-year compressor warranty; specify scroll compressors rather than reciprocating; also specify a programmable smart thermostat (Ecobee SmartThermostat Commercial or equivalent) with occupancy scheduling	(high-efficiency unit premium $1,500–$3,500; smart thermostat $300–$600; extended warranty enrollment $0–$1,000)		minimum-code; FL avg commercial electric rate $0.12/kWh; 12-ton system at 12,000 BTU/ton ÷ SEER improvement)	$12,000 deferred; reduces refrigerant recharge costs; scroll compressors fail less often than reciprocating in humid FL climate		URL); ASHRAE 90.1 efficiency standards (grade A); D for property-specific model	no additional permits beyond the required HVAC permit)	
3	**Fiber cement exterior siding and trim in lieu of wood** — specify	$4,000–$9,000 above commodity wood siding spec ($1.50–	Siding contractor pricing, 2024; James Hardie installed cost	$800–$1,500/yr (eliminated annual caulk/touch-up; reduced insect	Avoids full exterior repaint at year 6 ($8,000–$14,000 for commerci	3.5–6.5 yrs	James Hardie product durability data (grade B, manufacturer-	No permit contact (spec selection within approved Type V-B constructi	High

Rank	Idea	Installed Cost Delta vs. Plans	Unit Cost Basis	Ann. O&M Savings	Avoided/ Deferred CapEx (When)	Payback (yrs)	Source / Grade	Permit Class	Confidence
	James Hardie HardiePlank lap siding and HardieTrim (fiber cement, factory primed, paint-grade) for all exterior walls in lieu of any wood siding or trim that may be implied by the Type V-B construction spec. Fiber cement in humid North Florida climate eliminates rot, insect damage, and repainting frequency (repaint cycle: 15–20 yrs vs. 5–7 yrs for wood)	$2.50/sf additional installed cost × ~2,400 sf exterior wall area)	benchmarks	treatment; reduced painting frequency)	al building this size); avoids rot remediation at year 10–15 ($5,000–$20,000 depending on extent)		published); Florida Building Commission fiber cement guidance (grade A) + D for property-specific model	on; fiber cement is a listed and approved exterior cladding under FBC)	
4	**Porch ceiling: fiber cement soffit panel instead of wood beadboard** — as noted in Part 1 value-engineering section; switch the	-$1,700 to -$3,200 vs. wood beadboard (cost savings, not cost addition: $2.50/sf fiber cement vs. $6–$9/sf wood installed)	Specialty contractor pricing	$300–$600/yr (eliminated wood rot treatment, reduced repainting frequency)	Avoids porch ceiling replacement at year 8–12 ($4,000–$8,000); avoids repainting every 4–5 years ($1,500–$2,500/cycle)	Immediate (negative payback — saves money at installation)	James Hardie Soffit product data (grade B, manufacturer); Florida exposure durability studies (grade B)	No permit contact (spec clarification within approved porch design; no footprint change)	High

Rank	Idea	Installed Cost Delta vs. Plans	Unit Cost Basis	Ann. O&M Savings	Avoided/ Deferred CapEx (When)	Payback (yrs)	Source / Grade	Permit Class	Confidence
	porch ceiling (490 sf) from wood beadboard (if that is one of the two conflicting specs) to a commercial-grade fiber cement soffit panel rated for exterior exposure. Eliminates rot and repainting in Florida's humidity and UV environment								
5	**Stainless steel plumbing trim and commercial-grade fixtures in both restrooms** — specify Sloan or American Standard commercial-grade flush valves, sensor-operated faucets (0.5 GPM — also corrects the FPC violation), and stainless or solid-	$3,000–$6,000 above builder-grade fixture spec ($1,500–$3,000/restroom for fixture and trim upgrade)	Plumbing contractor and fixture pricing, 2024	$400–$800/yr (eliminated faucet cartridge replacements, reduced caulk/grout maintenance, sensor faucets reduce water waste)	Avoids fixture replacement at year 5–7 (builder-grade in commercial/public restroom: $2,000–$5,000/restroom); also corrects the FPC 0.5 GPM violation (eliminating re-inspection cost)	3.0–7.0 yrs	ASHRAE/BOMA Building Operations Survey (commercial restroom maintenance benchmarks, grade B, unverified); D for property-specific model	No permit contact (spec selection within approved plumbing plan; 0.5 GPM faucets are a code correction, not a change)	Moderate

Rank	Idea	Installed Cost Delta vs. Plans	Unit Cost Basis	Ann. O&M Savings	Avoided/ Deferred CapEx (When)	Payback (yrs)	Source / Grade	Permit Class	Confidence
	surface lavatory counters in lieu of standard builder-grade; specify 18-gauge stainless accessories (grab bars, towel dispensers, toilet paper holders)								
6	**Epoxy-coat the approved concrete slab floors in high-traffic areas** — in Bar/Lounge (998 sf), Members Lounge (806 sf), and Pro Shop (248 sf), specify a broadcast-chip polyurea/epoxy floor coating system in lieu of vinyl composition tile or standard sealed concrete; polyurea is UV-stable (important for FL climate), chemical-	$6,000–$12,000 above standard VCT or sealed concrete spec ($3.00–$6.00/sf installed for polyurea vs. $1.50–$3.00/sf VCT × ~2,050 sf)	Flooring contractor pricing, 2024; polyurea system (e.g., Dur-A-Flex or ArmorThane)	$400–$800/yr (eliminated wax/strip cycles for VCT; reduced tile replacement)	Avoids VCT replacement at year 7–10 ($2.00–$4.00/sf × 2,050 sf = $4,100–$8,200); avoids annual commercial wax/strip service ($1,200–$2,400/yr for VCT)	2.5–5.5 yrs	BOMA Experience Exchange Report (floor maintenance cost benchmarks, grade B, unverified); Dur-A-Flex product durability data (grade B, manufacturer) + D for property model	No permit contact (finish spec selection; no structural change)	Moderate

Rank	Idea	Installed Cost Delta vs. Plans	Unit Cost Basis	Ann. O&M Savings	Avoided/ Deferred CapEx (When)	Payback (yrs)	Source / Grade	Permit Class	Confidence
	resistant, and withstands rolling loads from furniture								
7	**Specify pressure-treated or composite lumber for all porch framing members exposed to weather** — the covered porch framing (structural wood members visible at the porch soffit and at the base of the 6 columns) should be specified as #2 or better pressure-treated lumber (ground contact rated, .40 CCA or ACQ) or wrapped with composite trim board at all weather-exposed faces; this is a spec clarification within the approved	$800–$2,000 above standard framing lumber spec (PT premium: ~$0.30–$0.60/lf; ~1,200 lf of porch framing exposure estimated)	Lumber pricing, 2024; PT premium estimate	$200–$400/yr (reduced insect and rot treatment, reduced repainting)	Avoids porch framing rot repair at year 8–15 ($5,000–$18,000 for porch structure remediation in FL humidity)	2.0–5.0 yrs	Florida Building Code R317 (PT lumber requirements for exposed applications — grade A); industry lumber durability data (grade B)	No permit contact (material spec within approved structural design; PT lumber is always compliant for this application under FBC)	High

Rank	Idea	Installed Cost Delta vs. Plans	Unit Cost Basis	Ann. O&M Savings	Avoided/ Deferred CapEx (When)	Payback (yrs)	Source / Grade	Permit Class	Confidence
	framing design								
8	**Zoned water shut-offs with ball valves at every fixture group** — specify a full-port ball valve isolation at each plumbing fixture group (restroom supply, bar sink supply, mechanical room supply) beyond the code-minimum main shut-off; this allows individual fixture isolation for maintenance without shutting down the whole building	$800–$1,500 above minimum plumbing spec (~8 additional ball valves × $40–$80 each installed)	Plumbing contractor pricing, 2024	$200–$500/yr (eliminated water damage from emergency shutdowns; reduced maintenance downtime)	Avoids water-damage events ($5,000–$50,000 per incident avoided); reduces plumbing service time by 50% per call	1.5–4.0 yrs	Insurance industry water damage statistics (grade B, unverified); plumbing trade best practice (grade A standard practice)	No permit contact (spec upgrade within approved plumbing design; no additional fixtures or routing)	High

Part 3 — Implementation

Implementation Matrix

#	What Gets Specified / Installed	Location on Approved Plans	Trade	Construction Sequence Point	Permit Class	Phase	Rough-In Required Now	Rough Cost	Lead Time	Post-Opening Operations
R1	Bar equipment FF&E: back bar shelving, 2-tap draft system, 4× commercial TVs + mounts, under-counter commercial refrigerator, POS terminal; bar stools and high-tops (coordinate with FF&E schedule)	Bar/Lounge (998 sf, A-2 occupancy) — south half of building per floor plan	GC (FF&E coordination), low-voltage (TV mounts + POS data), licensed beverage contractor (draft system)	After certificate of occupancy, before opening day; POS and low-voltage rough-in during interior finish phase	No permit contact (DABT beer/wine license: separate state license, not building permit)	Phase 1 (at opening)	Low-voltage conduit to bar area and TV wall locations during rough-in; dedicated 20A circuit for draft system refrigeration; POS data port at bar counter	$18,000 – $32,000	4–6 weeks for FF&E procurement; draft system 2–3 weeks	Part-time bartender (15–20 hrs/wk); FL DABT 2COP or 4COP license ($400–$1,800/yr); point-of-sale software subscription ($60–$120/mo); food handler certifications for staff
R2	Pro Shop shelving and fixtures, initial inventory, cart rental fleet, POS add-on	Pro Shop (248 sf, M occupancy) — northwest quadrant per floor plan	GC (shelving installation), retail vendor (inventory)	After certificate of occupancy, before opening; shelving installation during finish phase	No permit contact (FL retail tax registration: separate, not building permit)	Phase 1 (at opening)	POS data port at pro shop counter during rough-in; dedicated 20A circuit for display refrigerator if added	$8,000–$15,000	3–4 weeks for shelving fabrication; 2 weeks for initial inventory delivery	Part-time pro shop staff (10–15 hrs/wk peak season); FL sales tax account; annual inventory management; golf distribution vendor relationship

#	What Gets Specified / Installed	Location on Approved Plans	Trade	Construction Sequence Point	Permit Class	Phase	Rough-In Required Now	Rough Cost	Lead Time	Post-Opening Operations
R3	Membership program: signage in Members Lounge and entry, card system, CRM software, event calendar	Members Lounge (806 sf, A-3) — interior signage; Office (97 sf) — administration	GC (signage mounting), office/admin	After certificate of occupancy; signage during finish phase	No permit contact	Phase 1 (at opening)	None required	$2,000–$5,000	2–3 weeks for signage fabrication	Admin staff 5 hrs/wk; CRM software subscription ($100/mo); annual event planning calendar
R4	Poolside F&B service: insulated service cart, menu cards, pool signage, uniforms	Pool area (existing, not in this set)	Owner / operations	After bar is operational (depends on R1)	No permit contact	Phase 1 (at opening, season-dependent)	None (cart is mobile)	$1,500–$3,500	1–2 weeks	Part-time staff 10–15 hrs/wk pool season; FL DABT license covers poolside service from same licensed premises
R5	Fitness Room commercial equipment: 2 treadmills, 1 elliptical, 1 recumbent bike, multi-station cable machine, rubber flooring, mirrors, 1 TV	Fitness Room (362 sf, A-3 occupancy) — northeast quadrant per floor plan	GC (flooring, mirror installation), FF&E vendor (equipment delivery and setup)	After certificate of occupancy; flooring and mirrors during finish phase; equipment after CO	No permit contact (equipment not permanently affixed; no structural modification)	Phase 1 (at opening)	Dedicated 20A circuits (2 minimum) for cardio equipment during electrical rough-in; TV low-voltage conduit to wall mount location; rubber flooring over approved slab (no adhesive	$22,000 – $38,000	6–8 weeks for commercial equipment lead time; order early	Equipment maintenance contract with vendor; liability waiver signage; AED device consideration (recommend adding, ~$1,500); cleaning supplies

#	What Gets Specified / Installed	Location on Approved Plans	Trade	Construction Sequence Point	Permit Class	Phase	Rough-In Required Now	Rough Cost	Lead Time	Post-Opening Operations
							structural change)			
R6	Enterprise Wi-Fi: 6–8 Ubiquiti UniFi APs, managed switch, router/firewall; ISP fiber upgrade	Ceiling/wall locations throughout building per reflected ceiling plan; server closet in Mechanical Room (43 sf) or Storage	Low-voltage contractor, ISP	Low-voltage rough-in (conduit and cable pulls) during interior rough-in phase, before drywall; AP mounting after drywall	Separate trade permit only (low-voltage / data permit; Florida requires electrical permit for any new circuit powering network equipment)	Phase 1 (at opening)	Cat6A conduit sleeves to each AP location during framing; dedicated circuit to network equipment location; conduit from ISP demarc to server location	$4,500–$9,000	3–4 weeks for equipment; ISP fiber installation 4–8 weeks (order immediately)	ISP monthly subscription $200–$350/mo; IT support contractor or owner-managed; guest network password rotation; annual AP firmware updates
R7	Golf tournament programming: tournament software, trophies, marketing materials; tournament HQ in Office	Office (97 sf, B occupancy) — per floor plan	Owner / operations	After certificate of occupancy; no construction trade involvement	No permit contact	Phase 1 (at opening)	None	$1,000–$3,000	2–3 weeks	Part-time tournament coordinator (seasonal); golf course superintendent coordination; marketing to Madison County golf community
R8	Pickleball rentals: paddle/ball set, lockbox, court signage, storage shelving in Storage	Large Storage (320 sf) — per floor plan for equipment; existing courts (not in	GC (storage shelving), owner (court lockbox)	Shelving during finish phase; lockbox at existing courts after CO	No permit contact (lockbox at existing courts is personal property, no permit;	Phase 1 (at opening)	None	$1,500–$3,500	1–2 weeks	Owner-managed equipment check-out; annual equipment inspecti

#	What Gets Specified / Installed	Location on Approved Plans	Trade	Construction Sequence Point	Permit Class	Phase	Rough-In Required Now	Rough Cost	Lead Time	Post-Opening Operations
		this set) for lockbox			shelving in approved storage room is FF&E)					on; lockbox battery replacement
R9	Porch event setup: outdoor-rated string lights within approved ceiling, 4 high-top tables, event menu cards, online booking	Covered porch (490 sf) — south face of building per approved porch plan	Electrician (string light circuit within approved lighting plan), GC (furniture placement)	String light circuit during electrical rough-in (within approved porch electrical); furniture after CO	No permit contact (string lights on approved porch circuit; furniture is FF&E)	Phase 1 (at opening)	Dedicated switched circuit for decorative lighting on porch ceiling during electrical rough-in	$2,000–$5,000	2–3 weeks for furniture procurement	Owner-managed event booking (ResortPass or Checkfront software, ~$50/mo); event cleanup labor; periodic linen/rental supply restocking
R10	Laundry (existing building): card-reader upgrade if machines present; or new Speed Queen units in existing laundry space if space exists	Existing N.I.C. building — laundry area if present (not shown in this set; owner to confirm)	Plumbing contractor, electrical contractor	After existing building assessment; separate project from addition	Separate trade permit only (plumbing and electrical permits for machine hookup in existing building)	Deferred (after CO and existing building assessment)	N/A — separate building	$8,000–$16,000	4–6 weeks for equipment	Laundry Card or Hercules Systems card management subscription (~$50/mo); quarterly machine cleaning; annual service contract
M1	LED with occupancy sensors: upgrade lighting spec througho	All rooms per reflected ceiling plan (10 rooms, ~60 fixtures)	Electrical contractor	During electrical rough-in; sensor placement confirmed with	No permit contact (spec selection within approved	Phase 1 (during construction)	None — this IS the rough-in decision; specify at electrical	$3,500–$6,000 delta	2–3 weeks for fixture procurement	Annual sensor calibration check; replace failed sensors as

#	What Gets Specified / Installed	Location on Approved Plans	Trade	Construction Sequence Point	Permit Class	Phase	Rough-In Required Now	Rough Cost	Lead Time	Post-Opening Operations
	ut building			architecton reflected ceiling plan	electrical design)		submittal review			needed (~5% annual failure rate, $30–$60 each)
M2	High-efficiency HVAC spec: 18 SEER2+, smart thermostat	HVAC equipment locations per mechanical plan (revised per Critical Issue #1)	HVAC/mechanical contractor	Specified at equipment submittal, during mechanical rough-in	No permit contact (spec upgrade within required HVAC redesign; no additional permits beyond standard mechanical permit)	Phase 1 (during construction — must align with Issue #1 redesign timeline)	None beyond standard mechanical rough-in	$2,000–$5,000 delta	4–6 weeks equipment lead time (coordinate with HVAC redesign per Issue #1)	Smart thermostat remote monitoring by owner; annual filter replacement; semi-annual professional maintenance contract
M3	Fiber cement siding: specify James Hardie HardiePlank and HardieTrim for all exterior wall surfaces	Exterior walls throughout building per elevations sheets	GC / siding contractor	During exterior framing and sheathing phase, before insulation and interior work	No permit contact (FBC-listed material, spec selection within approved Type V-B construction)	Phase 1 (during construction)	None	$4,000–$9,000 delta	2–3 weeks for material delivery	Repaint at year 15–20 with elastomeric paint; annual caulk inspection at penetrations
M4	Fiber cement soffit panel: porch ceiling spec clarification	Covered porch ceiling (490 sf) per approved porch framing plan	GC / specialty contractor	During porch framing and ceiling installation	No permit contact (spec clarification within architect's conflicting-product resolution per Error	Phase 1 (during construction)	None	-$1,700 to -$3,200 (savings)	1–2 weeks material delivery	Annual cleaning; no painting required (pre-primed factory finish)

#	What Gets Specified / Installed	Location on Approved Plans	Trade	Construction Sequence Point	Permit Class	Phase	Rough-In Required Now	Rough Cost	Lead Time	Post-Opening Operations
					Register Issue #14)					
M5	Commercial restroom fixtures: Sloan sensor faucets 0.5 GPM, commercial flush valves, stainless accessories	Men's and Women's Restrooms per floor plan	Plumbing contractor	During plumbing rough-in and finish; faucets specified at plumbing submittal	No permit contact (spec upgrade; 0.5 GPM also corrects FPC violation from Error Register Issue #11)	Phase 1 (during construction)	None — this is a plumbing finish spec decision	$3,000–$6,000 delta	3–4 weeks for commercial fixture procurement	Annual sensor calibration; quarterly cartridge inspection; manufacturer sensor faucet warranty 3–5 yrs
M6	Polyurea floor coating: Bar/Lounge, Members Lounge, Pro Shop slabs	Bar/Lounge (998 sf) + Members Lounge (806 sf) + Pro Shop (248 sf) = 2,050 sf of approved slab	Flooring contractor	After concrete slab curing (28-day cure minimum before polyurea application); before FF&E installation	No permit contact (floor finish spec; no structural change)	Phase 1 (during construction, after slab cure)	None — slab as designed per structural plan; no underlayment or substrate change needed	$6,000–$12,000 delta	2–3 weeks for contractor scheduling; coating requires 48-hour cure before foot traffic	Annual cleaning with commercial floor cleaner; spot repair of chips as needed; 10-year warranty typical for polyurea systems
M7	PT / composite porch framing: pressure-treated or composite-wrapped lumber at all weather-exposed porch members	Covered porch framing per approved structural framing plan	GC / framing contractor	During porch framing phase	No permit contact (material spec within approved framing design; PT lumber exceeds FBC minimum requirements)	Phase 1 (during construction)	None	$800–$2,000 delta	1–2 weeks (PT lumber is stock item)	Annual inspection of PT fasteners for corrosion (use hot-dipped galvanized or stainless fasteners with ACQ treatment); no painting required on wrapped

#	What Gets Specified / Installed	Location on Approved Plans	Trade	Construction Sequence Point	Permit Class	Phase	Rough-In Required Now	Rough Cost	Lead Time	Post-Opening Operations
										composite trim
M8	Ball valve fixture isolation: full-port ball valves at each fixture group	Per plumbing plan, at supply branches to each restroom fixture group, bar sink, and mechanical room	Plumbing contractor	During plumbing rough-in	No permit contact (spec upgrade within approved plumbing design)	Phase 1 (during construction)	None	$800–$1,500 delta	1 week (stock item)	Annual inspection and exercise of valves; no ongoing cost

Part 4 — Summary

Top 25 Ideas Ranked by NOI Impact per Dollar of Cost

Rank	Idea	Incremental Cost (Midpoint)	Annual NOI Contribution (Midpoint)	NOI/Dollar Ratio	Type
1	Members Lounge membership program	$3,500	$28,000	8.00	Revenue
2	Golf tournament programming	$2,000	$21,000	10.50	Revenue
3	Poolside F&B service cart	$2,500	$21,000	8.40	Revenue
4	Pickleball rentals and programming	$2,500	$16,000	6.40	Revenue
5	Porch ceiling fiber cement (savings at install)	-$2,450 savings	$450 O&M savings + CapEx avoidance $6,000 @ yr 10	N/A (negative cost = immediate ROI)	Cost reduction
6	Ball valve fixture isolation	$1,150	$350 direct + $10,000 incident avoidance	High	Cost reduction
7	PT/composite porch framing	$1,400	$300 + $11,500 CapEx avoidance @ yr 10	High	Cost reduction
8	LED with occupancy sensors	$4,750	$2,500 savings	0.53	Cost reduction

Rank	Idea	Incremental Cost (Midpoint)	Annual NOI Contribution (Midpoint)	NOI/Dollar Ratio	Type
9	Bar/Lounge F&B programming	$25,000	$45,000	1.80	Revenue
10	Wi-Fi enterprise system	$6,750	$22,000	3.26	Revenue
11	Pro Shop merchandise and rentals	$11,500	$30,000	2.61	Revenue
12	Covered porch event rental	$3,500	$6,500	1.86	Revenue
13	High-efficiency HVAC spec	$3,500	$3,600 savings	1.03	Cost reduction
14	Commercial restroom fixtures	$4,500	$600 savings + $3,500 CapEx avoidance @ yr 6	Moderate	Cost reduction
15	Fiber cement siding	$6,500	$1,150 savings + $11,000 CapEx avoidance @ yr 6	Moderate	Cost reduction
16	Polyurea floor coating	$9,000	$600 savings + $6,150 CapEx avoidance @ yr 8	Moderate	Cost reduction
17	Fitness Room equipment package	$30,000	$22,000	0.73	Revenue
18	Laundry card-reader / new machines	$12,000	$17,500	1.46	Revenue
19	Poolside F&B (included above under R4)	—	—	—	—
20–25	(Items ranked above cover all 18 distinct ideas; remaining slots reflect synergy combinations not separately costed)	—	—	—	—

Note: Rankings 1–3 have the highest NOI-per-dollar because they are operations-only or near-zero capital programs using approved spaces. Rankings 9 and 11 have the highest absolute NOI.

Decide Before the Trade Mobilizes

These decisions must be made before the relevant trade begins work; changing them after mobilization incurs rework cost:

1. **Fiber cement siding vs. alternative exterior cladding** — must be decided before framing/sheathing (GC decision at submittal review)
2. **LED occupancy sensor spec** — must be decided before electrical rough-in (electrical contractor submittal)
3. **Polyurea floor coating** — must be decided before any floor finish substrate prep (flooring contractor decision at finish schedule review; note 28-day slab cure window)
4. **Commercial restroom fixture spec (0.5 GPM Sloan)** — must be decided before plumbing rough-in submittal (also corrects FPC violation)
5. **Porch ceiling product** (resolves Error Register Issue #14) — must be decided before porch framing ceiling substrate is installed
6. **PT lumber for porch framing** — must be decided before porch framing begins
7. **Low-voltage conduit for Wi-Fi APs and POS** — conduit sleeves must be stubbed during framing, before drywall
8. **Dedicated circuits for fitness equipment and bar draft system** — must be added to electrical plan before rough-in
9. **Smart thermostat spec** — must be specified at HVAC equipment submittal (after HVAC redesign per Critical Issue #1)
10. **ISP fiber service order** — place order immediately; 4–8 week installation lead time is the longest dependency for Wi-Fi system

---

Rough In Now, Build Later

These items can be deferred to post-opening if budget is constrained, but the rough-in must be installed during construction or the deferral becomes a teardown:

Item	Rough-In Required During Construction	Deferrable Finish
Wi-Fi AP system	Cat6A conduit to each AP location + dedicated circuit to server closet	AP mounting and network configuration after CO
Bar draft system	Dedicated 20A circuit + CO2 line sleeve through bar wall	Draft tower and tap installation after CO
Fitness Room cardio equipment	2× dedicated 20A circuits + TV low-voltage conduit to wall mount	Equipment delivery after CO (do not install before slab is fully cured and floor coating is applied)
Porch decorative lighting	Switched circuit on porch ceiling grid during electrical rough-in	String light installation after CO
POS terminals (bar and pro shop)	Data conduit to counter locations during rough-in	Terminal installation after CO
Laundry (existing building)	Assess existing building plumbing and electrical during demo/construction phase	Machine installation after existing building work is complete

---

Total Estimated NOI Lift and Value Creation

Category	Midpoint Annual NOI Contribution	Incremental Cost (Midpoint)
Revenue ideas (R1–R10, all implemented)	$204,000/yr	$80,500

Category	Midpoint Annual NOI Contribution	Incremental Cost (Midpoint)
Cost reduction ideas (M1–M8, all implemented)	$9,800/yr direct savings + ~$48,000 CapEx avoidance (NPV over 10 yrs at 7.5%)	$30,450 (net of $2,450 porch ceiling savings)
Total	**~$213,800/yr NOI lift**	**~$110,950 total incremental cost**
Value creation at 7.5% cap rate	**$213,800 ÷ 0.075 = $2,850,667**	
Total incremental cost		**~$111,000**
Value creation net of incremental cost	**$2,850,667 - $111,000 = $2,739,667**	

> ***Confidence note:*** *The revenue figures carry* ***low-to-moderate confidence*** *as a combined total because they assume simultaneous successful launch of all programs, which requires operational capacity (staffing, licensing, management attention) that a 91-site resort may not have on day one. A more conservative* ***Phase 1 implementation*** *of the top 6 revenue ideas (R1, R2, R3, R4, R6, R7) plus all cost-reduction specs (M1–M8) produces: - Revenue NOI lift: ~$147,000/yr - Cost savings: ~$9,800/yr direct - Total: ~$157,000/yr NOI lift - Value creation at 7.5%: ~$2,093,000 - Incremental cost: ~$75,000 -* ***Value creation net of cost: ~$2,018,000*** *— a ~27× return on incremental capital*

Excluded — Would Require Plan Amendment

The following ideas were considered and excluded because they would change something the site plan or civil approval was issued on, require an amendment to the approved building footprint, alter utility routing/sizing, or change an approved condition. They are listed here so the owner knows what was left on the table:

1. **Adding a kitchen hood and grease trap for a full-service restaurant** — would require a new exhaust penetration through the approved roof, a grease trap added to the approved plumbing/site utility plan, and a change in occupancy classification from A-2 to A-2 + B (food service) — all requiring plan amendment and health department permit.
2. **Adding an outdoor tiki bar or poolside bar structure** — any new structure adjacent to the pool would constitute a new building footprint not shown on the approved site plan.
3. **Adding EV charging stations to the parking area** — the parking area is not designed in this building permit set; EV chargers require a civil/electrical amendment to the site plan and potentially to the utility service sizing.
4. **Adding a dog park fence on resort open space** — fencing not shown on the approved site plan is a site plan amendment in most Florida jurisdictions.
5. **Adding a golf cart path or paved trail connecting the clubhouse to the golf course or RV sites** — any new paved surface changes the approved impervious area and stormwater design.
6. **Expanding the covered porch depth or adding a screened enclosure** — any change to the approved building footprint or porch dimensions requires a building permit amendment.
7. **Adding a propane tank for a future outdoor fireplace or grill** — propane tank placement and routing would need to be shown on the approved site plan and mechanical plan; this is a separate permit that may also require site plan amendment depending on tank size and setback.
8. **Adding a solar PV array on the approved roof** — changes the approved roof loading (structural amendment required) and may require a utility interconnection agreement not currently in the approved set.

9. **Upsizing the water service or adding a separate fire line** — this is a **required correction** (Critical Issue #2 and #6), not a value-engineering idea; it requires a utility permit and civil plan amendment, and is already flagged in the Error Register.

PLAN FILES

- Full plan set (43 sheets, PDF) (plans)
- Plan cover sheet (sheet)

CROSS-RUN NOTES LOG

1. This is a SEPARATE project from the Madison RV park expansion (215-site RV plan set, a different engineer -- Menadier Engineering vs. this addition's Hammond Design Group). They share a property and a few utility questions but are two distinct construction document sets.
2. This review's 103-item register was built by 5 parallel specialist visual reviews (Opus), each reading every sheet image directly at full resolution -- the plan set's own PDF text layer is sparse (Archicad export, mostly title-block boilerplate) so a text-only AI pass would have missed nearly everything. Every finding cites the specific sheet(s) it came from.
3. THE SINGLE MOST ACTIONABLE FINDING: the HVAC design is built on a ventilation calculation that modeled only 27 of the real 140 building occupants at 0.00 CFM/person -- correcting it (as code requires) pushes the realistic cooling load from the ~6-ton system currently specified to an estimated 12-16 tons. Two electrical breakers on the existing (undersized) HVAC equipment also exceed their own nameplate maximum overcurrent rating -- a real NEC violation independent of the sizing question.
4. A real, confirmed coordination failure with the separate RV park expansion project: this clubhouse's own MEP engineer requires a 1.5" water service, but the RV park's civil engineer (a different firm, never in contact with this one) is only bringing a 1" line to this same building. Get the two engineers talking before either utility scope is built.
5. Multiple real, currently-cheap-to-fix ADA violations: the main entrance and two other double doors fail clear-width requirements (equal-leaf pairs netting under 32" clear), and no panic hardware is specified on exit doors serving the 67-occupant bar or 54-occupant lounge (both over the 50-occupant threshold requiring it).
6. A corrected finding: an earlier draft of this review flagged the specified R-410A heat pump as possibly not legally installable in 2026 under an EPA refrigerant rule. A dedicated regulatory-verification pass found that specific installation deadline was reversed by EPA before it took effect -- there is currently no installation-date barrier to this equipment. Downgraded from Potential to Low severity and corrected accordingly (register item E14).
7. The cover sheet's own headline square footage (2,909.98 sf) most likely reflects the DEMOLISHED building's area, not the new construction -- the real new-building area is closer to 3,150 sf net or 3,494-3,650 sf gross. Worth confirming this didn't understate permit/impact fees.
8. Cross-model check (Gemini), 2026-10-05: independent review, zero exposure to this page's findings. Despite sparse plan-set text, it caught a real new conflict: Sheet S-0.1's footing notes cite BOTH 2000 PSF and 1500 PSF soil bearing back to back -- and flags no geotech report exists. Full text under each question's "cross-model second opinion" toggle.

9. Insurance cross-check, 2026-10-06: Ricky's insurance-schedule project flagged this exact project (active demo+rebuild permit, no builder's-risk policy found) as a gap, 2026-09-30. Source: HANDOFF.md -- not independently re-verified here, insurance project is a separate effort and was not touched.

Prepared from Jennings Realty's internal development-review data, generated 2026-10-07. This page is a static snapshot of the plan-review data as of 2026-09-30 and does not update automatically.